



THE OHIO STATE UNIVERSITY



**FE0027654: 10MW_e Coal Direct Chemical Looping Large Pilot Plant:
Pre-Front End Engineering and Design Study**

Andrew Tong

Luis Velazquez-Vargas, Thomas Flynn, Christopher Poling, L.-S. Fan

Research Assistant Professor


Department of Chemical and Biomolecular Engineering

THE OHIO STATE UNIVERSITY


NETL CO₂ Capture Technology Project Review Meeting | 25 August 2017

Laboratory Studies


Reduction Kinetics and Mechanism



Oxygen Carrier Reactivity (TGA)



TGA




Fixed Bed

1993

Bench Testing


Moving Bed Model and Results




2.5 kW_{th} Reducer

Sub-Pilot Testing


Integrated Design



Reduce Gas Profile




Sulfur Balance



25 kW_{th} CDCL Unit


Pilot Plant Demonstration



250 kW_{th} CDCL Unit

2013 to present

Oxygen Carrier Development



If the cyclic reactions proceed through Fe cation diffusion, core-shell structure forms, e.g. $\text{Fe}_2\text{O}_3 + \text{Al}_2\text{O}_3$.

If the cyclic reactions proceed through O anion diffusion, core-shell structure does not form, e.g. $\text{Fe}_2\text{O}_3 + \text{TiO}_2$.



* Al_2O_3 is only a physical support, while TiO_2 alters the solid-phase ionic diffusion mechanism

Particle Before and After 100 redox reactions





OSU Coal Direct Chemical Looping Process

Main reactions:



Reducer Reactor Design



Fixed solid molar flowrate n_{Fe} ,

$$\text{Oxygen content for solid } y = \frac{3n_{\text{Fe}_2\text{O}_3} + 4n_{\text{Fe}_3\text{O}_4} + n_{\text{FeO}}}{n_{\text{Fe}}}$$


Fixed gas molar flowrate $n_{\text{H}_2} + n_{\text{H}_2\text{O}}$,

$$\text{Oxygen content for gas } x = \frac{n_{\text{H}_2\text{O}}}{n_{\text{H}_2} + n_{\text{H}_2\text{O}}}$$

Oxygen Balance


$$n_{\text{Fe}}(y_{z+\Delta z} - y_z) = (n_{\text{H}_2} + n_{\text{H}_2\text{O}})(x_{z+\Delta z} - x_z)$$

$$\Delta z \rightarrow 0 \Rightarrow dy/dx = (n_{\text{H}_2} + n_{\text{H}_2\text{O}}) / n_{\text{Fe}}$$




CDCL Process Analysis


Process Flow Diagram



550 MW_e CDCL Plant Conceptual Design



Constructed 250 kW_{th} Test Unit




	Base Plant	MEA Plant	CDCL Plant
Coal Feed, kg/h	185,759	256,652	205,358
CO ₂ Capture Efficiency, %	0	90	96.5
Net Power Output, MW _e	550	550	550
Net Plant HHV Efficiency, %	39.3	28.5	35.6
Cost of Electricity, \$/MWh	80.96	132.56	102.67
Increase in Cost of Electricity, %	-	63.7	26.8

250 kW_{th} CDCL Pilot Test Unit



Combustor Temperature with Natural Gas Heating



Project Objective

- Perform the (pre-) Front end Engineering Design (FEED) of a modular 10 MW_e coal-direct chemical looping (CDCL) large pilot plant.
- Provide Functional specifications for integration with host site.
- Provide risk assessment, schedule and cost estimate for fabrication, construction and testing.
- Update design and commercial 550 MW_e CDCL plant economic analysis

Project Objective and Schedule

- Objective: Completed a site specific design of a 10 MW_e large pilot CDCL test unit with >90% CO₂ capture
- 3 Major task to complete project
 - Task 2: Continued operation of 250 kW_{th} pilot test unit and 10 MW_e cold flow model studies
 - Coal/Fe ratio optimization, site specific coal studies, etc.
 - CFM studies on coal/reducing gas distribution and combustor fluidization performance
 - Task 3: 10 MW_e Unit Design and Costing
 - Host site selected
 - Oxygen carrier synthesis process costing
 - Detailed reactor sizing, HMB, HAZOP review, etc.
 - Task 4: Refine TEA models base on project results

10 MW _e CDCL FEED STUDY				2016				2017				2018			
				Budget Period 1				Budget Period 2				Budget Period 3			
Task 1: Project Management and Planning	Start Date	End Date	COST	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
Subtask 1.1: Project Management	10/1/2016	9/30/2018	\$502,226												
Milestones															
Project Kick-Off Meeting	10/1/2016	10/31/2016													
NET's CO ₂ Capture Meeting	7/5/2017	7/31/2017													
NET's CO ₂ Capture Meeting	7/5/2017	7/31/2017													
NET's Peer Review Meeting	4/1/2018	4/30/2018													
NET's Peer Review Meeting	4/1/2018	4/30/2018													
Quarterly Reports	10/1/2016	9/30/2018													
Updated Phase II Management Plan	10/1/2016	11/30/2016													
IRC Meeting	10/1/2016	9/30/2018													
Travel for Phase II Closeout Meeting	9/1/2018	9/30/2018													
Task 2: 250 kW _{th} Small Pilot and Modular 10 MW _e Cold Flow Model Testing			\$841,106												
Subtask 2.1: 250 kW _{th} Pilot Testing	10/1/2016	3/31/2017													
Milestone: 250 kW _{th} Pilot Testing Report	9/3/2017	9/30/2017													
Subtask 2.2: Design, Construction and Testing of Modular Cold Flow Model	10/1/2016	5/31/2018													
Milestone: Cold Flow Model Testing Report	6/1/2018	6/30/2018													
Task 3: 10 MW _e CDCL Large Pilot Facility Design and Costing			\$3,243,781												
Subtask 3.1: Host Site Selection and Agreement	10/1/2016	12/31/2016													
Subtask 3.2: Modular CDCL Reactor System Integration Design	11/1/2016	9/31/2017													
Subtask 3.3: Technology Engineering Design Specifications	1/1/2017	9/31/2017													
Milestone: Design Basis Report	4/1/2017	4/30/2017													
Subtask 3.4: Data Management Plan	10/1/2016	12/31/2016													
Subtask 3.5: Technology Readiness and Risk Assessment	1/1/2017	9/31/2017													
Subtask 3.6: Oxygen Carrier Commercial Manufacturing Development	11/1/2016	11/30/2017													
Milestone: Oxygen Carrier Commercial Manufacturing Report	12/1/2017	12/31/2017													
Subtask 3.7: CDCL Large Pilot Facility Design	12/1/2016	1/31/2017													
Subtask 3.7.1: Detail Heat and Material Balances	1/1/2017	1/31/2017													
Subtask 3.7.2: Equipment Performance Analysis and Performance Testing Plan	2/1/2017	4/30/2017													
Subtask 3.7.3: Integration of Pilot Facility with Existing Equipment and Piping Design	4/1/2017	7/31/2017													
Subtask 3.7.4: Piping and Instrumentation Diagrams (P&ID) Drawings	6/1/2017	8/31/2017													
Subtask 3.7.5: Mechanical, Electrical and Equipment Specifications and Drawings	8/1/2017	10/31/2017													
Subtask 3.7.6: System Control Specifications	10/1/2017	12/31/2017													
Milestone: Design Function Specifications	1/1/2018	1/31/2018													
Subtask 3.7.7: Hazard Design and Hazard Operation (HAZOP) Analysis	9/1/2017	11/30/2017													
Subtask 3.7.8: General Arrangement Drawings	12/1/2017	6/30/2018													
Subtask 3.7.9: Foundations and Steel Structural Support	4/1/2018	7/31/2018													
Subtask 3.8: Building and Utilities	7/1/2017	10/31/2017													
Subtask 3.8.1: Balance of Plant Specifications and Modifications	11/1/2017	1/31/2018													
Subtask 3.8.2: Environmental Control Equipment and CO ₂ Capture	2/1/2018	4/30/2018													
Subtask 3.8.3: Waste Treatment and Disposal	4/1/2018	6/30/2018													
Milestone: Emissions Performance and Environmental Control Report	6/1/2018	6/30/2018													
Subtask 3.9: Construction and Operation Cost Estimate	4/1/2018	6/30/2018													
Subtask 3.9.1: Equipment Cost Estimate	4/1/2018	6/30/2018													
Subtask 3.9.2: Construction and Operation Schedule	6/1/2018	7/31/2018													
Task 4: Refine Commercial Plant Design and Economic Evaluation			\$596,925												
Subtask 4.1: Update Commercial Plant Design and Evaluation of the TR	3/1/2018	5/31/2018													
Subtask 4.2: Update Commercial Cost Analysis and Comparison	4/1/2018	6/30/2018													
Subtask 4.3: CDCL Commercialization Roadmap and Risk Assessment	5/1/2018	7/31/2018													
Task 5: Final Report and Close Out Documents			\$152,601												
Subtask 5.1: Phase I Final Report and Close Out Documents	7/1/2018	9/30/2018													
Subtask 5.2: Phase II Final Report and Close Out Documents	7/1/2018	9/30/2018													
Milestones															
Pilot Demonstration Decision Point Go/No-Go	9/1/2018	9/30/2018													
Phase II Final Report and Close Out Documents	7/1/2018	9/30/2018													
TOTAL COST			\$6,436,640												

Project Team

OSU/B&W	Lead and manage overall project activities Task 1 and conduct research, design and Engineering studies in Task 2, 3 and 4
Clear Skies Consulting	Task 3 & 4: Coordinate IRC meetings
EPRI	Task 4: TEA review and Balance of Plant Support
Johnson Matthey	Task 3: Develop OC manufacturing techniques
PSRI	Task 2: Perform cold flow model experiment
Dover	Task 3: Test site selection
Nexant	Task 4: TEA review

Dover Test Site



Task 3.6: Oxygen Carrier Commercial Manufacturing Development

Phase I



- Verification of reactivity with TGA
- Strength and attrition analysis with Jet-Cup

Phase II

- Incorporation of natural ilmenite
- Raw material size optimization
- Shape factor optimization

Phase III



- JM cost-model analysis
- First estimate of ITCMO production cost



Johnson Matthey



Task 3.6: Oxygen Carrier Commercial Manufacturing Development



- First round of samples have been received and characterized
- One sample achieved target conversion (33%) with stable strength after 200 cycles (64 MPa)
- Next steps:
 - Optimize sphericity of oxygen carrier
 - Use of natural ore ilmenite as raw material
 - Attrition resistance measurement with Jet-cup

Sample #160317/1&2	
Density	2871 kg/m ³
Average Diameter	1.58 mm
Crushing Strength after 200 redox cycles	64 MPa
Conversion (%)	33%



Concluding Remarks

- CDCL process represents an advanced, next generation oxy-combustion technology capable of high process efficiency for electricity production with >95% carbon capture
- Project objective is to complete a Preliminary FEED study of the CDCL 10MW_e large-pilot facility incorporating a modular reactor design
- Small pilot scale testing ongoing with promising initial results
- Oxygen carrier synthesis assessment initiated with initial sample production from Johnson Matthey showing good performance. OSU sample characterization studies ongoing.

Acknowledgements

Government Agency

- DOE/NETL: John Rockey
- Ohio Development Services Agency: Greg Payne

Fan Research Group Members



Project Participants

- Electric Power Research Institute
- Particle Solids Research Incorporated
- Dover Light & Power
- Johnson Matthey
- Clear Skies Consulting
- Nexant
- Industrial Review Committee
 - AEP
 - First Energy
 - Dayton Power & Light
 - Ohio EPA
 - CONSOL Energy
 - Public Utility Commission of Ohio

This presentation was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibilities for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of the authors expressed herein do not necessarily state or reflect those of United States Government or any thereof.