

Slipstream pilot plant demonstration of an amine-based post-combustion capture technology for CO₂ capture from coal-fired power plant flue gas

DOE funding award DE-FE0007453

2014 NETL CO₂ Capture Technology

Meeting

Krish R. Krishnamurthy, Linde LLC

July 30, 2014

Pittsburgh, PA

THE LINDE GROUP


Linde

The Linde Group Overview

Fully integrated gases and engineering company



Founded	1879
Sales	~\$20 billion
Employees	~62,000
Countries	>100



Linde Engineering Technology-focused

Air Separation  Global #1	Hydrogen/Syn Gas  Global #2
Olefins  Global #2	Natural Gas  Global #3



**Leveraging
Synergies**

Linde Gas - Tonnage World-class operations

HyCO Tonnage Plants  >70 plants	ASU Tonnage Plants  >300 plants
CO2 Plants  >100 plants	Packaged Std Plants  >1,000 plants

Project Budget : DOE funding and cost share (Amended Feb 2014)



Source	Budget Period 1 Dec 2011 – Feb 2013	Budget Period 2 Mar 2013 – Aug 2014	Budget Period 3 Sep 2014 – May 2016*	Total
DOE Funding	\$2,670,173	\$10,441,507	\$3,107,167	\$16,218,847
Cost Share	\$667,543	\$3,237,450	\$776,792	\$4,681,785
Total Project	\$3,337,716	\$13,678,957	\$3,883,959	\$20,900,633

Cost share commitments:

Linde: \$4,091,046

BASF: \$ 493,360

EPRI: \$ 97,379

Note: * BP3 continuation proposal sets the BP3 performance dates as from Dec 1, 2014 to Aug 31, 2016

DE-FE0007453 Project Participants



Partner/ Organization	Lead contact(s)	Key Role(s)
DOE-NETL	Andrew P. Jones, Project Manager	-Funding & Sponsorship
Linde LLC	Krish Krishnamurthy, PI Stevan Jovanovic, Technical Lead	-Prime contract -Overall program management -Operations and testing
BASF	Sean Rigby (BASF Corp) Gerald Vorberg (BASF SE)	-OASE® blue technology owner -Basic design -Solvent supply and analysis
EPRI	Richard Rhudy	-Techno-economics review -Independent validation of test analysis and results
Southern Co./NCCC	Frank Morton Michael England	-NCCC Host site (Wilsonville, AL) -Infrastructure and utilities for pilot plant build and operations
Linde Engineering, Dresden	Torsten Stoffregen	-Basic engineering -Support for commissioning -Operations and testing
SFPC (LENA)	Keith Christian	-Detailed engineering -Procurement and installation

Project Objectives

Overall Objective

- Demonstrate Linde-BASF post combustion capture technology by incorporating BASF's amine-based solvent process in a 1 MWel slipstream pilot plant and achieving at least 90% capture from a coal-derived flue gas while demonstrating significant progress toward achievement of DOE target of less than 35% increase in levelized cost of electricity (LCOE)

Specific Objectives


- Complete a techno-economic assessment of a 550 MWel power plant incorporating the Linde-BASF post-combustion CO₂ capture technology to illustrate the benefits
- Design, build and operate the 1MWel pilot plant at a coal-fired power plant host site providing the flue gas as a slipstream
- Implement parametric tests to demonstrate the achievement of target performance using data analysis
- Implement long duration tests to demonstrate solvent stability and obtain critical data for scale-up and commercial application

Project Overview: Key Drivers

- Post-combustion CO₂ capture technology is flexible and can be applied to both new and existing power plants
- Solvent based technologies are today the leading option as they have been commercially applied at large scale in other applications (e.g. natural gas processing, syngas purification)
- Advanced amine based technologies with properly selected solvent can overcome performance and stability issues with the current state-of-the-art reference MEA solvent
- The specific advanced amine based solvent (BASF OASE[®] blue) offers key performance benefits (increased CO₂ loading, reduced regeneration steam requirements, stable in the presence of oxygen and significant potential for lower capital costs)

BASF OASE[®] blue Technology Development Designed for PCC Applications

Equilibrium **Kinetics** **Stability**







**Fundamental Lab Scale R&D:
Advanced Solvents
Screening, Development,**

**BASF Miniplant,
Ludwigshafen,
Germany:
Solvent Performance**

**0.45 MWe PCC Pilot,
Niederaussem, Germany:
Preliminary Process
Optimization**




Niederaussem Pilot Plant: Main results of Phase I




Pilot Plant Niederaussem Test run history

Phase 2 focus: Long term testing evaluating materials, solvent degradation and emissions reduction



Linde-BASF advanced PCC plant design*




Linde-BASF PCC Plant Design for 550 MWe PC Power Plant

BASF
The Chemical Company



THE LINDE GROUP

Linde





- ❑ Single train PCC design for ~ 13,000 TPD CO₂ capture
- ❑ 40-50% reduced plot area to 180m x 120 m

Comparative PCC Performance Results Linde-BASF vs Reference DOE/NETL Case*



* Reference Case # 10 of DOE-NETL 2007/1281 Report

Power plant efficiency improvements and LCOE reductions with Linde-BASF PCC technology



Key Budget Period 1 Project Milestones

BP1 (Dec. 1, 2011 – Feb. 28, 2013)

- Submit project management plan (03/09/2012) ✓
- Conduct kick-off meeting with DOE-NETL (11/15/2011) ✓
- Complete initial techno-economic analysis on a 550 MWe_{el} power plant (05/04/2012) ✓
- Complete basic design and engineering of a 1 MWe pilot plant to be tested at NCCC (06/20/2012) ✓
- Execute host site agreement (10/31/2012) – completed 01/09/2013 ✓
- Complete initial EH&S assessment (10/31/2012) – Completed 12/14/2012 ✓
- Complete detailed pilot plant engineering and cost analysis for the 1 MWe pilot plant to be tested at NCCC (01/31/2013) - Completed 02/15/2013 ✓

Project progress and accomplishments by task (BP2 initiated in March 2013 and in progress)

Task #	Task Description	Key Objectives	Accomplishments
6	Supply of plant equipment	<ul style="list-style-type: none"> - Complete the equipment and modules purchases (including fabrication shop installation) and have them transported to the NCCC site - Prepare the site (civils and utilities) for pilot plant installation 	<ul style="list-style-type: none"> - Completed purchase orders and fabrication contracts (June 2013) - Completed site preparation and foundations installation to receive pilot plant at NCCC (Jan. 2014) - Completed shop fabrication of equipment and modules and associated engineering checks (Dec 2013) - Shop fabrication of absorber/stripper columns completed and shipped to NCCC site in March 2014
7	Plant construction and commissioning	<ul style="list-style-type: none"> - Complete the installation of the pilot plant at site - Enable mechanical completion of the pilot plant 	<ul style="list-style-type: none"> - All modules, columns and equipment (analytical container, solution storage tank) have been installed at site - All piping, electrical, instrumentation and control installation complete (except for punch list from pre-start up safety review and Hazop actions update) - Flushing of the sub-systems, pressure testing, I&C loop checking completed (except punch list items)

BP2 project schedule: Key dates

ID	Task Name	Q2 '13			Q3 '13			Q4 '13			Q1 '14			Q2 '14			Q3 '14				
		Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep
1	Budget Period 2 (pilot plant build and start)	3/1 → 8/29																			
2	Equipment procurement and shop fabrication contracts complete	3/1 → 5/31																			
3	Site preparation and foundations complete	4/1 → 8/30																			
4	Site installation contract complete	6/3 → 10/31																			
5	Module fabrication complete	5/1 → 12/31																			
6	Column fabrication complete	7/1 → 3/31																			
7	Site installation of all equipment complete	1/1 → 3/31																			
8	Mechanical completion (piping, I&C, Electrical)	4/1 → 7/10																			
9	Functional tests	5/1 → 7/10																			
10	Pre-Commissioning	6/23 → 7/14																			
11	Commissioning, Start-up and Operations	7/21 → 8/29																			

- Construction process safety review (PSR4) completed Dec. 9, 2013
- Hazop actions review and updates on actions: Dec 9, 2014, May 30, 2014 & July 16, 2014
- NCCC site orientation and training for construction personnel: Dec 2013-Jan 2014
- Linde HSE site for project: Initiated Jan 2014/ongoing reporting
- Pre-start up safety review (PSSR) completed July 17, 2014 with follow on actions ongoing

BP2 (Mar. 1, 2013 – Aug. 31, 2014)

- Complete purchase orders and fabrication contracts for the 1 MWe pilot plant (06/30/2013) ✓
- Complete shop fabrication of equipment and modules and associated engineering checks (12/15/2013) – Completed 12/20/2013 ✓
- Complete site preparation and foundation installations at NCCC to receive pilot plant (11/15/2013) – Completed 1/3/2014 ✓
- Complete installation of the 1 MWe pilot plant at NCCC (02/28/2014) – Completed 3/28/2014 ✓
- Mechanical completion of 1 MWe pilot plant at NCCC (05/28/2014) – Completed 7/18/2014 ✓ (punch list developed and work in progress)

Key Process Equipment for the Pilot Plant

Heat Exchangers (Plate and Frame)

- Tested & inspected at vendor site
- Installed on modules
- Provision to add plates for additional heat transfer area

Plate frame Heat Exchangers



Process and Cooling Water Pumps

- All pumps except reflux pump are centrifugal
- Tested & inspected at vendor site
- Installed on modules
- Spares: 3 spare internals for use in all pumps + one spare reflux pump

Process Pumps



Module fabrication and installation in shop (Red Bud, IL)

A single completed module



Module installation & Assembly



Module design:

1. Six equipment modules (approximately 30 ft x 13 ft x 9 ft).
2. Arranged in three levels, two side by side at each level.
3. Design was to maximize shop fabrication. Off module piping produced by module fabricator.
4. Steel structure above the top module to support absorber (prevent swaying, 90 miles/hr wind design basis)

Columns fabrication in the shop in Decatur, Alabama

Absorber section in fabrication and assembly



Stripper section in fabrication and assembly



- Stripper column fabrication and internals assembly completed. Shipment to site as one piece: March 9, 2014
- Absorber columns section fabrication and internals assembly completed. Shipment to site in three sections: March 17-26, 2014.
- Absorber column packing and internals for the bottom two sections installed at site. Completed March 28, 2014.

NCCC site preparation to accept pilot plant

Rebar Placement



Foundations and Slab Complete



SCS/ NCCC scope and accomplishments:

1. Civil design completed. Micro-pile installation, form and pouring foundation completed.
2. FRP flue gas header designed & installed.
3. Sump pump, flue gas blower, pre-scrubber packing and internals purchased and installed.
4. Pre-scrubber modifications completed for increased flue gas capacity.
5. Pure solvent storage system modifications completed. Demin. water pump impeller replacement.

Site prepared and ready to install equipment and modules (Jan 10, 2014)



First of 6 modules set in position




Module 5 lifted into place



Steel structure for wind load protection (absorber) lifted into position



Analytical container set in place (left) and module installation completed (right)



Solution storage tank set in place in front of modules



Analytical container fabricated in shop and installed at site

- Pilot plant incorporates significant instrumentation and online analytical measurements
- Batch analysis in conjunction with online measurements allow redundancy checks for mass and energy balances
- Batch sampling and offsite analysis for solvent stability measurements
- Corrosion coupons incorporated to assess effect on materials over the testing duration

Analyzer and controls container



Analyzer and sampling panels



Stripper column delivery and installation at site



Absorber bottom section ready for installation




Absorber bottom section set in place (left); view of the installed solution storage tank



Absorber second section installation



Top section of the absorber lifted into position (left); Column installation complete (right)



Absorber and stripper column scaffolding to install piping, pipe supports, insulation and heat tracing.


Based on safety assessment, decision made by contractor to scaffold the columns for installation of piping, pipe supports, insulation, heat tracing, and insulation.



Challenges/Lessons learned in pilot plant build

- Critical to have early and firm scope definition and detailed engineering should be fully completed prior to procurement and contracts
- Due to their significant number and cost on a pilot plant, instrumentation and analysis specifications require careful attention
- Low bid on contracts is not always the best overall as scope changes or rework could introduce significant cost adders
- Need to have good alignment with and commitment of the site installation contractor
- Scope definition should minimize hand over as much as possible
- Changes in critical engineering resources can introduce errors and rework

BP3 Project Schedule (Continuous availability of site and utilities)



Acknowledgement: This presentation is based on work supported by the Department of Energy under Award Number DE-FE0007453.

Disclaimer: “This presentation was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.”

Thank you for your attention!

Project DE-FE0007453
2014 NETL CO₂ Capture Technology Meeting
Krish R. Krishnamurthy, Linde LLC
July 30, 2014
Pittsburgh, PA

THE LINDE GROUP

Linde