



10 Megawatts Electric Coal Direct Chemical Looping Large Pilot Plant - Pre-FEED Study

Luis Velazquez-Vargas
Bartev Sakadjian
Thomas Flynn
Jinhua Bao

Outline

□ Background

- **Project Participants**
- **Process Concept**
- **Commercialization Path**

□ 250 KWth Pilot Facility

- **Update on 250 kWth pilot testing**
- **CFM Testing & Particle Synthesis**

□ 10 MWe Pilot Plant pre-FEED

- **H&M Balances**
- **Steam Cycle Integration**
- **10 Mwe Pre-FEED Study**
- **Schedule**

□ Acknowledgements

Project Participants

▶ Federal Agencies

- DOE/NETL

▶ State Agency

- Ohio Development Services Agency

▶ Project Participants

- Babcock & Wilcox (B&W)
- Ohio State University (OSU)
- Clear Skies Consulting
- Dover Light & Power (DPL)
 - Trinity Consultants
 - Worley Parsons
- Electric Power Research Institute (EPRI)
- Johnson Matthey (JM)

▶ Industrial Review Committee

- American Electric Power
- Duke Energy
- FirstEnergy
- CONSOL Energy



Development
Services Agency



Clear Skies
Consulting



EPRI | ELECTRIC POWER
RESEARCH INSTITUTE

Trinity
Consultants



WorleyParsons
resources & energy




FirstEnergy



CONSOL ENERGY



CDCL Reducer Concept




Section 1




Devolatilization



Section 2



CDCL Reducer Concept




Section 1




Devolatilization



Section 2



CDCL Reducer Concept




Section 1




Devolatilization



Section 2




CDCL Process



Two-stage Counter-current Moving Bed

CDCL Commercialization Path




CDCL Technology Development




Laboratory
2.5 kWth




25 kWth



250 kWth



4 x 2.5 MWe



1 x 70 MWe

- Particle recyclability and reactivity
- Individual reactions in the reducer and combustor

- Integrated operation reducer and combustor for more than 200 hours
- Coal conversions
- CO₂ Purity

- Adiabatic reducer operation for more than 250 hours
- Process efficiency
- Evaluate emissions
- Large scale particle manufacturing
- Particle attrition

- Long Term operation
- Coal distribution
- Modular integration and operation - Start up, turn down, shutdown cycles
- Steam generation
- Economics

- Commercial Operation of a single module
- Fabrication


Scale Up Plan




x10




x10



x30



x30



Laboratory
2.5 kWth

25 kWth

250 kWth

4 x 2.5 MWe

1 x 70 MWe


Critical Dimension
Scale up Factor:
x1

Reducer reactor
Critical Dimension:
1.5''




Critical Dimension
Scale up Factor:
x4

Reducer reactor
Coal distribution
Distance:
6''




Critical Dimension
Scale up Factor:
x6

Reducer reactor
Coal distribution
Distance :
3'




Critical Dimension
Scale up Factor:
x2.3

Reducer reactor
Coal distribution
Distance :
7'




Critical Dimension
Scale up Factor:
x2.8

Reducer reactor
Coal distribution
Distance:
20'



250 kW_{th} Pilot Plant - Design





Specifications

- Materials: Refractory lined Carbon Steel
- Max Operating Temperature: 2012 °F
- Reducer : Counter-current moving bed
- Combustor : Bubbling bed
- Overall Height: 32 ft
- Footprint = 10' x 10'
- Thermal Rating: 250 kW_{th}
- Coal Feed Rate: 10 to 70 lb/hr
- Coal Size: Pulverized coal
- Particle Transport: Pneumatic
- Oxygen Carrier: Iron based
- Oxygen Carrier Size: 1.5 mm


250 kW_{th} Test Campaign Summary

Test Campaigns		Main Achievements	Lessons Learned
#1	Initial Heat up (DE-FE-0009761)	Heated up to 1600 °F for more than 24 hrs	<ul style="list-style-type: none"> ○ Quench system ○ Need extra NG injection
#2	Unit shake down, start up and operation (DE-FE-0009761)	<ul style="list-style-type: none"> • Reached 1800 °F • Achieved expected solid circulation • Characterization of temperature/pressure distributions, gas sampling and analysis 	<ul style="list-style-type: none"> ○ Coal injection pressure unbalance ○ Blower capacity low at startup
#3	Coal injection test (DE-FE-0037654)	<ul style="list-style-type: none"> • Reached 1950 °F • Injected coal successfully • High volatile conversion 	<ul style="list-style-type: none"> ○ Air infiltration ○ Flame temperature startup sensitivity

250 kW_{th} Pilot – Test Results



250 kW_{th} Pilot – Test Results



high coal volatile conversion

Modifications to the Pilot Facility

Hardware

1. Air Compressor
2. Electric air pre-heaters
3. Natural gas distributor for direct injection
4. Modified gas sampling system to prevent leaks
5. Modified access port to the reducer to allow hot gas injection
6. Forced-air fan to quench system
7. Insulate reactor shell to reduce heat losses

Operation

1. pre-heating reducer
2. Positive pressure operation
3. Using quench air instead of water

NEXT TEST RUN SCHEDULED ON AUGUST 20th


CFM Testing

Reducer Reactor


- PSRI: adapting existing CFM units
- Coal distribution in reducer reactor

Combustor Reactor

- Particle mixing and distribution
- In-bed Heat Exchanger



Oxygen Carrier Manufacturing




Pre-FEED Study


- ▶ Heat & Material Balances
- ▶ Functional Specifications
 - ▶ Mechanical
 - ▶ Electrical, Instrumentation & Controls
 - ▶ System specifications (CDCL Operation & Steam Cycle)
- ▶ Piping & Instrumentation Diagrams
- ▶ General Arrangement Drawings
- ▶ Foundation and Steel Structural Supports
- ▶ Balance of Plant Equipment
 - ▶ Coal Handling System
 - ▶ Oxygen Carrier Handling System
 - ▶ Ash and Fines Handling System
 - ▶ Environmental Control Equipment
 - ▶ CO₂ Compression System

Heat & Material Balance

CDCL ISLAND




Primary Loop Cycle



Steam Cycle

10 MWe Modular Pilot Design



- 4 Modules of 2.5 MWe
- 1st module will be built and operated to validate the design.
- Following modules will be constructed
- Integration of the modules operation and controls

Advantage of Modular Design and Sparing Philosophy

- ❑ Startup
 - Sequential module startup with sharing resources
- ❑ High Reliability
 - Independent steam generation
 - Easier for scheduling maintenance
 - 4-33% modules provide full load capacity with module-out of service
- ❑ Flexible Operation
 - Fast response
 - Turn down/up
 - Particle exchange among modules


Host Site: Dover Light & Power

Existing

- 20 MWe Stoker coal fired boiler
- 20 MWe Steam turbine


Planning

- 10 MWe natural gas package boiler
- 10 MWe CDCL unit
- 20 MWe Steam turbine
- Increase power capacity
- Preserve a balance between coal and natural gas
- Potential CO₂ market from local industries





20 MWe Steam Turbine


Dover Plant Layout



CDCL Module Design



10 MWe Pilot Facility



Schedule

10 MWe CDCL pre-FEED STUDY	2017									2018									2019								
	FISCAL YEAR 1									FISCAL YEAR 2									FY3								
	4/1/17 - 9/30/17									10/1/2017-9/30/2018									10/1/18 - 3/31/19								
	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3
	Q2			Q3			Q4			Q1			Q2			Q3			Q4			Q4			Q1		
Task 1. Project Management and Planning																											
Task 2. 250 kW_t Pilot Facility & CFM Testing																											
Subtask 2.1. 250 KW _t Pilot Testing <i>Milestone: 250 kW_t Pilot Testing Report</i>																											
Subtask 2.2. Design, Construction and Testing of Modular CFM <i>Milestone: Cold Flow Model Testing Report</i>																											

Schedule

10 MWe CDCL pre-FEED STUDY	2017									2018									2019							
	FISCAL YEAR 1									FISCAL YEAR 2									FY3							
	4/1/17 - 9/30/17									10/1/2017-9/30/2018									10/1/18 - 3/31/19							
	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2
Q2			Q3			Q4			Q1			Q2			Q3			Q4			Q4			Q1		
Task 3. 10 MW. Pilot Facility Design and Costing																										
Subtask 3.1. Host Site Selection and Agreement																										
Subtask 3.2. Modular CDCL Reactor System Integration Design																										
Subtask 3.3. Technology Engineering Design Specifications																										
<i>Milestone: Design Basis Report</i>																										
Subtask 3.4. Technology Readiness and Risk Assessment																										
Subtask 3.5. Oxygen Carrier Commercial Manufacturing Development																										
<i>Milestone: Oxygen Carrier Commercial Manufacturing Report</i>																										
Subtask 3.6. CDCL Large Pilot Facility Design																										
<i>Subtask 3.6.1 Detail Heat and Material Balances</i>																										
<i>Subtask 3.6.2. Development of Functional Equipment Specifications</i>																										
<i>Subtask 3.6.3. Development of a Performance Testing Plan</i>																										
<i>Subtask 3.6.4. Integration of Pilot Facility with Existing Equipment</i>																										
<i>Subtask 3.6.5. Piping & Instrumentation Diagrams (P&IDs) Drawings</i>																										
<i>Subtask 3.6.6. Mechanical, Electrical and Equipment Specifications</i>																										
<i>Subtask 3.6.7. System Control Specifications</i>																										
<i>Milestone: Design Functional Specifications</i>																										
<i>Subtask 3.6.8. Hazard Design and Harzard Operation Analysis</i>																										
<i>Subtask 3.6.9. General Arrangement Drawings</i>																										
<i>Subtask 3.6.10. Foundations and Steel Structural Support</i>																										
Subtask 3.7. Building and Utilities																										
<i>Subtask 3.7.1. Balance of Plant Specifications and Modifications</i>																										
<i>Subtask 3.7.2. Environmental Control Equipment and CO2 Capture</i>																										
<i>Subtask 3.7.3. Waste Treatment and Disposal</i>																										
<i>Milestone: Emissions Performance and Environmental Control Report</i>																										
Subtask 3.8. Construction and Operation Cost Estimate																										
<i>Subtask 3.8.1. Equipment Cost Estimate</i>																										
<i>Subtask 3.8.2. Construction and Operation Schedule</i>																										



Schedule

10 MWe CDCL pre-FEED STUDY	2017									2018									2019							
	FISCAL YEAR 1									FISCAL YEAR 2									FY3							
	4/1/17 - 9/30/17									10/1/2017-9/30/2018									10/1/18 - 3/31/19							
	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2
Q2			Q3			Q4			Q1			Q2			Q3			Q4			Q4			Q1		
Task 4. Commercial Design & Economic Evaluation																										
Subtask 4.1. Update Commercial Plant Design and Evaluation																										
Subtask 4.2. Update Commercial Cost Analysis and Comparison																										
Subtask 4.3. CDCL Commercialization Roadmap and Risk Assessment																										
Task 5. Final Report and Close Out Documents																										
Subtask 5.1. Final Report and Close Out Documents																										
<i>Pilot Demonstration Decision Point Go/No-Go</i>																										
<i>Phase II Final Report and Close Out Documents</i>																										

Acknowledgements

This presentation is based upon work supported by the Department of Energy under the Award: [DE-FE-0037654](#) and the Ohio Development Services Agency under the Award: [OER-CDO-D-17-03](#).