



Deployment of a Robotic Work Platform for Hot Cell Deactivation (ASTD)

Deactivation and Decommissioning Focus Area

FY 2002 Mid-Year Review

March 5-7, 2002

Salt Lake City, UT



Department of Energy
Richland Operations Office



GT Berlin
River Corridor Project
Fluor Hanford

Project Goals and Technical Approach

- **Project Goals:** Enable characterization, decontamination, size reduction, and materials handling tools to be remotely deployed and effectively reach all spaces in 324 Building hot cells and support areas
- **Technical Approach:** Competitively procure and remotely deploy a robotic work platform that can perform a variety of deactivation tasks in a high dose environment

Maturity of Technology

- **Stage 6 – Demonstration**
 - Completed in 2001
- **Stage 7 – Deployment**
 - Initiated September 2001
 - Completed in January 2002
- **SAMM* Manipulators**
 - 11 manufactured to date
 - 6 active systems worldwide




* Cybernetix and SAMM are trade names associated with Group Cybernetix of Marseille, France

Relevance to Thrust Areas

- **Thrust Area 1 – Closure Site Support**
 - Supports Hanford's River Corridor Closure Contract (RCCC) Scope
 - Includes 324 Building D&D (per draft RFP)
 - Potential support to Rocky Flats

- **Thrust Area 2 – Alternatives to High Cost / Risk Baselines**
 - Improved capabilities over baseline equipment
 - Cranes and Manipulators
 - Supports up to seven Technology Needs at 324 Building

Hanford Site and 324 Facility Location




324 Building Background

- Previously known as Waste Technology Engineering Laboratory (constructed mid-1960's)
- Houses radiochemical and radiometallurgical hot cells and laboratories
- Supported multiple initiatives for DOE
 - high-level radioactive waste process development (vitrification)
 - destructive analysis of spent nuclear fuel
 - non-radioactive waste treatability studies
- Programmatically transferred from PNNL to Fluor Hanford in 1997 to initiate deactivation

324 Building

Radiochemical Engineering Cells (REC)



324 Building Challenges

- Highly contaminated environment
 - primarily Cs-137, Sr-90, traces of Am-241 and Cm-244
 - approximately 70M Curies through B-Cell alone
 - dose rates in B-Cell range from 200 - 2000 R/hr
- Difficult to reach all areas within cells
- Poor visibility
 - low lighting
 - limited viewing via windows, cameras, mirrors
- Baseline equipment was not designed for D&D work
 - overhead cranes experience significant down time
 - master slave manipulators have limited reach
 - requires multiple / specialized tooling for cranes and manipulators
 - costly planning, design, procurement, fabrication, mockup, training
- Accelerated D&D schedule

324 Building Technology Needs Supported by ASTD Project

Need No.	Title of Hanford STCG Technology Need
RL-DD010	<i>Radiation Hardened Robotics for Building 324</i>
RL-DD05	Characterization of Buildings 324 and 327
RL-DD06	Decontamination of Buildings 324 and 327
RL-DD08	Remote Cutting Technologies for Buildings 324/327
RL-DD09	Tank Remediation for Building 324
RL-DD011	Structural Integrity Inspection – 324/327 Buildings Hot Cell Liners
RL-DD047	Remote Viewing for Hot Cells in Buildings 324 and 327

Other Related Hanford Needs

Need No.	Title of Hanford STCG Technology Need
RL-DD02	Glovebox Size Reduction System at PFP
RL-MW03	Remotely Controlled Size/Volume Reduction Techniques for RH MLLW and RH TRUW
RL-MW04	Remote Decontamination of RH TRUW Debris to Support Reclassification into Non-TRUW Category
RL-MW016	System to Retrieve RH TRUW from Caissons
RL-WT021	Cleaning, Decontaminating and Upgrading Hanford Pits
RL-DD034	Remote/Robotic Technologies for CDI
RL-DD048	Volume Reduction of Equipment for CDI

Other Sites' STCG Needs

Need No.	Title of STCG Technology Need
AL-00-01-DD	Size Reduction Technology for TRU Mixed Waste
ID-7.2.08	Robotics for D&D
OH-WV-910	Size Reduction of Components
ORDD-06	Improved Remote Decontamination Methods
ORDD-07	Remote Dismantlement Methods
RF-DD11	Improved Size Reduction of Contaminated Equipment and Demolition Waste
SR00-1012	Capability for Remote Handled Size Reduction of TRU Mixed and Non-Mixed Waste
SR00-4001	Dismantlement of Large and/or Complex Equipment and Structures



Progress / Significant Accomplishments

- Procurement
 - Awarded Contract 02-00
 - Completed System Fabrication Assembly and FAT (including UL Certification) 02-01
 - Received System and Completed SAT 03-01
- Pre-Deployment
 - Initiated Training of Ops and Support Staff 03-01
 - Completed Qualification of Operators 07-01
- Deployment
 - Initiated Deployment for Pipe Trench Cleanout 09-01
 - Completed Pipe Trench Scope 01-02
 - Deployment Fact Sheet (02/02)
 - Cost and Performance Report (due 3/02)

Robotic System Receipt and Assembly in Hanford's 306-E Facility (3/01)




Hanford Site Acceptance Testing and Qualifications Training (3/01 – 7/01)



Configuration and Tooling Options

- Impact Wrenches
- Hydraulic Shears
- Grippers
- Circular and Reciprocating Saws
- Video Cameras / Lighting
- NDE Tools
- Pipe Cutters
- Plasma Arc Torch
- Decontamination Equipment
- Mechanical Grinders
- Scrapers / Shovels
- Others




Benefits to Baseline

- Full reach capability to nearly all surfaces in hot cells
- Improved dexterity
- Greater payload than master slave manipulators
- Fewer custom-designed tools needed
- Reduced crane and MSM dependency/failures/repairs
- Efficiency gains for troubleshooting and repair of cranes
- Increased visual capability / control
- Dose reduction to workers (ALARA)
 - reduced need for airlock entries
- Cost Savings / Avoidance
 - estimated at over \$3M for 324 Building hot cells and supporting areas

Deployment in 324 Building Pipe Trench


- Scope
 - Remove process piping, drip trays, block nozzles, pipe jumpers and other items, as necessary, to access and remove sediment-like residue from the bottom of the Pipe Trench
- Challenges
 - Low confidence in actual configuration of Pipe Trench internals
 - High dose (no manned entries while coverblocks removed)
 - Tight schedule (October 2001 to early January 2002)
 - REC needed by January 10 for SNF removal project

Plan View -- 324 Building Radiochemical Engineering Cells (REC)



Initial Deployment of Robotic System

324 Building Pipe Trench Cleanout



Initial Deployment of Robotic System



Deployment Results

- Results / Accomplishments
 - System found to be fully capable of all tasks needed (heavy duty to delicate)
 - Tight schedule could not have been met without the Cybernetix system
 - All baseline scope completed (including waste packaging and shipment)
- Lessons Learned
 - Selected and dedicated operations staff was key to success
 - 2-3 months of training was reasonable for system
 - Actual conditions more challenging than mock-up
 - Variability in pipe hardness, piping congestion, audio feedback
 - Additional camera coverage always useful
 - Hydraulic leak near axis #3 (upcoming repair)

Status of Scope, Schedule and Cost

- **Scope and Schedule**
 - TTP Milestone 5, Complete Installation of Robotic Work Platform in 324 for Deactivation Activities (due 09/30/02, completed 09/27/02)
 - TTP Deliverables: Deployment Fact Sheet (completed), Cost and Performance Report (in process)
- **Cost**
 - Jointly Funded EM40 / EM50
 - EM50 Budget of \$1,545K
 - FY01 C/O = \$862 (remaining funds deobligated)

Community / Stakeholder Activities

- Weekly
 - River Corridor Project Weekly Report (internal to Fluor Hanford)
 - River Corridor Project – Project Status Meeting with DOE-RL
- Monthly
 - Fluor Hanford's "Technology Management" Report
- Other
 - STCG Briefings
 - Lessons Learned Sharing with TFA / Robotics Crosscutting Staff
 - Local Newspapers (e.g., Hanford REACH, Tri-City Herald)
 - Presentation to WA-Ecology on 324 Building Robotics
 - Hanford SAFETY EXPO (upcoming, April 30 - May 2, 2002)

Points of Contact

Kurt Lenkersdorfer, Project Engineer
River Corridor Project
Fluor Hanford
(509) 373-5182

Roger Pressentin, Project Manager
Nuc. Materials and Facility Stab.
DOE-RL
(509) 376-1291

Greg Berlin, Technology Program Manager
River Corridor Project
Fluor Hanford
(509) 376-2389

Kimberly Williams, Project Manager
Science and Technology Programs
DOE-RL
(509) 372-4829

Ron Staubly, Project Manager
D&D Focus Area
DOE-NETL
(304) 285-4403

