ORO-5301-39 Distribution Category UC-92a

LIBRARY USE ONLY
NOT FOR DISTRIBUTION

OIL RECOVERY BY CARBON DIOXIDE INJECTION

Monthly Report for January, 1979

George P. SanFilippo

PENNZOIL COMPANY Vienna, West Virginia 26105

JUN 1 2 1979

PREPARED FOR THE UNITED STATES DEPARTMENT OF ENERGY

U.S. DOE-BERC LIBRARY P.O. BOX 1398 BARTLESVILLE, OK: 740

Under Contract No. EF-76-C-05-5301

Printed in the United States of America

Available from

National Technical Information Service
U.S. Department of Commerce
5285 Port Royal Road
Springfield, Virginia 22161

Price: Printed Copy \$3.50; Microfiche \$2.25

"This report was prepared as an account of work sponsored by the United States Government. Neither the United States nor the United States DOE, nor any of their employees, nor any of their contractors, subcontractors, or their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, usefulness of any information, apparatus, product or process disclosed, or represents that its use would not infringe privately owned rights."

TABLE OF CONTENTS

		٠											<u>P</u>	age	No	<u>) .</u>
INTRODUCTION			•		•	•		. •					•		1	
WELL WORK Producing Wells . Carbon Dioxide In Back-up Water Inj Observation Well.	ection w	Wells. Wells .	•		•	•	•, •	•	•	٠	•	•	•	•	1 3 3 4	
CARBON DIOXIDE INJECTI	ON	• • •	•	•	•	•	•	•	•	•	• ,	•	•	•	6	
APPENDIX A Graphical History	of Proc	luction	· •			•		•	• .		•		•		7	
APPENDIX B Graphical History	of Wate	er Inje	cti	on.	. •		•	•	•	•	•.	•	•	• ,	9	
		•														
FIGURE 1 Pilot CO ₂ Project	. Map	• • •	•		•	•	•	•	•	•	•	•	•	•	5	
TABLE I Pattern Production	n Histor	ĵу		•		•	•	. •	•.		•	•			1	
TABLE II Injection Perform	nance .		•	•		÷,	•		•		•	•	•		2	
TABLE III Water Injection H	listory			•			•			•					4	

INTRODUCTION

This report is the thirty-ninth report on the progress of the Rock Creek carbon dioxide pilot project in Roane County, West Virginia. Designed, developed and operated by Pennzoil Company, this project will demonstrate the feasibility of miscible carbon dioxide oil recovery in the Rock Creek Big Injun Field.

WELL WORK

Producing Wells

The January production for the two center producing wells is listed in Table I.

TABLE I Pattern Production History

	L. W. Shaffer No. 1							
	<u>B0</u>	BW	MMCF	Hrs.	WOR	GOR, CFPB		
November December January	109 1 0	1,315 857 0	0.0094 0.0008 0	720 424 0	12.06 857.00	86 800 -		
Cumulative*	5,356	9,760	2.3054		1.82	430		
		No. 4						
	<u>B0</u>	<u>BW</u>	MMCF	Hrs.	WOR	GOR, CFPB		
November December January	17 9 10	783 768 2,258	0.0010 0.0208 0.0110	605 503 685	46.06 85.33 225.80	59 2,311 1,100		
Cumulative*	5,728	4,637	3.1316		0.81	547		
Project Cum.	11,084	14,397	5.4370		1.30	491		
*As of Actob	er 1 197	76						

On January 15, 1979 Shaffer No. 4 was treated with a small fracture treatment consisting of 500 gallons of 15% F.E. acid, 150 barrels of treated water and 3,000 pounds of 20/40 sand. This treatment was designed to overcome wellbore damage and increase productivity. The treatment was successful. Currently the well is producing at a rate of 100 to 120 barrels of fluid per day with a near 100% water cut.

An open hole squeeze cement job was attempted on Shaffer No. 1, but problems during the job will necessitate further workover procedures during February.

Table II shows the effective water injection volumes and rates in comparison with fluid withdrawals from each pattern. Effective injection is defined as the amount of fluid that would enter the pattern area based on a radial flow pattern with no interference by the outside injection wells. Also, it is assumed that no water injected into the back-up wells enters the pattern area.

TABLE II

	Shaffer No. 1 Pattern 10.01 Acres	Shaffer No. 4 Pattern 9.64 Acres	Project
Cum. Eff. W.I2/1/79, Bbls. January Eff. Inj. Rate, BPD January Fluid Withdrawal, BPD Cum. Eff. W.I./B.F. Produced Cum. Eff. W.I./B.O. Produced Recovery Factor, STBOPA	67,957	60,336	128,293
	67	69	136
	Workover	73	73
	4	6	5
	12	11	11
	535	594	564

The production history for these two wells is graphically presented in Appendix A.

Carbon Dioxide Injection Wells

Total water injection as of February 1, 1979 was 382,720 barrels. The average rate of injection was 70 barrels per day per well (BPDPW) at an approximate average wellhead pressure of 995 psig. In comparison, the average rate in December was 76 BPDPW at an average pressure of 945 psig.

The injection history for each well is listed in Table III.

Back-up Water Injection Wells

Injection into the thirteen back-up wells totaled 1,267,666 barrels as of February 1, 1979. The average injection rate during January was 83 BPDPW at an average wellhead pressure of 1000 psig. In comparison, the average rate in December was 85 BPDPW at an average pressure of 965 psig.

The injection history for the project is graphically presented in Appendix B. Figure 1 is a map of the area encompassed by the pilot project.

TABLE III
Water Injection History

December Inj., BW	January Inj., BW	Avg. Inj. Rate, BPD	Avg. WHP PSIG	Cum. Inj. 2/1/79
2,343 1,757 2,174 2,771 2,229 2,361	2,303 1,654 2,105 2,639 2,143 2,199	74 53 68 85 69 71	975 970 1060 1035 1035	63,425 53,457 40,762 70,129 78,607 76,340
13,635	13,043	420	995	382,720
8,900 1,326 488 2,100 1,278 2,982 1,661 2,686 3,737 2,929 2,284 1,742 1,800	9,660 1,254 529 2,122 1,193 1,929 1,288 2,689 3,609 2,853 2,231 1,604 1,765	312 40 17 68 36 92* 42 87 116 92 72 52 57	985 1015 1020 985 1025 930 1010 1015 1010 975 965 1020 1030	183,031 62,504 72,802 83,449 69,520 79,249 54,320 125,338 106,414 196,121 100,697 62,265 71,846
47,608	45,769	1,505	1000	1,650,386
	Inj., BW 2,343 1,757 2,174 2,771 2,229 2,361 13,635 8,900 1,326 488 2,100 1,278 2,982 1,661 2,686 3,737 2,929 2,284 1,742 1,800 33,973	Inj., BW Inj., BW 2,343	Inj., BW Inj., BW Rate, BPD 2,343	Inj., BW Inj., BW Rate, BPD PSIG

^{*21} Days - 3 days tubing job, 7 days changing packer

Observation Well

L. W. Shaffer OB-1 was successfully recemented on January 17, 1979. The 4-1/2" steel casing was perforated at 1981' K.B. through which the well was recemented. The well will be logged using a compensated neutron log and an induction log during February.

CARBON DIOXIDE INJECTION

The supply of carbon dioxide at the previously contracted price became questionable when the supplier's feed stock was shut down. New contract negotiations were started and have been completed. The cost of the carbon dioxide will average \$49.80 per ton. Injection of carbon dioxide is now scheduled to begin in February, 1979.


APPENDIX A

Graphical History of Production

ROCK CREEK PILOT CO2 PROJECT

L. W. SHAFFER NO'S 1 AND 4

PRODUCTION HISTORY



APPENDIX B

Graphical History of Water Injection

ROCK CREEK PILOT CO2 PROJECT INJECTION HISTORY

Total Water Injection

