



**Pilot Test of Novel Electrochemical Membrane System
for Carbon Dioxide Capture and Power Generation
(DE-FE0026580)**



**Presented to:
2018 NETL CO₂ Capture Technology Project Review Meeting
Pittsburgh, PA
August 13-16, 2018**

Electrochemical Membrane (ECM) Carbon Capture Pilot Plant Project

- Design an ECM-based carbon capture pilot plant (60 T/D) prototypical of a commercial unit
- Fabricate and install the pilot-scale plant at a coal facility
- Conduct pilot plant tests, demonstrating >90% capture (>95% CO₂ purity)
- Complete Techno-Economic Analysis (TEA) of ECM carbon capture applied to a 550 MW baseline supercritical PC plant, achieving 30% less COE compared to amine scrubbers
- Determine Environmental, Health and Safety (EH&S) requirements of ECM Carbon Capture plants





McAbee Construction Innovative Design Eng Associates




- TEA Support (review ECM system design, equipment and plant costing)
- Pilot system key equipment specification and selection
- Flue gas clean-up system design
- Interconnection system design

- Demonstration site host
- Construction management
- Permitting support
- Pilot plant installation and test support

- Site construction
- Plant installation
- Maintenance support


- Engineering Support
 - Instrumentation
 - Electrical



- James M. Barry Electric Generating Station, Alabama Power/Southern Co.
- Location: Bucks, AL
- Nameplate Capacity: 2,370 MWe, Mix of Coal and Natural gas



**PILOT-SCALE ECM SYSTEM TESTING
PROJECT WORK BREAKDOWN STRUCTURE**



ALL BUDGET PERIODS	BUDGET PERIOD 1	BUDGET PERIOD 2	BUDGET PERIOD 3
--------------------	-----------------	-----------------	-----------------


Completed BP1 tasks and submitted continuation application to initiate BP2

	BP 1				BP 2				BP 3					
	2017		2018		2019		2020		2020		2020			
	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
Techno-Economic Analysis (TEA) & EHS														
Initial	▶													
Update												▶		
Pilot Plant BOP Design	▶													
Pilot Plant Fabrication														
BOP Equipment					▶									
ECM Module							▶							
Factory Acceptance Tests							▶							
Install								▶						
Pilot Plant Operation														
Field Acceptance Testing and Commission									▶					
Test & Evaluation											▶			
De-Commission													▶	

Project Budget: \$34.12 MM

DOE Share: \$15MM, Cost Share: \$19.12 MM

Electrochemical Membrane (ECM) Technology Overview




The driving force for CO₂ separation is electrochemical potential, not pressure differential across the membrane


Net Results




- Simultaneous Power Production and CO₂ Separation from Flue Gas of an Existing Facility
- Excess Process Water Byproduct
- Complete Selectivity towards CO₂ as Compared to N₂



**ECM Assembly
Using Planar Cells (~9000 cm²)**



**ECM Stack
(Using ~400 ECM Assemblies)**





**ECM Module
(4 Stacks)**



Modules Utilized in Large-Scale Applications




**Enclosed
Module**



ECM Pilot Plant Development

Simplified Process Flow Diagram



- Re-application of commercially-proven fuel cell technology for CO₂ Capture
- Opportunity for Co-Production of Syngas or H₂

Modes of Operation


1. 90% Carbon Capture from Coal-fired Boiler (CFB) Flue Gas (FG)
2. Stand-alone: Power generation only, no flue gas processed
3. transient/parametric evaluation:
 - 70% Carbon Capture from CFB FG
 - Dynamic response to reduced FG availability (i.e. turn down)
 - Ability to accommodate variable FG carbon loading (e.g. lower CO₂ conc.)
 - Emergency trip/shutdown

Pilot Plant Performance

Operating Mode	90% Capture Coal-Derived FG	70% Capture Coal-Derived FG	Stand-Alone (No FG Available)
MCFC Gross Power, DC	1863.4 kW	2542.9 kW	3112.3 kW
Energy & Water Input			
Natural Gas Fuel Flow	169.4 scfm	243.2 scfm	329.9 scfm
Fuel Energy (LHV)	2877.8 kW	4087.0 kW	5723.1 kW
Water Consumed/(Produced)	(1.8) gpm	(2.4) gpm	(0.3) gpm
Consumed Power			
AC Power Consumption	(611.0) kW	(911.6) kW	(206.0) kW
Inverter Loss	(74.5) kW	(101.7) kW	(124.5) kW
Total Parasitic Power Consumption	(685.6) kW	(1013.3) kW	(330.5) kW
Net Generation & Efficiency			
CEPACS Plant Net AC Output	1177.8 kW	1529.6 kW	2781.8 kW
Electrical Efficiency (LHV)	40.9 %	37.4 %	48.6 %
Carbon Capture			
Total Carbon Capture, %	92 %	75 %	N/A
Carbon Capture from FG, %	90 %	70 %	N/A
Total CO₂ Captured, Tons per Day	67 T/D	93 T/D	0 T/D
CO₂ Purity	99.6 %	99.6 %	N/A

- Pilot Plant is designed to capture up to 90 tons per day of CO₂
- The system is net water producer during the above modes of operation


Flue Gas Polishing System




- Cleanup equipment train design, specifications, and RFQ process completed in partnership with AECOM
- Vendor bids selected for each piece of equipment, ready for purchasing



- Key Design Features:
 - Fuel cell anode exhaust contains the “captured” CO₂ from the flue gas.
 - Carbon capture process requires anode exhaust gas be compressed from ~18 psia to 265 psia.
 - Includes inter-stage cooling and water knockout.
- Engineering specification created to obtain bids from five (5) vendors:
- Evaluated bids for Reciprocating (3) and Screw Type (2) compressors.
- Selected compressor based on lower power consumption and lower price than comparable units.




Compressor Skid Design




Reciprocating Compressor

- Key Design Features:
 - Absorption technology selected to utilize thermal energy of process, raising system efficiency by avoiding parasitic power penalty of mechanical chiller
 - Chiller performance specified to be ~ 100 Tons










Techno-Economic Analysis

Combined Electric Power and Carbon-dioxide Separation (CEPACS) System Concept Implementation for 550 MW Reference Supercritical PC Plant*

- 4.3 Million tons of CO₂ capture per year
- 319 MW ECM-based system would capture 90% of CO₂ from 550-MW plant
- 2.5 GWh power generated per year @ 40.7% Efficiency (based on HHV NG)
- Large-scale field-erected stack enclosures can be operated independently, allowing for high plant availability
- Incremental process innovations have reduced ECM stack count from 1792 to 1664 (vs. previous TEA in prior project)
- Packaging improvements have been implemented to incorporate CO₂ purification BoP equipment within ~7 acre footprint



319 MW ECM Plant for capture from coal systems




- PC plant retrofitted with CEPACS system has 31% lower COE than the plant with amine scrubbing for CO₂ Capture

- ECM-Based CEPACS System can meet DOE Target of <\$40/tonne CO₂ captured (2011 USD)

ExxonMobil

Large Scale Future Systems

- 320-MW plant for capture from 550-MW coal system, developed in DOE program: 18,000 tons/day CO₂ capture
- 160-MW plants for capture from 500-MW NGCC developed in ExxonMobil program: >5,000 tons/day CO₂ capture



Future

ECM-based projects


- Single or multiple-unit system
- Coal and natural gas power plants
- Industrial thermal systems
- Commercial CO₂ offtake or sequestration
- 1 to 50-MW fuel cell power
- Up to 3000 tons/day CO₂ capture



Near Term

ECM-Based Pilot project at Plant Barry, AL

- On line in 2019
- 90% capture from coal flue
- Demonstration of natural gas capture under ExxonMobil program
- 60 tons/day CO₂ capture



Today



Time

Project Size

- Techno-Economic Analysis and Environmental Health and Safety analysis completed for ECM technology applied to a reference supercritical PC plant
 - Estimated COE is 31% less than baseline approaches (amines), with cost of CO₂ captured estimated at \$34/tonne (2011 USD)
- BP1 engineering design of pilot system complete
- Tie-in engineering effort (AECOM-led) complete
- Continuation application to proceed to BP2 of the project was submitted to DOE
- Ready to initiate BP2 tasks for plant construction

Support from DOE/NETL (Co-operative Agreement DE-FE0026580) and guidance from: José Figueroa, Lynn Brickett, John Litynski, Angelos Kokkinos, and others at NETL

