



# Slipstream pilot plant demonstration of an amine-based post-combustion capture technology for CO<sub>2</sub> capture from coal-fired power plant flue gas


DOE funding award DE-FE0007453

2012 NETL CO<sub>2</sub> Capture Technology Meeting  
Krish R. Krishnamurthy, Linde LLC  
July 9-12, 2012  
Pittsburgh, PA

THE LINDE GROUP

*Linde*


# The Linde Group Overview and Carbon Capture Expertise



Linde pursues technology development and solution offer in all three CC pathways


## Post-combustion capture

■ Linde expertise




## Pre-combustion capture

■ Linde expertise



## Oxyfuel combustion

■ Linde expertise



## Project Participants



| Partner/<br>Organization         | Lead contact(s)                                                | Key Role(s)                                                                                                |
|----------------------------------|----------------------------------------------------------------|------------------------------------------------------------------------------------------------------------|
| DOE-NETL                         | Andrew P. Jones,<br>Project Manager                            | -Funding & Sponsorship                                                                                     |
| Linde LLC                        | Krish Krishnamurthy, PI<br>Stevan Jovanovic,<br>Technical Lead | -Prime contract<br>-Overall program management<br>-Operations and testing                                  |
| BASF                             | Iven Clausen (BASF SE)<br>Sean Rigby (BASF Corp)               | -OASE® blue technology owner<br>-Basic design<br>-Solvent supply and analysis                              |
| EPRI                             | Richard Rhudy                                                  | -Techno-economics review<br>-Independent validation of test<br>analysis and results                        |
| Southern<br>Co./NCCC             | Frank Morton<br>Michael England                                | -NCCC Host site (Wilsonville, AL)<br>-Infrastructure and utilities for<br>pilot plant build and operations |
| Linde<br>Engineering,<br>Dresden | Torsten Stoffregen<br>Harald Kober                             | -Basic engineering<br>-Support for commissioning<br>-Operations and testing                                |
| SFPC<br>(Linde Eng)              | Lazar Kogan                                                    | -Detailed engineering<br>-Procurement and installation                                                     |

## Project Objectives

### Overall Objective

- Demonstrate Linde-BASF post combustion capture technology by incorporating BASF's amine-based solvent process in a 1 MWel slipstream pilot plant and achieving at least 90% capture from a coal-derived flue gas while demonstrating significant progress toward achievement of DOE target of less than 35% increase in levelized cost of electricity (LCOE)


### Specific Objectives

- Complete a techno-economic assessment of a 550 MWel power plant incorporating the Linde-BASF post-combustion CO<sub>2</sub> capture technology to illustrate the benefits
- Design, build and operate the 1MWel pilot plant at a coal-fired power plant host site providing the flue gas as a slipstream
- Implement parametric tests to demonstrate the achievement of target performance using data analysis
- Implement long duration tests to demonstrate solvent stability and obtain critical data for scale-up and commercial application

# Project schedule and milestones: Budget Period 1

THE LINDE GROUP

Linde



Budget Period 2: March 2013 to February 2014 (Pilot plant procurement, fabrication and installation)

Budget Period 3: March 2014 to November 2015 (Pilot plant operations, parametric and long-duration testing)

## Project Budget: DOE funding and cost share

| Source        | Budget Period 1<br>Dec 2011 – Feb 2013 | Budget Period 2<br>Mar 2013 – Feb 2014 | Budget Period 3<br>Mar 2014 – Nov 2015 | Total        |
|---------------|----------------------------------------|----------------------------------------|----------------------------------------|--------------|
| DOE Funding   | \$2,215,352                            | \$9,822,449                            | \$2,754,564                            | \$14,792,365 |
| Cost Share    | \$553,838                              | \$2,455,612                            | \$688,641                              | \$3,698,091  |
| Total Project | \$2,769,190                            | \$12,278,061                           | \$3,443,205                            | \$18,490,456 |

### Cost share commitments:

Linde: \$3,107,352

BASF: \$ 493,360

EPRI: \$ 97,379

## Key Project Milestones (Budget Period 1)

THE LINDE GROUP

*Linde*

### Budget Period 1 (Dec. 1, 2011 – Feb. 28, 2013)

- Submit project management plan (03/09/2012) ✓
- Conduct kick-off meeting with DOE-NETL (11/15/2011) ✓
- Complete initial techno-economic analysis on a 550 MWe power plant (05/04/2012) ✓
- Complete basic design and engineering of a 1 MWe pilot plant to be tested at NCCC (06/20/2012) ✓
- Execute host site agreement (10/31/2012)
- Complete initial EH&S assessment (10/31/2012)
- Complete detailed pilot plant engineering and cost analysis for the 1 MWe pilot plant to be tested at NCCC (01/31/2013)

## Key Project Milestones (Budget Periods 2 and 3)

THE LINDE GROUP

*Linde*

### **Budget Period 2 (Mar. 1, 2013 – Feb. 28, 2014)**

- Complete purchase orders and fabrication contracts for the 1 MWe pilot plant (03/29/2013)
- Complete shop fabrication of equipment and modules and associated engineering checks (07/31/2013)
- Complete site preparation and foundation installations at NCCC to receive pilot plant (08/15/2013)
- Complete installation of the 1 MWe pilot plant at NCCC (11/30/2013)
- Mechanical completion of 1 MWe pilot plant at NCCC (02/28/2014)

### **Budget Period 3 (Mar. 1, 2014 – Nov. 30, 2015)**

- Complete pilot plant start up and demonstrate plant operation at steady state (05/31/2014)
- Develop pilot-scale parametric test plan (06/30/2014)
- Complete 1 MWe pilot-scale parametric tests (11/30/2014)
- Develop pilot-scale long duration test plan (12/31/2014)
- Complete 1 MWe pilot-scale long duration tests (08/31/2015)
- Complete updated techno-economic analysis (10/31/2015)
- Complete updated EH&S assessment (11/30/2015)

## Linde-BASF experience in large scale carbon capture


### CO<sub>2</sub> capture in natural gas processing: Re-injection Project - Hammerfest



World's first industrial project to deliver CO<sub>2</sub> separated onshore from the well-stream back offshore for re-injection into a reservoir

- Partnership with StatoilHydro Petroleum
- Melkoya island near the town of Hammerfest, Norway
- CO<sub>2</sub> sequestration and re-injection integral part of the Hammerfest LNG project. **Linde performed design, EPC and commissioning**
- One dedicated well for CO<sub>2</sub> storage in a sandstone formation sealed by shale cap.
- Re-injection started in April 2008
- **BASF's OASE<sup>®</sup> purple process used in CO<sub>2</sub> capture**

700,000 tpa CO<sub>2</sub> capture and re-injection (part of world scale LNG project, Snøhvit, Norway)



## Post combustion CO<sub>2</sub> capture: Challenges compared to CO<sub>2</sub> removal in NG/LNG plants

|                                  | NG/LNG                                                                                                                                            | Flue gas                                                                                                 |
|----------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------|
| Pressure                         | 50 – 100 bars                                                                                                                                     | 1 bara                                                                                                   |
| CO <sub>2</sub> partial pressure | 1 – 40 bars                                                                                                                                       | 30 – 150 mbars                                                                                           |
| Flowrate                         | up to 60 mio scf/hr                                                                                                                               | up to 120 mio scf/hr                                                                                     |
| Gas composition                  | CH <sub>4</sub> , C <sub>2</sub> H <sub>6</sub> , ..., CO <sub>2</sub> , H <sub>2</sub> S, COS, C <sub>x</sub> H <sub>y</sub> S, H <sub>2</sub> O | N <sub>2</sub> , O <sub>2</sub> , H <sub>2</sub> O, CO <sub>2</sub> , (SO <sub>x</sub> ) NO <sub>x</sub> |
| Treated gas specification        | 50 ppm – 2 % CO <sub>2</sub><br>S < 4 – 10 ppm                                                                                                    | CO <sub>2</sub> removal rate (90 %)<br>low amine emissions                                               |
| Energy efficiency                | not a key issue                                                                                                                                   | of highest priority<br>η ↘ 7-10% points                                                                  |



- ❑ large volume flows @ low pressure
- ❑ solvent stability
- ❑ emissions of solvent
- ❑ overall power plant efficiency losses

# BASF OASE® blue Technology Development Designed for PCC Applications


**BASF**  
The Chemical Company

THE LINDE GROUP

*Linde*

**Equilibrium** **Kinetics** **Stability**

Fundamental Lab Scale R&D:  
Advanced Solvents Screening,  
Development, Optimization





BASF Miniplant,  
Ludwigshafen, Germany:  
Solvent Performance  
Verification



0.45 MWe PCC Pilot,  
Niederaussem, Germany:  
Preliminary Process  
Optimization



# Niederaussem\* pilot plant key results



>90% carbon capture rate achieved

>20% improvement in specific energy compared to MEA

New BASF solvent is very stable compared to MEA

Acknowledgement: \* Pilot project partner RWE

# Solutions for Large Scale PCC Plant (1100 Mw<sub>el</sub> Power)

## Design challenges

THE LINDE GROUP

Linde


Optimizing CAPEX by reduced number of trains to handle 18,000 tpd CO<sub>2</sub>

- 2 process trains selected
- reduced plot space

### Compressor section

two lines per train

→ flexible turn down operation



Lower number of trains results in bigger size of components, e.g.

- Absorption column: diameter ca.18 m, height ca. 75 m → on site fabrication required
- Pipes ducts and valves: diameters up to 7 meters
- Plot : ca. 100 m x 260 m

# Concepts for a Large Scale PCC Plant

## Key elements of plant costs

THE LINDE GROUP

*Linde*


### Main challenges

- Large equipment size requires new concepts
- Required plot area is very significant
- Alternative materials need to be assessed
- New equipment arrangements needed
- Field fabrication
- Large pipe and duct

### Linde studies to address challenges


- Scaling to a very large single train
- Optimize equipment arrangement (flue gas blower, pre-cooler, absorption columns sump etc)
- Develop new column construction materials
- Optimize machinery options

### Total plant cost distribution



- Engineering and supervision
- Equipment incl. columns (w/o blowers & compressors)
- Blowers & compressors
- Bulk Material
- Civil
- Construction

# Linde-BASF advanced PCC plant design\*



•Patent Applications 2010-2012

Source: Project DE-FE0007453 Techno-economic analysis of 550 MWe PC power plant with CO<sub>2</sub> capture, May 2012.

## Project progress and accomplishments

| Task# | Task Description                          | Key Objectives                                                                                                 | Accomplishments                                                                                                                                                           |
|-------|-------------------------------------------|----------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1     | Program Management                        | Complete project management plan and implement to agreed cost and schedule.                                    | <ul style="list-style-type: none"> <li>- Project kick-off meeting held</li> <li>- Updated project management plan completed</li> </ul>                                    |
| 2     | Techno-economic evaluation                | Complete techno-economic analysis on a 550 MWe coal-fired power plant incorporating Linde-BASF PCC technology. | <ul style="list-style-type: none"> <li>- Techno-economic assessment completed and presented to DOE-NETL</li> </ul>                                                        |
| 3     | Pilot plant optimization and basic design | Define pilot plant design basis and the key features incorporated. Complete basic design and engineering.      | <ul style="list-style-type: none"> <li>- Design basis document completed and pilot plant features selected.</li> <li>- Basic design and engineering completed.</li> </ul> |
| 4     | Pilot plant system design and engineering | Complete detailed design and engineering of the pilot plant (ready to build).                                  | <ul style="list-style-type: none"> <li>- Preliminary 3-D model developed</li> <li>- Detailed engineering in progress (30% model)</li> </ul>                               |
| 5     | Pilot plant cost and safety analysis      | Complete preliminary environment, health and safety assessment for the pilot plant                             | <ul style="list-style-type: none"> <li>- Preliminary NEPA document completed.</li> <li>- Hazop review completed and design updates incorporated.</li> </ul>               |

# Basis for techno-economic assessment for 550 MW<sub>e</sub> power plant with 90% CO<sub>2</sub> capture




## Specifications and Design Basis

identical to DOE/NETL Report 2007/1281

as per DE-FOA-0000403 requirements


- Bituminous Illinois #6 Coal Characteristics
- Site Characteristics and Ambient Conditions
- Pulverized Coal Boiler Design
- Subcritical Steam Turbine Design
- Steam Cycle Conditions
- Environmental Controls and Performance
- Balance of Plant
- Economic Assumptions and Methodology

## Computational Platform



UniSim Design Suite R390, integrated with

- Brian Research & Engineering ProMax<sup>®</sup> software for PCC parametric optimization
- BASF's proprietary package for rigorous solvent performance predictions




# PCC – Power Plant Typical Process Integration Option (LB-1)

**BASF**  
The Chemical Company

THE LINDE GROUP

*Linde*




# PCC – Power Plant Advanced Process Integration Option (LB-2)

**BASF**  
The Chemical Company

THE LINDE GROUP

*Linde*




# Linde-BASF PCC Plant Design for 550 MWe PC Power Plant

**BASF**  
The Chemical Company



THE LINDE GROUP

*Linde*




- ❑ Single train PCC design for  
~ 13,000 TPD CO<sub>2</sub> capture
- ❑ 40-50% reduced plot area  
to 180m x 120 m

# Comparative PCC Performance Results Linde-BASF vs Reference DOE/NETL Case\*



\* Reference Case # 10 of DOE-NETL 2007/1281 Report

# Total PCC Plant Cost





Significantly reduced total PCC plant Cost relative to DOE/NETL 2007 Reference Case #10 due to

1. Reduced coal combustion (CO<sub>2</sub> production) for 11.1% (LB-1) or 15.2% (LB-2)
2. Single train PCC design
3. Optimized PCC plant design


# Power plant efficiency improvements and LCOE reductions with Linde-BASF PCC technology

THE LINDE GROUP


Linde



## Detailed Engineering Model of Pilot Plant



- Free-standing absorber and stripper
- Equipment modules containing pumps, blower, HX etc



Pilot plant located in NCCC site with the existing 0.5 MWe pilot and piperack in the background

## Summary and Next Steps

- Linde and project partners are designing and building a 1 MWe post-combustion capture pilot plant to be installed and tested at the National Carbon Capture Center in Wilsonville, AL.
- The plant will incorporate BASF's OASE<sup>®</sup> blue solvent technology and Linde-BASF process enhancements and demonstrate that target performance can be achieved.
- Techno-economic assessment on a 550 MWe coal-fired power plant has confirmed the significant energy and capex savings compared to a reference MEA PCC plant, thereby, driving down the levelized cost of electricity.
- Critical next steps for the project:
  - Complete detailed engineering of the pilot plant and firm cost estimates and reach "Go" decision to proceed pilot plant procurement and build (Budget Period 1)
  - Procure, fabricate and install pilot plant at the NCCC and achieve mechanical completion (Budget Period 2)
  - Perform parametric and long duration tests and confirm achievement of target performance. (Budget Period 3)

## Acknowledgement and Disclaimer

THE LINDE GROUP

*Linde*

**Acknowledgement:** This presentation is based on work supported by the Department of Energy under Award Number DE-FE0007453.

**Disclaimer:** “This presentation was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.”

# Thank you for your attention!

Project DE-FE0007453  
2012 NETL CO<sub>2</sub> Capture Technology Meeting  
Krish R. Krishnamurthy, Linde LLC  
July 9-12, 2012  
Pittsburgh, PA

THE LINDE GROUP

*Linde*