

NATIONAL ENERGY TECHNOLOGY LABORATORY



Demonstration of Carbon Capture and Sequestration of Steam Methane Reforming Process Gas Used for Large-Scale Hydrogen Production

or "Port Arthur CCUS"

Anthony Zinn, Federal Project Manager NETL/ SCC/ OMD/ MPD







Industrial CCS Project Objectives and Targets Large-scale CCS from Industrial Sources (Area 1)

- Objectives
 - Demonstrate advanced CCS technologies
 - To progress beyond the R&D stage of readiness
 - Integration with comprehensive Monitoring, Verification & Accounting (MVA)
 - Demonstrate sequestration option
- Target
 - Industrial sources
 - Industries may produce heat, fuels, chemicals, hydrogen or other useful products with or without electricity production
 - 1MM tons/yr of CO₂ emission from each plant for CCS



Who is Air Products?

- Global atmospheric, process and specialty gases, performance materials, equipment and services provider
- Serving industrial, energy, technology and healthcare markets worldwide
- Fortune 500 company
- Operations in over 40 countries
- ~19,000 employees worldwide
- Known for innovative culture and operational excellence
- Corporate responsibility commitment
- World's largest third party hydrogen supplier
- \$10B+ company in FY11

Air Products and Chemicals, Inc. Steam Methane Reforming with CO₂ Capture

- Port Arthur, TX (Hydrogen plant at Valero Refinery)
- 90% CO₂ capture (Vacuum Swing Adsorption) from 2 steam-methane reformers (SMRs) yielding 1,000,000 tons CO₂/year



- ≈28 MWe cogeneration unit to supply makeup steam to SMRs and operate VSA and Compression Equipment
- CO₂ to Denbury pipeline for EOR in West Hastings oil field
- Total Project: \$431 Million

DOE Share: \$284 Million (66%)

Integrated Cogeneration and Hydrogen Plants



Simplified CO₂ Capture Block Flow Diagram



Vacuum Swing Adsorption ("VSA") Process for CO₂ Separation



Key Project Components

- Vacuum swing adsorption (VSA) vessels
- Tri-ethylene glycol (TEG) drier system
- CO₂ export compressor
 - 8 stages
 - Export pressure over 2,000 psig (≈140 bar)
- 13 mile (21 km) CO₂ Pipeline connecting to Denbury's "Green" 300+ Mile (≈500 km) CO₂ Pipeline

Denbury's 323-Mile "Green" Pipeline



Data source is Denbury, December 2011, CO₂ Flooding Conference



Denbury Core Operating Areas



MVA Project Area: West Hastings Field



NATIONAL ENERGY TECHNOLOGY LABORATORY

(11)

Proposed Phased Implementation Schedule for CO₂ Injection into the West Hastings Field



12

NATIONAL ENERGY TECHNOLOGY LABORATORY

MVA for Hastings Field

- Primary Components
 - Well Integrity
 - Logging, temperature surveys
 - Detailed well review

Flood conformance

- 4-D seismic
- Well performance
- Logging
- Reservoir Modeling

Fault Monitoring

- Monitor existing wells that have fault cuts in them
- Geo/Reservoir modeling

– Above-Zone Monitoring

- Dedicated observation wells
- Soil gas monitoring program
- Ground water monitoring program

Progress-to-Date and Future Milestones

- Project Phase 1 (Definition) complete: September 28, 2010
- Firm Bid process (FEED study) complete: November 12, 2010
- Commercial Agreements complete: March, 2011
- Site preparation for construction via pipe rack demolition: April 26, 2011
- Texas Commission on Environmental Quality (TCEQ) issued a Permit by Rule (PBR) air permit (No. 95892) to Air Products: *May 20, 2011*
- TCEQ issued a Standard Permit air permit (No. 95649) to Air Products: May 27, 2011
- NETL issued the FONSI and Final EA for the project: *July 8, 2011*
- U.S. Army Corps of Engineers (USACE) Galveston District issued Nationwide Permit Verification (No. SWG-2011-00252) to Air Products: *August 17, 2011*
- Permitted construction initiated via piling: *August 30, 2011 COMPLETE*
- Initiation of civil work (i.e. foundations and undergrounds): October 17, 2011 COMPLETE
- Initiation of mechanical work (i.e. setting of equipment and installation of certain large-bore pipe): *February 22, 2012*
- Initiation of CO₂ lateral pipeline construction via excavation and horizontal directional drilling: May 14, 2012 - COMPLETE
- Planned start date for the operation phase (500,000 tons/yr capture and injection): December 1, 2012
- Planned start date for full capacity operations (1,000,000 tons/yr capture and injection): *February 5, 2013*
- Project completion date (for DOE funding period): September 30, 2015 (Air Products intends to operate beyond DOE involvement period)

Construction Photos

Installation of guy wire anchor points



Preparing to set CO₂ Surge Tank



15

Foundation form and preparation



Erection of Cooling Tower



Construction Photos

North side of Cogen



CO₂ Surge Tank Piping and Silencers/ Exchangers



16

East/ West rack at Blower area



VSA Unit and Piping Support



NATIONAL ENERGY TECHNOLOGY LABORATORY

Project Challenges

• Technical Challenges

- Integration with existing hydrogen business
- Technology Scale-up
- Economic Challenges
 - 45Q Tax Credits
 - Schedule
 - Capital
- Retrofit project within active operating facility
 - Operating and Maintenance Costs

For additional information



Office of Fossil Energy www.fe.doe.gov

18

NETL www.netl.doe.gov



NATIONAL ENERGY TECHNOLOGY LABORATORY

Questions?

