



# Texas Clean Energy Project ("TCEP")

Pittsburgh Coal Conference Presentation  
Project Update

Tuesday October 7, 2014



# Topics

- **Introduction to Summit Power**
- **Introduction to the Texas Clean Energy Project**
- **Project Status**

# Introduction to the Sponsor – Summit Power Group, LLC

# Summit Power Group, LLC

**Founded over two decades ago by former U.S. Secretary of Energy Donald Paul Hodel and Chief Operating Officer of the Department of Energy Earl Gjelde**

- Headquartered in Seattle, Washington
- Staff on the ground in Pacific NW, Desert SW, Texas, Midwest, and Washington DC

**Summit's traditional business is power project development for would-be project owners on a success fee basis:**

- Over 9,000 MW of electric power plants developed
- Total Summit-led projects in service or under contract, including O&M agreements, represent over \$10bn of investment

**Summit's current principal business lines:**

- High efficiency natural gas-fired power plants
- Renewable energy projects including wind power projects & utility scale photovoltaic solar projects
- Carbon capture including post-combustion capture and coal gasification

**Summit Carbon Capture:**

- Unique integration of market expertise around CO<sub>2</sub>, oil, and power
- Strong relationships with leading global firms – technology, financial, asset owners
- Deep knowledge of regulation, policy, and public engagement

# Introduction to the Project


# Project Overview

## Texas Clean Energy Project (“TCEP” or the “Project”)

- An integrated gasification combined cycle (“IGCC”) fertilizer and power plant sited in West Texas’s Permian Basin
- Relies completely on technologies and components already proven in commercial operation
- Will integrate proven gasification and carbon capture technologies to achieve a high carbon capture rate
- Will achieve state-of-the-art reduction in conventional pollutants such as Hg, NOx, SOx and particulate matter
- The Project utilizes every component of the coal to create revenues
- The Department of Energy granted TCEP a total of \$450 million as a competitive cash award
- Produce the following commercial outputs (all of which are fully contracted):

- **Urea Fertilizer**: expected to produce approximately 700,000+ tons per year of granulated urea
- **Electric power**: expected to be capable of producing approximately 400+ MW of gross output, with power being consumed for plant use and onsite commercial loads, with the remainder sold to a municipal utility purchaser
- **Carbon dioxide** (“CO2”): expected to capture 2+ million tons of carbon dioxide annually to be sold for Enhanced Oil Recovery (“EOR”) operations in the Permian Basin
- **Other**: byproducts of the plant, including argon gas, sulfuric acid and slag

## Revenue Split in 2021



# Unique Features of TCEP

## Environmental support

- Summit went to Texas to develop TCEP at the request of national environmental groups
- Key motivation: high CO<sub>2</sub> capture with sequestration
  - Resulting CO<sub>2</sub> emissions will be world's lowest for any commercial scale plant using fossil fuel
- Power block will be air-cooled, not water-cooled
- Water for the gasifier and urea will be from on-site desalinization
- TCEP itself will be a zero liquid discharge ("ZLD") facility
- Lowest air permit limits in the U.S. for SO<sub>x</sub>, NO<sub>x</sub>, particulates and mercury
- As a result, air permit was obtained in eight months; no one requested a hearing on the air permit (or any other permit)
- Commitment to establish an independent Carbon Management Advisory Board of top climate scientists and environmental group representatives is unique and important



# Unique Features of TCEP ... Cont'd


## Project finance discipline

**“TCEP deserved government support because it was designed not to need it.” – former head of U.S. Department of Energy’s National Energy Technologies Laboratories**


- **What does this mean?**
  - Project intended from the outset to be financed in private capital markets
  - No experimental technology included – all is existing, proven and warranted (not quite “Soviet tractors bolted together,” but nothing very novel either)
  - Integration of fully-warranted components is the only new project feature
- **Three major revenue streams add revenue stability and reduce commodity risk**
  - Gasification plant is like a refinery; chemical transformation of the feedstock (and cleanup) before anything is burned
  - Even the slag is inert, non-leachable, vitrified: a commercial product for cement-making, road-building, etc.
- **Reference plant design means TCEP can be repeated and improved / scaled elsewhere**
  - This proved to be a valuable incentive for the suppliers / vendors / contractors
  - It turns out to be valuable for financing, too – TCEP is not just a “one-off” project
- **CO<sub>2</sub> is a profit center, not a cost to the project and is a key driver of returns**
  - Sales of both CO<sub>2</sub> and VERs (carbon credits) are highly valuable and important to financial performance
- **For urea, TCEP is superior to natural gas-based urea plants**
  - Buyer signed long-term take-or-pay contract because TCEP’s urea is priced at a discount to market – and no buyer’s capital at risk
  - This is also very low-carbon urea (lowest carbon possible, in fact) – most ammonia plants have massive CO<sub>2</sub> emissions



# TCEP conceptual schematic



# Project history



# Status at the end of 2013

# Financing Status End of 2013

- **Sept 2012 press release acknowledging the Export-Import Bank of China (“Chexim”) to be the sole financial lender to TCEP and Sinopec as the sponsor company**
- **August 2013 full release by Chexim of due diligence team**
- **Chexim loan amount of the EPC contract will be sufficient to provide one hundred percent (100%) of the project debt TCEP requires**
- **Total plant cost higher than needed to attract equity and debt**

# EPC Contract Status December 2013

- **We asked all contractors to meet Best & Final EPC Pricing; we came close, but this did not resolve problems**
- **Total dollar amount quoted by EPC Contractors for a firm price LSTK contract was too high to finance**
  - Project could not satisfy requirements for debt service coverage ratios without reducing the debt amount
  - Project could not satisfy equity participants' minimum hurdle rates (IRR) without reliance on high-efficiency tax equity deal
- **So Summit went to work to formulate an alternative EPC contracting structure to reduce total cost significantly**
  - Recognizing that the current Texas construction market caused concern to contractors
  - Believing a single large construction contractor could cut costs

# Status in 2014

# Project Changes Going Forward – “Phase Shift”

## 1. Cut Capex

- Evaluate changes to the plant configuration to optimize and reduce cost

## 2. Reconfigure EPC

- Analyze contracting structure to address pancaking of risk and volatile construction market

# 1. Efforts to Reduce Capital Costs

## Key Changes to Project

- Replace two (2) SFG-500 gasifiers and with one (1) SFG-850.
- Change F-class power block to H-class combined cycle.
- Delete one sulfuric acid train.
- Delete one coal mill.
- Delete one sour water stripper.
- Reduce raw water tankage to 3.5 days.
- Reduce sulfuric acid tankage.
- Reduce size of coal pile by 30%.
- Optimize coal handling per vendor recommendation.
- Optimize urea storage and handling.

## Advantages/Improvements

- Latest technology for gasification and power generation, with resulting improvements in efficiency and capacity.
- Significant reduction in cost while maintaining revenue streams.
- Avoid pancaking of risk.
- Mitigate the risk associated with construction volatility.



## 2. Efforts to Enhance EPC Contract Structure

- **Designing a structure to address:**
  - Overheated construction market in the US Gulf Coast Region
  - Placing contractors in roles where they are most experienced and best in class
  - Minimizing the “pancaking” of risk contingency
  - Maximizing savings from economies of scale (mancamp, safety, quality, traffic control)
  - Maximizing procurement savings
- **Structure Overview: E, P, & C as subcontracts to lead EPC Contractor**
  - One Single Construction Contractor
  - One Engineering Contractor
  - One Worldwide Procurement Contractor
  - All 3 as subs to lead EPC contractor

# Implementing the Cost Savings

- **Initiate a FEED Update for the purposes of validating the assumptions, optimizing synergies, and reducing costs**
- **Areas of interest;**
  - Procurement plan; optimize bulk material purchase to obtain savings.
  - Modularization plan; develop a design that maximizes the amount of factory assembly to reduce construction cost and minimize field changes and extra work.
  - Construction plan; optimize management, common services to reduce cost.
  - Construction plan; optimize schedule to reduce overall schedule by several months.

# FEED Partners and EPC contractors

- China Huanqui Contracting and Engineering Corporation (HQC)
  - Wholly owned by China National Petrochemical Corporation, a state owned entity
  - Worldwide EPC contractor for process and petrochemical facilities
  - Design and procurement engineer for Shenhua Ningxia CTL project utilizing Siemens gasifiers
  - Responsible to lead the FEED Update
  - Lead EPC contractor
  - Equity investor and Chinese sponsor for the debt
- Technip
  - EPC firm
  - Subcontractor to HQC for the FEED Update
  - Consortium partner of HQC for the EPC contract
- Siemens
  - EP provider for the gasifier, power island, and other equipment
  - Lead contractor for the O&M
- CH2M Hill
  - Owner's Engineer for the FEED Update and EPC

# New Planning Schedule

- 1. FEED Update: July 2014 – February 2015**
  - Confirm new plant configuration and cost
- 2. Reconfigure EPC / O&M Contracts: Preliminary December 2014**
  - Preliminary completion with placeholders for cost, performance, schedule
  - Finalize with FEED results in February 2015
- 3. Financial Closing: April – June 2015**
- 4. NTP: Immediately After Financing**
- 5. On-Site Construction: Begins By Fall 2015**
- 6. Mechanical Completion: June 2018**
- 7. Commercial Operation: November 2018**

# Questions?

**Sasha Mackler, Vice President:**  
[smackler@summitpower.com](mailto:smackler@summitpower.com)

**See also:**  
[www.summitpower.com](http://www.summitpower.com)  
[www.texascleanenergyproject.com](http://www.texascleanenergyproject.com)