Modularization of Gasification Technology Components for REMS, Kickoff Meeting

# Gasification Combined Heat and Power From Coal Fines

(DE-FE0031520)

**February 8, 2018** 

# **Background**


• Eastern, KY is a remote, coal dependent area


Perry County Preparation Plants.					
Company	Plant	Nearest Town	Capacity (tph)	Fine Coal Recovery Circuit	
Whitaker/Perry Co/ICG	#4 Plant	Hazard	750/950	HM Cyclone, Spirals	
KEM/Pads Branch	Plant #25	Hazard	400	HM Cyclone, Spirals	
Blue Diamond/ Blackhawk	Leatherwood	Leatherwood	800/1600	Concentrating Tables, Spirals, HM Cyclones	
Lost Mountain	Harris Branch	Bulan	900	HM Cyclone	
Kodak	Chester	Allock	350	Hydrocyclone	
River Processing	Dunraven	Dunraven	350	Concentrating Tables, Hydrocyclone	
Sunfire	#2 Plant	Combs	175	None	
River Coal	Indian Head	Ned	180	None	
Tesora	Wahoo	Bonneyman	420	None	




## **Background**

Suffering from poor economy and job loss






- Would benefit from local polygeneration units
  - Encourage industry location in industrial parks
  - Economic development
  - Secondary environmental benefit of recovering coal fines
- Use local sites in Perry County as representative of sites throughout Eastern, KY and Appalachia





DE-FOA-0001719, Small Scale Modularization of Gasification Technology Components for REMS, Kickoff Meeting


## **Background – Coal-based Polygeneration**



Modularization of Gasification Technology Components for REMS, Kickoff Meeting


#### **Project Objective**

- Complete a FEED study for a 5 MWe equivalent polygenerating unit to be located at an industrial park in Hazard, Eastern KY utilizing nearby waste coal fines and biomass as feedstocks.
- Identify appropriate main components (technology selection and operating conditions)
- Components included in FEED study



#### **Project Tasks**

- Task 1: Project Management, Planning and Reporting
- Task 2: Project Design Basis
- Task 3: Basic Engineering Design Elements



# **Project Schedule**

Т	Task Name	Start	Finish	2018   2019   2019   2019   Qtr 3   Qtr 4   Qtr 1   Qtr 2   Qtr 3   Qtr 4   Qtr 1   Qtr
1	1 Project Management and Planning	12/6/17	6/5/19	
5 2	2 Project Design Basis	12/6/17	6/5/18	
7	2.1 Host Site Visit	12/6/17	3/5/18	
8	2.2 Coal Fines Impoundment Site(s) Visit	12/6/17	3/5/18	
9	2.3 Biomass Site Visit	12/6/17	3/5/18	
10	2.4 Project Management and Planning	1/18/18	4/19/18	<b>&gt;</b>
11	2.5 Coal Feedstock Characterization	1/18/18	4/19/18	<b>&gt;</b>
12	2.6 Biomass Feedstock Characterization	1/18/18	4/19/18	<b>)</b>
13	2.7 Slurry Prep and Characterization	3/6/18	6/5/18	
14	2.8 Fuel Mix Optimization	3/6/18	6/5/18	
15	2.9 Coal and Biomass Ashing and Leach Testing		6/5/18	
16	2.10 Milestone: Project Design Basis Complete		6/5/18	<b>⋄</b> 6/5
17 3	3 Basic Engineering Design Elements	7/19/18	6/5/19	
18	3.1 Process Engineering	7/19/18	11/20/18	
19	3.1.1 Milestone: Polygeneration Process Basic Engineering Design Complete	11/20/18	11/20/18	<b>♦</b> 11/20
20	3.2 Technology Cost and Schedule Estimate	11/21/18	2/20/19	<u> </u>
21	3.2.1 Milestone: Polygeneration Process Cost Estimation Complete	2/20/19	2/20/19	♦ 2/20
22	3.3 Initial Environmental, Health and Safety (EH&S) Assessment	7/19/18	2/20/19	
23	3.3.1 Milestone: Polygeneration Process EH&S Assessment Complete	2/20/19	2/20/19	▶ 2/20
24	3.4 Social and Economic Impact Assessment	3/6/19	6/5/19	<u> </u>
25	3.4.1 Milestone: Polygeneration Process Social and Economic Impact Assessment Complete	6/5/19	6/5/19	
26	3.5 Technology Execution and Management Guidelines and Procedures	7/19/18	6/5/19	
27	3.6 Logistical Summary	7/19/18	6/5/19	
28	3.7 Balance of Plant Requirements	7/19/18	6/5/19	

### **Project Management Plan - Deliverables**

Milestone Log.						
Budget Period	ID	Task Number	Description	Planned Completion Date	Actual Completion Date	Verification Method
1	1	1	Updated Project Management Plan	1/5/2018	1/31/2018	Project Management Plan Filed
1	2	1	Kickoff Meeting	1/15/2018	2/8/2018	Presentation File
1	3	2	Project Design Basis Complete	6/5/2018		Quarterly Report
1	4	3	Polygeneration Process Basic Engineering Design Complete	11/20/2018		Topical Report
1	5	3	Polygeneration Process Cost Estimation Complete	2/20/2019		Topical Report
1	6	3	Polygeneration Process EH&S Assessment Complete	2/20/2019		Topical Report
1	7	3	Polygeneration Process Social and Economic Impact Assessment Complete	6/5/2019		Topical Report
1	8	3	Final Project Report Complete	6/5/2019		Final Report

DE-FOA-0001719, Small Scale Modularization of Gasification Technology Components for REMS, Kickoff Meeting

#### Project Management Plan – Success Criteria

Success Criteria.				
Planned	Success Criteria			
Date				
6/5/2018	Acceptable feed slurry demonstrated for design basis.			
11/20/2018	Completed preliminary design package for polygeneration unit to be			
	located in Eastern KY.			
2/20/2019	Demonstration that the polygeneration unit can be modularized.			
6/5/2019	Demonstration of economically viable option of CHP with small scale,			
	locally installed polygeneration units throughout Eastern KY.			

DE-FOA-0001719, Small Scale Modularization of Gasification Technology Components for REMS, Kickoff Meeting

## **Project Risk Management**

Technical Risks:						
<b>Budget Period</b>	Description of Risk	Probability (Low, Moderate, High)	Impact (Low, Moderate, High)	Risk Management Mitigation and Response Strategies		
1	Unrecoverable Coal Fines from Impoundment Site due to Poor Coal Quality, Site Geology or Unforeseen Environmental Issue	Moderate	Low	Locate another site. Two nearby impoundment sites have been targeted in the proposed work, with many others throughout Eastern KY, managed by the same mining company.		
1	Inadequate Feed Slurry from Available Coal Fines	Low	Moderate	The slurry recipe can be adjusted and stabilization and viscosity lowering components can be added.		
1	Inadequate Fuel Heating Value with Inclusion of Biomass	Low	Moderate	The amount of biomass included in the feed can be reduced to increase the heating value.		
1	Melting Ash Viscosity too High at Gasification Temperatures	Moderate	Moderate	Alkaline earth metals will be added to the CWS to reduce the melting ash viscosity.		

#### Acknowledgements

- ➤ DOE-NETL: Steve Markovich, Dave Lyons
- ➤ UKy-CAER: Heather Nikolic, Lisa Richburg, Amanda Warriner, and John Groppo