

# **Fuel Capability Demonstration Test Report 2 for the JEA Large-Scale CFB Combustion Demonstration Project**

50 / 50 Blend Petroleum Coke and Pittsburgh 8 Coal Fuel

Submitted to  
U.S. DEPARTMENT OF ENERGY  
National Energy Technology Laboratory (NETL)  
Pittsburgh, Pennsylvania 15236  
Cooperative Agreement No.  
DE-FC21-90MC27403

December 3, 2004

**DOE Issue, Rev. 1**

Prepared by Black & Veatch for:



## TABLE OF CONTENTS

<b>1.0</b>	<b>INTRODUCTION .....</b>	<b>1</b>
1.1	TEST SCHEDULE .....	1
<b>2.0</b>	<b>SUMMARY OF TEST RESULTS .....</b>	<b>7</b>
2.1	TEST REQUIREMENTS.....	7
2.2	VALVE LINE REQUIREMENTS .....	7
2.3	TEST RESULTS .....	7
<b>3.0</b>	<b>BOILER EFFICIENCY TESTS .....</b>	<b>11</b>
3.1	CALCULATION METHOD .....	11
3.2	DATA AND SAMPLE ACQUISITION .....	12
<b>4.0</b>	<b>AQCS INLET AND STACK TESTS .....</b>	<b>13</b>
4.1	SYSTEM DESCRIPTION.....	13
4.2	UNIT EMISSIONS DESIGN POINTS .....	13
4.3	EMISSION DESIGN LIMITS AND RESULTS .....	13
4.4	FLUE GAS EMISSIONS TEST METHODS .....	15
4.5	CONTINUOUS EMISSION MONITORING SYSTEM.....	16
	<b>ATTACHMENTS.....</b>	<b>17</b>

ATTACHMENT A - FUEL CAPABILITY DEMONSTRATION TEST PROTOCOL

ATTACHMENT B - BOILER EFFICIENCY CALCULATION

ATTACHMENT C - CAE TEST REPORT

ATTACHMENT D - PI DATA SUMMARY

ATTACHMENT E - ABBREVIATION LIST

ATTACHMENT F - ISOLATION VALVE LIST

ATTACHMENT G - FUEL ANALYSES - 50/50 BLEND PET COKE AND PITTSBURGH 8

ATTACHMENT H - LIMESTONE ANALYSES

ATTACHMENT I - BED ASH ANALYSES

ATTACHMENT J - FLY ASH (AIR HEATER AND PJFF) ANALYSES

ATTACHMENT K - AMBIENT DATA, JAN. 27, 2004 AND JAN. 28, 2004

ATTACHMENT L - AMBIENT DATA, JAN. 29, 2004, JAN. 30, 2004, AND JAN. 31, 2004

## TABLES

TABLE 1 - TESTS RESULTS - 100% LOAD .....	8
TABLE 2 - BOILER & SDA SO2 REMOVAL EFFICIENCY.....	10
TABLE 3 - TEST RESULTS - PARTIAL LOADS .....	10

## FIGURES

FIGURE 1	-	GENERAL ARRANGEMENT PLAN, DRAWING NO. 3847-1-100, REV. 3
FIGURE 2	-	GENERAL ARRANGEMENT ELEVATION, DRAWING NO. 3847-1-101, REV. 3
FIGURE 3	-	FABRIC FILTER EAST END ELEVATION, DRAWING NO. 3847-9-268, REV. 2
FIGURE 4	-	GENERAL ARRANGEMENT UNIT 2 ISO VIEW (RIGHT SIDE), DRAWING NO. 43-7587-5-53
FIGURE 5	-	GENERAL ARRANGEMENT UNIT 2 FRONT ELEVATION VIEW A-A, DRAWING NO. 43-7587-5-50, REV. C
FIGURE 6	-	GENERAL ARRANGEMENT UNIT 2 SIDE ELEVATION, DRAWING NO. 43-7587-5-51, REV. C

## 1.0 INTRODUCTION

The agreement between the US Department of Energy (DOE) and JEA covering DOE participation in the Northside Unit 2 project required JEA to demonstrate fuel flexibility of the unit to utilize a variety of different fuels. Therefore, it was necessary for JEA to demonstrate this capability through a series of tests.

The purpose of the test program was to document the ability of the unit to utilize a variety of fuels and fuel blends in a cost effective and environmentally responsible manner. Fuel flexibility would be quantified by measuring the following parameters:

- Boiler efficiency
- CFB boiler sulfur capture
- AQCS sulfur and particulate capture
- The following flue gas emissions
  - Particulate matter (PM)
  - Oxides of nitrogen (NO<sub>x</sub>)
  - Sulfur dioxide (SO<sub>2</sub>)
  - Carbon monoxide (CO)
  - Carbon dioxide (CO<sub>2</sub>)
  - Ammonia (NH<sub>3</sub>)
  - Lead (Pb)
  - Mercury (Hg)
  - Fluorine (F)
  - Dioxin
  - Furan
- Stack opacity

This test report documents the results of JEA's Fuel Capability Demonstration Tests firing a 50/50 blend of Petroleum Coke and Pittsburgh 8 coal for the JEA Large-Scale CFB Combustion Demonstration Project. The term "blend" will be used throughout this report to describe the 50/50 blend of the two fuels. The tests were conducted in accordance with the Fuel Demonstration Test Protocol in Attachment A.

Throughout this report, unless otherwise indicated, the term "unit" refers to the combination of the circulating fluidized bed (CFB) boiler and the air quality control system (AQCS). The AQCS consists of a lime-based spray dryer absorber (SDA) and a pulse jet fabric filter (PJFF).

## 1.1 Test Schedule

Unit 2 of the JEA Northside plant site is a Circulating Fluidized Bed Steam Generator designed and constructed by Foster-Wheeler. The steam generator was designed to deliver main steam to the steam turbine at a flow rate of 1,993,591 lb/hr, at a throttle pressure of 2,500 psig, and at a throttle temperature of 1,000 deg F when firing Pittsburgh 8 coal.

The fuel capability demonstration test for the unit firing the blended coal was conducted over a five (5) day period beginning on January 27, 2004 and completed on January 31, 2004. During that five (5) day period, data were taken in accordance with the Test Protocol (Attachment A) while the unit was operating at 100% load, 80% load, 60% load, and 40% load.

The following log represents the sequence of testing:

- Day 1      January 27, 2004:
  - Unit at 100% load - turbine load set and maintained at approx. 300 MW.
  - Flue gas testing commenced at 1135 hours; completed at 2026 hours.
  - Boiler performance testing commenced at 1130 hours; completed at 1530 hours.
- Day 2      January 28, 2004:
  - Unit at 100% load - turbine load set and maintained at approx. 300 MW.
  - Flue gas testing commenced at 1000 hours; completed at 1604 hours.
  - Boiler performance testing commenced at 1000 hours.
  - The A1 fuel feeder went off-line at approximately 1230 hours. A1 fuel feeder back on line at approximately 1430 hours. The unit was allowed to stabilize. The test continued at 1600 hours. The test was completed at 1800 hours.
- Day 3      January 29, 2004:
  - Unit at 80% load - turbine load set and maintained at approx. 240 MW.
  - Unit began 2-hour stabilization period at 240 MW at 1315 hours.
  - Boiler performance testing commenced at 1500 hours after stabilization period completed; test completed at 1900 hours.
  - Flue gas emissions data taken and recorded by CEMS system.
- Day 3  
  (cont'd)      January 29, 2004:
  - Unit load 60% load after completion of testing at 80% load - turbine load set and maintained at approx. 180 MW.
  - Unit began 2-hour stabilization period at 180 MW at 2000 hours.
  - Boiler performance testing commenced at 2200 hours after stabilization period completed; test completed at 0200 hours, Jan. 30, 2004.
  - Flue gas emissions data taken and recorded by CEMS system.
- Day 4      January 30, 2004:
  - Unit load decreased to 40% load - turbine load set and maintained at approx. 120 MW.
  - Unit began 2-hour stabilization period at 120 MW at 1200 hours.
  - DCS failure tripped unit at approximately 1700 hours - 40% load test postponed until January 31, 2004.
- Day 5      January 31, 2004:
  - Unit load set at 40% - began stabilization period at 0700 hours.
  - Boiler performance testing began at 0900 hours after stabilization period completed; test completed at 1300 hours.
  - Flue gas emissions data taken and recorded by CEMS system.
  - This concluded the testing of JEA Northside Unit 2 firing the 50/50 blended coal.

## 1.2 Abbreviations

Following is a definition of abbreviations used in this report. Note that at their first use, these terms are fully defined in the text of the report, followed by the abbreviation in the parenthesis. Subsequent references use the abbreviation only.

Abbreviation	Definition
A.F.	As-Fired
AQCS	Air Quality Control System
BA	Bed Ash
BOP	Balance of Plant
btu	British Thermal Unit
C	Coal
CaCO <sub>3</sub>	wt. fraction CaCO <sub>3</sub> in limestone
Ca:S	Calcium to Sulfur Ratio
CaO	Lime
C <sub>b</sub>	Pounds of carbon per pound of “as-fired” fuel
CEMS	Continuous Emissions Monitoring System
CFB	Circulating Fluidized Bed
CO	Carbon Monoxide
CO <sub>2</sub>	Carbon Dioxide
COMS	Continuous Opacity Monitoring System
DAHS	Data Acquisition Handling System
DCS	Distributed Control System
DOE	Department of Energy
F	Fluorine or Degrees Fahrenheit
FA	Fly ash
FF	Fabric Filter
gpm	gallons per minute
gr/acf	grains per actual cubic foot

Abbreviation	Definition
gr/dscf	grains per dry standard cubic foot
$h_{\#1DRN}$	Enthalpy of drain from #1 heater
$h_{\#1INFW}$	BFW enthalpy at heater #1 inlet
$h_{\#1OUTFW}$	BFW enthalpy at heater #1 outlet
$H_{EXTR1}$	Enthalpy of extraction to #1 heater
Hg	Mercury
HHV	Higher Heating Value
HP	High-Pressure
$H_{CRH}$	Cold reheat steam enthalpy at the boiler outlet, Btu/lb
$h_{FW}$	Feedwater enthalpy entering the economizer, Btu/lb
$H_{HRH}$	Hot reheat steam enthalpy at the boiler outlet, Btu/lb
$H_{MS}$	Main steam enthalpy at the boiler outlet, Btu/lb
L	Lime
lb/hr	Pounds per hour
lb/MMBtu	pounds per million Btu
LS	Limestone
MBtu	Million Btu
MCR	Maximum Continuous Rating
$MgCO_3$	wt. fraction $MgCO_3$ in limestone
MU	Measurement Uncertainty
$MW_x$	Molecular weight of respective elements
NGS	Northside Generating Station
$NH_3$	Ammonia
$NO_x$	Oxides of Nitrogen
NS	Northside
Pb	Lead

Abbreviation	Definition
PC	Petroleum Coke
pcf	pounds per cubic foot
Pitt 8	Pittsburgh 8
PJFF	Pulse Jet Fabric Filter
PM	Particulate Matter
ppm	parts per million
ppmdv	Pounds per million, dry volume
psia	Pounds per square inch pressure absolute
psig	pounds per square inch pressure gauge
PTC	Power Test Code
RH	Reheat
S Capture <sub>(AQCS)</sub>	Sulfur capture by the AQCS, %
SDA	Spray Dryer Absorber
S <sub>f</sub>	Wt. fraction of sulfur in fuel, as-fired
SH	Superheat
SNCR	Selective Non-Catalytic Reduction
SO <sub>2</sub>	Sulfur Dioxide
SO <sub>2(inlet)</sub>	SO <sub>2</sub> in the AQCS inlet (lb/MBtu)
SO <sub>2(stack)</sub>	SO <sub>2</sub> in the stack (lb/MBtu)
SO <sub>3</sub>	Sulfur Trioxide
TG	Turbine Generator
tph	tons per hour
VOC	Volatile Organic Carbon
W <sub>l</sub>	Limestone feed rate (lb/hr)
W <sub>EXTR1</sub>	Extraction flow to heater #1
W <sub>fe</sub>	Fuel feed rate (lb/hr)



Abbreviation	Definition
$W_{FWH}$	feedwater flow at heaters
$W_{MS}$	Main steam flow, lb/hr
$W_{RH}$	Reheat steam flow, lb/hr
wt %	weight percentage

JEA Tag Number Conventions are as follows:

AA-BB-CC-xxx

AA designates GEMS Group/System, as follows:

BK = Boiler Vent and Drains  
QF = Feedwater Flow  
SE = Reheat Piping  
SH = Reheat Superheating  
SI = Secondary Superheating  
SJ = Main Street Piping

BB designates major equipment codes, as follows:

12 = Control Valve  
14 = Manual Valve  
34 = Instrument

CC designates instrument type, as follows:

FT = Flow transmitter  
FI = Flow indicator  
TE = Temperature element

xxx designates numerical sequence number

## **2.0 SUMMARY OF TEST RESULTS**

### **2.1 Test Requirements**

The Protocol required that the following tests be performed and the results be reported at four (4) different unit loads:

- Unit Capacity, per cent (all capacities in Megawatts are gross MW).
- Boiler Efficiency, per cent (100 % load only).
- Main Steam and Reheat Steam Temperature, deg F.
- Emissions (NO<sub>x</sub>, SO<sub>2</sub>, CO, and Particulate (see Section 4.0 of this report).

No design performance data for the boiler firing the blended fuel were provided by Foster-Wheeler. For the purposes of this report, the results of the test were compared against the design performance data of the boiler produced by Foster-Wheeler, as follows:

Boiler efficiency (firing Pittsburgh 8 coal):	88.1 % HHV
Boiler efficiency (firing Pet Coke):	90.0 % HHV
Main steam flow at turbine inlet:	1,993,591 lb/hr
Main steam temperature at turbine inlet:	1,000 deg F
Main steam pressure at turbine inlet:	2,500 psig
Hot reheat steam temperature at turbine inlet:	1,000 deg F

The average steam temperatures during the Test were compared with the limits described in the following sections (The average of the readings recorded every minute shall be determined to be the Test average):

- a. Main steam temperature 1000 °F +10/-0 °F at the turbine throttle valve inlet from 75 to 100% of turbine MCR and 1000 °F +/-10 °F at the turbine throttle valve inlet from 60 to 75% of turbine MCR.
- b. Hot reheat steam temperature 1000 °F +10/-0 °F at the turbine intercept valve inlet from 75 to 100% of turbine MCR and 1000 °F +/-10 °F at the turbine intercept valve inlet from 60 to 75% of turbine MCR.

### **2.2 Valve Line-Up Requirements**

With the exception of isolating the blow down systems, drain and vent systems, and the soot blower system, the boiler was operated normally in the coordinated control mode throughout the boiler efficiency test period. Prior to the start of each testing period, a walk down was conducted to confirm the 'closed' position of certain main steam and feedwater system valves. A listing of these valves is included in Attachment F.

### **2.3 Test Results**

The results of the 100% tests are summarized in Table 1. The results of the part-load tests are summarized in Table 2. The performance of the boiler met and/or exceeded all of the design values provided by Foster-Wheeler. Two and a half hours into the 80% MCR test, the A1 feeder tripped. The problem was fixed, the feeder was put back on line, and the unit was ramped back up to 80% load. The testing commenced at approximately 1600 hours after the unit was allowed

to stabilize - no further equipment problems were observed or recorded. No further problems with the fuel feeding system were observed or recorded during the remainder of the part-load testing periods.

**TABLE 1 - TESTS RESULTS - 100% LOAD**

	<b>Design Maximum- Continuous Rating (MCR)</b>	<b>January 27, 2004 Test (**corrected to MCR, see Note 4)</b>	<b>January 28, 2004 Test (**corrected to MCR, see Note 4)</b>
<b>Boiler Efficiency (percent)</b>	88.1 (Coal) 90.0 (Pet Coke)	91.6 **(Note 1)	91.7 **(Note 1)
<b>Capacity Calculation (percent)</b>	NA	95.3	95.4
<b>Main Steam (Turbine Inlet)</b>			
Flow (lb/hr)	1,993,591	1,848,031**	1,846,341**
Pressure (psig)	2,500	2,401	2,401
Temperature (°F)	1,000	1,002**	1,001**
<b>Reheat Steam (Turbine Inlet)</b>			
Flow (lb/hr)	1,773,263	1,776,860	1,776,167
Pressure (psig)	547.7	569.1	565.4
Temperature (°F)	1,000	1,007**	1,008**
<b>Reheat Steam (HP Turbine Exhaust)</b>			
Flow (lb/hr)	1,773,263	1,775,434	1,774,004
Pressure (psig)	608.6	568.4	564.9
Enthalpy (Btu/lb)	1,304.5	1,295.25	1,292.91
<b>Feedwater to Economizer</b>			
Temperature (°F)	487.5	484.3	483.5
<b>50/50 Blend Fuel Analysis (As-Received)</b>			
Carbon %	73.8	74.45	73.68
Hydrogen %	4.1	4.4	4.6
Sulfur %	5.0	5.34	5.86
Nitrogen %	1.15	1.47	1.63
Chlorine %	0.05	0.09	0.11
Oxygen %	2.20	1.25	1.26
Ash %	6.6	5.75	5.91
Moisture %	7.1	7.34	7.05
HHV (Btu/lb)	13,345	13,429	13,251
<b>Fuel Flow Rate (lb/hr)</b>	NA	194,172	195,177
<b>Limestone Composition (% By Weight)</b>			
CaCO <sub>3</sub>	92.0	91.4	86.4
MgCO <sub>3</sub>	3.0	2.95	2.82

	<b>Design Maximum- Continuous Rating (MCR)</b>	<b>January 27, 2004 Test (**corrected to MCR, see Note 4)</b>	<b>January 28, 2004 Test (**corrected to MCR, see Note 4)</b>
Inerts	4.0	5.15	10.43
Total Moisture	1.0	0.51	0.36
<b>AQCS Lime Slurry Composition (% By Weight)</b>			
CaO	85.0	46.77	47.03
MgO and inerts	15.0	53.23	52.97
AQCS Lime Slurry Density – % Solids	35	5.23	
<b>Boiler Limestone Feedrate, lb/hr</b>	66,056 (maximum value)	66,434	73,001
<b>Flue Gas Emissions</b>			
Nitrogen Oxides, NO <sub>x</sub> , lb/MMBtu (HHV)	0.09	0.07	0.07
Uncontrolled SO <sub>2</sub> , lb/MMBtu (HHV) - based on 50/50 blend	7.49	7.95	8.845
Boiler Outlet SO <sub>2</sub> , lb/MMBtu (HHV) [See Note 3]	0.78	0.2026	0.2771
Stack SO <sub>2</sub> lb/MMBtu, (HHV)	0.15	0.093	0.11
Solid Particulate matter, baghouse outlet, lb/MMBtu (HHV)	0.011	0.0041	
Carbon Monoxide, CO, lb/MMBtu (HHV)	0.22	0.015	0.016
Opacity, percent	10	1.01	1.80
Ammonia (NH <sub>3</sub> ) Slip, ppmvd	2.0	0.325	
Ammonia feed rate, gal/hr	NA	3.73	6.26
Lead, lb/MMBtu	$2.60 \times 10^{-5}$ (max)	$8.22 \times 10^{-7}$	
Mercury (fuel and limestone), µg/g	NA	$3.02 \times 10^{-7}$	
Mercury, lb/TBtu (at stack)	10.5 (max)	< 8.532 (see Note 2)	
Total Mercury Removal Efficiency, percent	No requirement	Not Utilized	
Fluoride (as HF), lb/MMBtu	$1.57 \times 10^{-4}$ (max)	$1.69 \times 10^{-5}$	
Dioxins / Furans	No Limit	NOT TESTED	

**NOTE 1:** Boiler efficiency includes a value of 0.112 % for unaccounted for losses (from Foster-Wheeler data).

**NOTE 2:** Refer to Section 4.3.4.1.

**NOTE 3:** Design boiler outlet SO<sub>2</sub> emission rate based on 85% removal of SO<sub>2</sub> in the boiler.

**NOTE 4:** Corrections to design MCR conditions were made in accordance with Section 6.2.1 of Attachment A, FUEL CAPABILITY DEMONSTRATION TEST PROTOCOL.

**TABLE 2 - BOILER & SDA SO2 REMOVAL EFFICIENCY**

	<b>Design Basis</b>	<b>January 27, 2004 Test</b>	<b>January 28, 2004 Test</b>
Percent of total SO2 removed by boiler	85.0 typical, with range of 75 - 90	97.5	96.8
Percent of total SO2 removed by SDA	12.1 typical, with range 22.1 – 7.1	1.3	1.9
Percent of Total SO2 Removed	97.1	98.8	98.7
Percent of SO2 entering SDA removed in SDA	81.0 typical with range 90 – 71	54	60.3
Boiler Calcium to Sulfur Ratio	< 2.88	1.7	2.25

**TABLE 3 - TEST RESULTS - PARTIAL LOADS**

	<b>Day 3</b>	<b>Day 4</b>	<b>Day 5</b>
Unit Capacity (MW)	240	180	120
Percent MCR Load	80%	60%	40%
Capacity Calculation (percent)	76.6	58.0	38.2
Total Main Steam Flow, lb/hr	1,442,226	1,049,633	715,464
Main Steam Temperature, deg F	1,004	993	997
Main Steam Pressure, psig	2,340	1,701	1,062
Cold Reheat Steam Temperature, deg F	577.5	558.02	573.64
Hot Reheat Steam Temperature, deg F	1,006	1,011	999
NOx, lb/MMBtu	0.04	0.043	0.033
CO, lb/MMBtu	0.024	0.0276	0.08
SO2, lb/MMBtu	0.08	0.067	0.109
Opacity, percent	1.4	1.1	0.8

- 2.3.1 Unit Capacity - During the five (5) day testing period, the boiler was successfully operated at a turbine load of approximately 300 MW, for day 1 and day 2, and at partial turbine loads of approximately 240 MW, 180 MW, and 120 MW, for day 3, day 4, and day 5. The unit operated steadily at each of the stated loads without any deviation in unit output. Prior to each of the testing periods, the unit was brought to load and allowed to stabilize for two (2) hours prior to the start of each test.
- 2.3.2 Boiler Efficiency - The steam generator operated at corrected efficiencies of 91.6 % and 91.7% on Day 1 and Day 2, respectively, of the testing period. These efficiencies exceeded the design values for firing coal by approximately 3.5 %, and by approximately 1.6% for firing pet coke.

- 2.3.3 Steam Temperature - During both days at 100% load operation, the average corrected main steam temperature measured at the turbine inlet was 1,001 deg F, which is within the design tolerances of the unit. Additionally, the corrected hot reheat steam temperature measured at the turbine inlet was 1,018 deg F, which is also within the design tolerances of the unit. During partial load operation, the main steam temperatures and the hot reheat temperatures were within the design tolerances previously listed in Section 2.1.
- 2.3.4 Steam Production - The steam flows of the unit at the 100% load operation cases and partial load operation cases were each determined by adding the main steam desuperheating system flow rates to the feed water system flow rates, and subtracting the continuous blow down flow rates and the sootblowing steam flow rates. The data for each of these systems were retrieved from the plant information system database. The main steam flow rates were corrected for deviations from the design MCR feedwater temperature. Although the corrected main steam flow rates determined for the 100% load operation cases were less than the design flow rates established by Foster-Wheeler, the main steam flow rates were adequate to maintain the steam turbine at the desired plant output. The main steam flow rates at the partial load operation cases were adequate to maintain the steam turbine at the required output.
- 2.3.5 Calcium to Sulfur Ratio (Ca:S) - The calcium to sulfur ratio represents the ability of the CFB boiler and limestone feed system to effectively remove the sulfur dioxide produced by the combustion process of the boiler. The maximum ratio established for firing the blended coal was 2.88. The calculated calcium to sulfur ratios for Day 1 and Day 2 are approximately 1.7 and 2.25, respectively. These values represent SO<sub>2</sub> removal efficiencies for the boiler of greater than 95 % which are acceptable values for a CFB. SO<sub>2</sub> reductions of greater than 90% are typically achieved in a CFB with Ca:S ratios of 2 to 2.5. These values are dependent on the sulfur content in the fuel and the reactivity of the limestone.

### **3.0 BOILER EFFICIENCY TESTS**

The unit was operated at a steady turbine load of approximately 300 MW (100% MCR) for two (2) consecutive days as prescribed in Section 2 of the Attachment A Test Protocol. During these two days, data were recorded via the PI (Plant Information) System and were also collected by independent testing contractors. These data were then used to determine the unit's boiler efficiency. No significant operational restrictions were observed during testing at the 100% MCR condition.

#### **3.1 Calculation Method**

The boiler efficiency calculation method was based on a combination of the abbreviated heat loss method as defined in the ASME Power Test Code (PTC) 4.1, 1974, reaffirmed 1991, and the methods described in ASME PTC 4. The method was modified to account for the heat of calcination and sulfation within the CFB boiler SO<sub>2</sub> capture mechanism. The methods have also been modified to account for process differences between conventional and fluidized bed boilers to account for the addition of limestone. These modifications account for difference in the dry gas quantity and the additional heat loss/gain due to calcinations / sulfation. A complete description of the modified procedures is included in Section 4.2 of Attachment A. Some of the heat losses included losses due to the heat in dry flue gas, unburned carbon in the bed ash and the fly ash, and the heat loss due to radiation and convection from the insulated boiler surfaces. A complete list of the heat losses can be found in Section 4.2.1 of Attachment A. The completed efficiency calculations are included in Attachment F to this report.

### 3.2 Data and Sample Acquisition

During the tests, permanently installed plant instrumentation was used to measure most of the data which were required to perform the boiler efficiency calculations. The data were collected electronically utilizing JEA's Plant Information (PI) system. The data provided by the plant instrumentation is included in *Attachment D, PI Data Summary*. Additional data required for the boiler efficiency calculations were provided by two independent testing contractors, PGT/ESC, and Clean Air Engineering (CAE). A summary of this information is located in *Attachments G, H, I, J, and K, lab analyses provided by PGT/ESC for the fuel, limestone, bed ash, fly ash, and environmental data*, and *Attachment C, CAE Test Report*, respectively. As directed in the test protocol (Attachment A), test data for days 1 and 2 were taken and labeled by CAE and PGT. No flue gas sampling was performed on the unit during operations at reduced loads. Data were, however, recorded by the CEMS system and are reported in this document.

The majority of the data utilized in the boiler efficiency calculation and sulfur capture performance, such as combustion air and flue gas temperatures and flue gas oxygen content, were stored and retrieved by the plant information system, as noted above. Data for the as-fired fuel, limestone, and resulting bed ash, fly ash, and exiting flue gas constituents were provided via laboratory analyses. Samples were taken in the following locations by PGT and forwarded to a lab for analysis. (Refer to Figures 1 thru 6 for approximate locations).

#### Lime (Figure 1):

Lime slurry samples were taken from the sample valve located on the discharge of the lime slurry transfer pump. This valve is located in the AQCS Spray Dryer Absorber (SDA) pump room.

#### Fly Ash (Figures 2, 3, and 4):

Fly Ash samples were taken by two different methods.

- 1) Fly ash was taken by isokinetic sampling at the inlet to the SDA. These samples were taken to determine ash loading rates and also obtain samples for laboratory analysis of ash constituents.
- 2) Fly ash was also taken by grab sample method in two different locations. One grab sample was taken every hour at a single air heater outlet hopper and another grab sample at a single bag house fabric filter hopper.

#### Fuel (Figures 4, 5, and 6):

Fuel samples were taken from the sample port at the discharge end of each gravimetric fuel feeder. The fuel samples were collected using a coal scoop inserted through the 4 inch test port at each operating fuel conveyor.

#### Limestone (Figures 4 and 6):

Limestone samples were taken from the outlet of each operating limestone rotary feeder. The samples were collected using a scoop passed into the flow stream of the 4 inch test ball valve in the neck of each feeder outlet.

#### Bed Ash (Figure 6):

Bed Ash samples were taken from each of the operating stripper cooler rotary valve outlets. The samples were taken by passing a stainless steel scoop through the 4 inch test port at each operating stripper cooler.



As instructed by the Test Protocol, all of the samples were labeled and transferred to a lab for analysis. The average values were determined and used as input data for performing the boiler efficiency calculation. The results of the lab analyses are included in Attachments G, H, I, and J.

#### **4.0 AQCS INLET AND STACK TESTS**

##### **4.1 System Description**

The Unit 2 AQCS consists of a single, lime-based spray dryer absorber (SDA) and a multi-compartment pulse jet fabric filter (PJFF). The SDA has sixteen independent dual-fluid atomizers. The fabric filter has eight isolatable compartments. The AQCS system also uses reagent preparation and byproduct handling subsystems. The SDA byproduct solids/fly ash collected by the PJFF is pneumatically transferred from the PJFF hoppers to either the Unit 2 fly ash silo or the Unit 2 AQCS recycle bin. Fly ash from the recycle bin is slurried and reused as the primary reagent by the SDA spray atomizers. The reagent preparation system converts quicklime (CaO), which is delivered dry to the station, into a hydrated lime  $[Ca(OH)_2]$  slurry, which is fed to the atomizers as a supplemental reagent.

##### **4.2 Unit Emissions Design Points**

The following sections describe the desired emissions design goals of the unit. The tests were conducted in accordance with standard emissions testing practices and test methods as listed in Section 4.2.7. It should be noted that not all tests conducted fit exactly the 4 hour performance test period that was the basis of the fuel capability demonstration test. Several of the tests (especially those not based on CEMS) had durations that were different than the 4 hour performance period due to the requirements of the testing method and good engineering/testing practice. All sampling tests were done at the 100% load case only. All data at the 100%, 80%, 60% and 40% performance load tests were collected by the CEMS.

##### **4.3 Emission Design Limits and Results**

###### **4.3.1 NO<sub>x</sub> / SO<sub>2</sub> / Particulate Emission Design Limits / Results**

The following gaseous emissions were measured for each 4-hour interval during the Test (EPA Permit averaging period).

- a. **Nitrogen oxides (NO<sub>x</sub>)** values in the flue gas as measured in the stack were expected to be less than 0.09 lb/MMBtu HHV fuel heat input. The hourly average lb/MMBtu values reported by the Continuous Emissions Monitoring system (CEMS) were used as the measure of NO<sub>x</sub> in the flue gas over the course of each fuel test. The average NO<sub>x</sub> values for Day 1 and Day 2, based on HHV, were 0.07 lb/MMBtu and 0.07 lb/MMBtu, respectively. Both of these values were less than the expected maximum value.
- b. **Sulfur dioxide (SO<sub>2</sub>)** The design operating condition of the unit is to remove 85 percent of the SO<sub>2</sub> in the boiler, with the balance to make the permitted emission rate removed in the SDA. Burning performance coal with a boiler SO<sub>2</sub> removal efficiency of 85%, the SO<sub>2</sub> concentration at the air heater outlet was expected to be 1.12 lb/MMBtu, with an uncontrolled SO<sub>2</sub> emission rate (at 0% SO<sub>2</sub> removal) calculated to be 7.49 lb/MMBtu. JEA has chosen to operate at a much higher boiler SO<sub>2</sub> removal rate than design. Part of the reason for this operating mode is that reliability of the limestone feed system during and after the startup period was inadequate, resulting in a substantial number of periods



with excess SO<sub>2</sub> emissions. Over time the operations group has learned that if limestone feed is higher than normally desired the likelihood of excess emissions during an upset is reduced. Additionally, control of the AQCS slurry density at the desired density levels has been difficult due to some instrumentation and control issues that are not completely resolved yet. Modifications to increase the reliability and consistency of limestone feed are scheduled to be complete in late 2005, which should permit a change toward lower boiler SO<sub>2</sub> removal and increased SDA removal.

The SO<sub>2</sub> concentration at the SDA inlet was measured by an independent test contractor, Clean Air Engineering (CAE). These results are included in Attachment C. The average SO<sub>2</sub> values for Day 1 and Day 2, based on HHV of the fuel, out of the air heaters and into the SDA, were 0.093 lb/MMBtu and 0.11 lb/MMBtu, respectively. Both of these values were below the expected outlet emission rate. In fact, the boiler removed 98.8% and 98.7% respectively, in comparison to the design removal rate of 85%. Uncontrolled SO<sub>2</sub> emissions rates were calculated to be 7.95 lb/MMBtu and 8.845 lb/MMBtu, respectively, for an increased SO<sub>2</sub> input of 6.1% and 18.1% above the design performance coal SO<sub>2</sub> input of 7.49 lb/MMBtu.

The SO<sub>2</sub> emissions from the stack during the execution of the tests were expected to be less than 0.15 lb/MMBtu. The hourly average lb/MMBtu values (based on HHV of the fuel) reported by CEMS were used as the measure of SO<sub>2</sub> emissions from the stack for the test. The average SO<sub>2</sub> values for Day 1 and Day 2, (based on HHV of the fuel) were 0.102 lb/MMBtu and 0.106 lb/MMBtu, respectively. These values were 32% and 29% lower than the 0.15 lb/MMBtu permitted emission rate.

- b. **Solid particulate matter** in the flue gas at the fabric filter outlet was expected to be maintained at less than 0.011 lb/MMBtu HHV fuel heat input. These values were measured at the stack by CAE. The average particulate matter value for the testing period was 0.004 lb/MMBtu which is below the expected maximum value.

#### 4.3.2 CO Emissions Design Point

Carbon monoxide (CO) in the flue gas was expected to be less than or equal to 0.22 lb/MMBtu HHV fuel heat input at 100% MCR. This sample was measured at the stack by the plant CEMS. The average values for Day 1 and Day 2 were 0.015 lb/MMBtu and 0.016 lb/MMBtu, respectively. The average values were less than the maximum expected value.

#### 4.3.3 SO<sub>3</sub> Emissions Design Point

Sulfur Trioxide (SO<sub>3</sub>) in the flue gas was assumed to be zero due to the high removal efficiency of the SDA. No testing was done for SO<sub>3</sub> as explained in the Test Protocol located in Attachment A. See Section 4.2.3 of the Fuel Capability Test Protocol for the rationale.

#### 4.3.4 NH<sub>3</sub>/ Lead/ Mercury/ Fluorine Emissions Design Points

NH<sub>3</sub>, Lead, Mercury, and Fluorine gaseous emissions were measured during the Test (EPA Permit averaging period). Mercury sampling and analysis was performed at the inlet to the AQCS system in addition to the samples taken at the stack. Both samples were taken by CAE. Lead, ammonia and Fluorine were sampled only at the stack by CAE. The average values are indicated in Table 1.

#### 4.3.4.1 Mercury Testing Anomaly

During the emissions tests, the reagent used in the fourth impinger of the Ontario Hydro sampling train was a 5% HNO<sub>3</sub> (nitric acid) / 10% H<sub>2</sub>O<sub>2</sub> (hydrogen peroxide) solution. Mercury levels in both the 5% / 10% reagent blank and the 5% / 10% portion of the field train blanks were elevated. The mercury concentration in the reagent field blanks of the other solutions (KCl, potassium chloride, and KMnO<sub>4</sub>, potassium permanganate) used in the Ontario Hydro sampling train was at the expected levels or below the detection limit. In accordance with the Ontario Hydro Method, the allowable blank adjustments have been made to the final results presented.

A review of the total mercury in the coal was completed for comparison to measured values. The coal analyses indicated a mercury content of approximately 0.003 µg/g, with a limestone mercury content of 0.03 µg/g. This is equivalent to a total mercury content of 0.0007 lb/hr. This represents more mercury than what was measured by the independent test contractor at the inlet to the SDA. However due to the bias adjustment made by the independent test contractor, the removal efficiency was lower than expected. Subsequent tests should help determine the expected mercury removal efficiency of the unit.

#### 4.3.5 Dioxin and Furan Emissions Design Points

Dioxin and Furan gaseous emissions testing were not required for evaluation of the blended coal.

#### 4.3.6 Opacity

The opacity was measured by the plant CEMS/COMS (Continuous Opacity Monitoring System) to determine the opacity of the unit over a six minute block average during the test period. The maximum expected opacity was 10%. The testing indicated that the maximum opacity of the unit during the two day test was 1.8%, which is much less than the maximum opacity value.

### 4.4 Flue Gas Emissions Test Methods

The emissions test methods used for the demonstration test were based upon utilizing 40 CFR 60 based testing methods or the plant CEMS. The emissions tests were conducted by CAE. The following test methods were utilized:

- Particulate Matter at SDA Inlet – USEPA Method 17
- Particulate Matter at Stack – USEPA Method 5
- Oxides of Nitrogen at Stack – Plant CEMS
- Sulfur Dioxide at SDA Inlet – USEPA Method 6C
- Sulfur Dioxide at Stack – Plant CEMS
- Carbon Monoxide at Stack – Plant CEMS
- Ammonia at Stack – CTM 027
- Lead at Stack – USEPA Method 29
- Mercury at SDA Inlet – Ontario Hydro Method
- Fluorine at Stack – USEPA Method 13B
- Dioxin/Furans – PCDD/F

Specific descriptions of the testing methods (non-CEMS) are included in the Clean Air Engineering Emissions Test Report located in Attachment D of this document.

#### **4.5 Continuous Emission Monitoring System**

The plant CEMS was utilized for measurement of gaseous emissions as a part of the fuel capability demonstration and as listed in Section 4.2.7. The CEMS equipment was integrated by KVB-Entertec (now GE Energy Systems). The system is a dilution extractive system consisting of Thermo Environmental NOX, SO<sub>2</sub>, and CO<sub>2</sub> analyzers. The data listed for CEMS in Section 4.2.7 originated from the certified Data Acquisition Handling System (DAHS).

## Attachments

Attachment A - Fuel Capability Demonstration Test Protocol

Attachment B - Boiler Efficiency Calculation

Attachment C - CAE Test Report

Attachment D - PI Data Summary

Attachment E - Abbreviation List

Attachment F - Isolation Valve List

Attachment G - Fuel Analyses - 50/50 Blend Pet Coke and Pittsburgh 8 Coal

Attachment H - Limestone Analyses

Attachment I - Bed Ash Analyses

Attachment J - Fly Ash (Air Heater and PJFF) Analyses

Attachment K - Ambient Data, Jan. 27, 2004 and Jan. 28, 2004

Attachment L - Ambient Temperatures, Jan. 29, 2004, Jan. 30, 2004, and Jan. 31, 2004



JEA Large-Scale CFB Combustion Demonstration Project

**Fuel Capability Demonstration Test Report #2 - ATTACHMENTS**  
50 / 50 Blend Petroleum Coke and Pittsburgh 8 Coal Fuel

# ATTACHMENT A

## Fuel Capability Demonstration Test Protocol

This Document is located via the following link:

<http://www.netl.doe.gov/cctc/resources/pdfs/jacks/FCTP.pdf>



JEA Large-Scale CFB Combustion Demonstration Project

**Fuel Capability Demonstration Test Report #2 - ATTACHMENTS**  
50 / 50 Blend Petroleum Coke and Pittsburgh 8 Coal Fuel

# ATTACHMENT B

## Boiler Efficiency Calculation

**DATA INPUT SECTION - INPUT ALL DATA REQUESTED IN SECTION 1 EXCEPT AS NOTED****1. DATA REQUIRED FOR BOILER EFFICIENCY DETERMINATION**

		AS - TESTED		
		<u>Average Value</u>	<u>Units</u>	<u>Symbol</u>
<b>1.1 Fuel</b>				
1.1.1	Feed Rate, lb/h	194,172	lb/h	Wfe - Summation feeder feed rates - FN-34-FT-508, 528, 548, 568, 588, 608, 628, 668
	Composition ("as fired")			
1.1.2	Carbon, fraction	0.7445	lb/lb AF fuel	Cf - Laboratory analysis of coal samples obtained by grab sampling.
1.1.3	Hydrogen, fraction	0.0440	lb/lb AF fuel	Hf - Laboratory analysis of coal samples obtained by grab sampling.
1.1.4	Oxygen, fraction	0.0125	lb/lb AF fuel	Of - Laboratory analysis of coal samples obtained by grab sampling.
1.1.5	Nitrogen, fraction	0.0147	lb/lb AF fuel	Nf - Laboratory analysis of coal samples obtained by grab sampling.
1.1.6	Sulfur, fraction	0.0534	lb/lb AF fuel	Sf - Laboratory analysis of coal samples obtained by grab sampling.
1.1.7	Ash, fraction	0.0575	lb/lb AF fuel	Af - Laboratory analysis of coal samples obtained by grab sampling.
1.1.8	Moisture, fraction	0.0734	lb/lb AF fuel	H2Of - Laboratory analysis of coal samples obtained by grab sampling.
1.1.9	Calcium, fraction	0.0000	lb/lb AF fuel	Caf - Laboratory analysis of coal samples obtained by grab sampling - assume a value of zero if not reported.
1.1.10	HHV	13,429	Btu/lb	HHV - Laboratory analysis of coal samples obtained by grab sampling.
<b>1.2 Limestone</b>				
1.2.1	Feed Rate, lb/h	66,434	lb/h	Wle - Summation feeder feed rates - 2RN-53-010-Rate, 011, 012
	Composition ("as fired")			
1.2.2	CaCO3, fraction	0.9140	lb/lb limestone	CaCO3l - Laboratory analysis of limestone samples obtained by grab sampling.
1.2.3	MgCO3, fraction	0.0295	lb/lb limestone	MgCO3l - Laboratory analysis of limestone samples obtained by grab sampling.
1.2.4	Inerts, fraction	0.0515	lb/lb limestone	Il - Laboratory analysis of limestone samples obtained by grab sampling.
1.2.5	Moisture, fraction	0.0051	lb/lb limestone	H2Ol - Laboratory analysis of limestone samples obtained by grab sampling.
1.2.6	Carbonate Conversion, fraction	0.8462		XCO2 - Laboratory analysis of limestone samples obtained by grab sampling - assume value of 1 if not reported
<b>1.3 Bottom Ash</b>				
1.3.1	Temperature, °F at envelope boundary	0	°F	tba - Plant instrument.
	Composition			
1.3.2	Organic Carbon, wt fraction	0.0003	lb/lb BA	Cbao - Laboratory analysis of bottom ash samples obtained by grab sampling.
1.3.3	Inorganic Carbon, wt fraction	0.0000	lb/lb BA	Cbaio - Laboratory analysis of bottom ash samples obtained by grab sampling.
1.3.4	Total Carbon, wt fraction - CALCULATED VALUE DO NOT ENTER	0.0003	lb/lb BA	Cba = Cbao + Cbaio
1.3.5	Calcium, wt fraction	0.2113	lb/lb BA	Caba - Laboratory analysis of bottom ash samples obtained by grab sampling.
1.3.6	Carbonate as CO2, wt fraction	0.0000	lb/lb BA	CO2ba - Laboratory analysis of bottom ash samples obtained by grab sampling.
1.3.7	Bottom Ash Flow By Iterative Calculation - ENTER ASSUMED VALUE TO BEGIN CALCULATION	42,543	lb/h	Wbae
<b>1.4 Fly Ash</b>				
	Composition			
1.4.1	Organic Carbon, wt fraction	0.0169	lb/lb FA	Cfao - Laboratory analysis of fly ash samples obtained by grab sampling.
1.4.2	Inorganic Carbon, wt fraction	0.0000	lb/lb FA	Cfaio - Laboratory analysis of fly ash samples obtained by grab sampling.
1.4.3	Carbon, wt fraction - CALCULATED VALUE DO NOT ENTER	0.0169	lb/lb FA	Cfa = Cfao + Cfaio
1.4.4	Calcium, wt fraction	0.2096	lb/lb FA	Cafa - Laboratory analysis of fly ash samples obtained by grab sampling.
1.4.5	Carbonate as CO2, wt fraction	0.0000	lb/lb FA	CO2fa - Laboratory analysis of fly ash samples obtained by grab sampling.
1.4.6	Fly Ash Flow	30,492	LB/HR	Wfam - Weight of fly ash from isokenetic sample collection.
<b>1.5 Combustion Air</b>				
	Primary Air			
	Hot			
1.5.1	Flow Rate, lb/h	1,761,691	lb/h	Wpae - Plant instrument.
1.5.2	Air Heater Inlet Temperature, °F	108	°F	tpa
	Cold			
1.5.3	Flow Rate, lb/h	53	LB/HR	
1.5.4	Fan Outlet Temperature, °F	108	°F	
	Secondary Air			
1.5.5	Flow Rate, lb/h	755,011	lb/h	Wsae - Plant instrument.
1.5.6	Air Heater Inlet Temperature, °F	110	°F	tsa
	Intrex Blower			
1.5.7	Flow Rate, lb/h	35,790	lb/h	Wib - Plant instrument
1.5.8	Blower Outlet Temperature, °F	166	°F	tib
	Seal Pot Blowers			
1.5.9	Flow Rate, lb/h	44706	lb/h	Wspb - Plant instrument
1.5.10	Blower Outlet Temperature, °F	178	°F	tspb

Unit Tested: **Northside Unit 2 - Test #2 (50/50 Blend)**  
 Test Date: **January 27, 2004**  
 Test Start Time: **11:30 AM**  
 Test End Time: **3:30 PM**  
 Test Duration, hours: **4**

<b>Boiler Efficiency:</b>	<b>91.64</b>
---------------------------	--------------

**1.6 Ambient Conditions**

1.6.1	Ambient dry bulb temperature, °F	64.24 °F	ta
1.6.2	Ambient wet bulb temperature, °F	57.96 °F	tawb
1.6.3	Barometric pressure, inches Hg	29.99 inches Hg	Patm
1.6.4	Moisture in air, lbH <sub>2</sub> O/lb dry air	0.0087 lbH <sub>2</sub> O/lb dry air	Calculated: H <sub>2</sub> O - From psychometric chart at temperatures ta and tawb adjusted to test Patm.

**1.7 Flue Gas**

At Air Heater Outlet			
1.7.1	Temperature (measured), °F	304.70 °F	Tg15 - Weighted average from AH outlet plant instruments (based on PA and SA flow rates)
1.7.2	Temperature (unmeasured), °F		Calculated
Composition (wet)			
1.7.3	O <sub>2</sub>	0.0450 percent volume	O <sub>2</sub> - Weighted average from test instrument
1.7.4	CO <sub>2</sub>	Not Measured percent volume	CO <sub>2</sub>
1.7.5	CO	Not Measured percent volume	CO
1.7.6	SO <sub>2</sub>	Not Measured percent volume	SO <sub>2</sub>
At Air Heater Inlet			
1.7.7	Temperature, °F	574.12 °F	tG14 - Plant Instrument
Composition (wet)			
1.7.8	O <sub>2</sub>	0.0360 percent volume	
1.7.9	CO <sub>2</sub>	Not Measured percent volume	
1.7.10	CO	Not Measured percent volume	
1.7.11	SO <sub>2</sub>	0.0027 percent volume	measurement is in ppm
CEM Sample Extraction At Outlet Of Economizer			
Composition			
1.7.12	O <sub>2</sub> , percent - WET basis	3.600 percent volume	O <sub>2</sub> stk
1.7.13	SO <sub>2</sub> , ppm - dry basis	114.9 ppm	SO <sub>2</sub> stk
1.7.14	NO <sub>x</sub> , ppm - dry basis	Not Measured ppm	Noxstk
1.7.15	CO, ppm - dry basis	Not Measured ppm	Costk
1.7.16	Particulate, mg/Nm <sup>3</sup>	Not Measured mg/Nm <sup>3</sup> - 25° C	PARTstk

**1.8 Feedwater**

1.8.1	Pressure, PSIG	1533.2 PSIG	pfw - Plant instrument.
1.8.2	Temperature, °F	484.3 °F	tfw - Plant instrument.
1.8.3	Flow Rate, lb/h	1,828,819 lb/h	FW - Plant instrument.

**1.9 Continuous Blow Down**

1.9.1	Pressure, PSIG (drum pressure)	2,561.5 PSIG	pbd - Plant instrument
1.9.2	Temperature, °F (sat. temp. @ drum pressure)	673.7 °F	tba - Saturated water temperature from steam table at drum pressure.
1.9.3	Flow Rate, lb/h	0.00 lb/h	BD - Estimated using flow characteristic of valve and number of turns open.

**1.10 Sootblowing**

1.10.1	Flow Rate, LB/HR	0.00 LB/HR	SB - Plant instrument
1.10.2	Pressure, PSIG	0.00 PSIG	psb - Plant instrument
1.10.3	Temperature, F	0.00 F	tsb - plant instrument

**1.11 Main Steam Desuperheating Water**

1.11.1	Pressure, PSIG	2,700.6 PSIG	pdswh - Plant instrument.
1.11.2	Temperature, °F	303.0 °F	tdsw - Plant instrument.
1.11.3	Flow Rate, lb/h	19,086 lb/h	DSW - Plant instrument.

**1.12 Main Steam**

1.12.1	Pressure, PSIG (superheater outlet)	2,400.7 PSIG	pms - Plant instrument.
1.12.2	Temperature, °F	1,003.5 °F	tms - Plant instrument.
1.12.3	Flow Rate, lb/h	1,847,905 lb/h	MS - Plant instrument - Not required to determine boiler efficiency - For information only.

**1.13 Reheat Steam Desuperheating Water**

1.13.1	Pressure, PSIG	713.66 PSIG	pdswhr - Plant instrument.
1.13.2	Temperature, °F	300.87 °F	tdswr - Plant instrument.
1.13.3	Flow Rate, lb/h	1,426 lb/h	DSWhr - Plant instrument.

**1.14 Reheat Steam**

1.14.1	Inlet Pressure, PSIG	568.42 PSIG	prhin - Plant instrument.
1.14.2	Inlet Temperature, °F	604.01 °F	trhin - Plant instrument.
1.14.3	Outlet Pressure, PSIG	569.12 PSIG	prhout - Plant instrument.
1.14.4	Outlet Temperature, °F	1,007.48 °F	trhout - Plant instrument.
1.14.5	Inlet Flow, LB/HR	1,775,313 LB/HR	RHin - From turbine heat.



## CALCULATION SECTION - ALL VALUES BELOW CALCULATED BY EMBEDDED FORMULAS - DO NOT ENTER DATA BELOW THIS LINE - EXCEPT ASSUMED VALUES FOR ITERATIVE CALCULATIONS

### 2. REFERENCE TEMPERATURES

2.1 Average Air Heater Inlet Temperature 109.29

### 3. SULFUR CAPTURE

The calculation of efficiency for a circulating fluid bed steam generator that includes injection of a reactive sorbent material, such as limestone, to reduce sulfur dioxide emissions is an iterative calculation to minimize the number of parameters that have to be measured and the number of laboratory material analyses that must be performed. This both reduces the cost of the test and increases the accuracy by minimizing the impact of field and laboratory instrument inaccuracies.

To begin the process, assume a fuel flow rate. The fuel flow rate is required to complete the material balances necessary to determine the amount of limestone used and the effect of the limestone reaction on the boiler efficiency. The resulting boiler efficiency is used to calculate a value for the fuel flow rate. If the calculated flow rate is more than 1 percent different than the assumed flow rate, a new value for fuel flow rate is selected and the efficiency calculation is repeated. This process is repeated until the assumed value for fuel flow and the calculated value for fuel flow differ by less than 1 percent of the value of the calculated fuel flow rate.

3.1 ASSUMED FUEL FLOW RATE, lb/h 182,495 lb/h

3.2 ASSUMED SULFUR EMISSIONS, fraction 0.0295 fraction Can get reading from CEMS system

3.3 Sulfur Capture, fraction 0.9705

### 4. ASH PRODUCTION AND LIMESTONE CONSUMPTION

4.1 Accumulation of Bed Inventory 0 lb/h

#### 4.2 Corrected Ash Carbon Content

4.2.1 Bottom Ash, fraction 0.0003 lb/lb BA

4.2.2 Fly Ash, fraction 0.0169 lb/lb FA

#### 4.3 Bottom Ash Flow Rate

4.3.1 Total bottom ash including bed change 42,543.0267140 lb/h

#### 4.4 Limestone Flow Rate

Iterate to determine calcium to sulfur ratio and limestone flow rate. Enter an assumed value for the calcium to sulfur ratio. Compare resulting calculated calcium to sulfur ratio to assumed value. Change assumed value until the difference between the assumed value and the calculated value is less than 1 percent of the assumed value.

4.4.1 ASSUMED CALCIUM TO SULFUR RATIO 1.9940 mole Ca/mole S

4.4.2 Solids From Limestone - estimated 0.933458109 lb/lb limestone

4.4.3 Limestone Flow Rate - estimated 66434 lb/h

4.4.4 Calculated Calcium to Sulfur Ratio 1.993961966 mole Ca/mole S

Limestone Flow Rate from PI Data, lb/h 66,434

4.4.5 Difference Estimated vs Assumed - Ca:S -1.65859E-05 percent

4.4.6 Calculated Fly Ash Flow Rate 30,492 lb/h

4.4.7 Difference Calculated vs Measured 0.0000582144 percent

#### 4.5 Total Dry Refuse

4.5.1 Total Dry Refuse Hourly Flow Rate 73,035 lb/h

4.5.2 Total Dry Refuse Per Pound Fuel 0.4002 lb/lb AF fuel

#### 4.6 Heating Value Of Total Dry Refuse

4.6.1 Average Carbon Content Of Ash 0.0072 fraction

4.6.2 Heating Value Of Dry Refuse 104.84 Btu/lb

### 5. HEAT LOSS DUE TO DRY GAS

#### 5.1 Carbon Burned Adjusted For Limestone

5.1.1 Carbon Burned 0.7416 lb/lb AF fuel

5.1.2 Carbon Adjusted For Limestone 0.7767 lb/lb AF fuel

Unit Tested: **Northside Unit 2 - Test #2 (50/50 Blend)**  
 Test Date: **January 27, 2004**  
 Test Start Time: **11:30 AM**  
 Test End Time: **3:30 PM**  
 Test Duration, hours: **4**

<b>Boiler Efficiency:</b>	<b>91.64</b>
---------------------------	--------------

**Determine Amount Of Flue Gas**

Iterate to determine carbon dioxide volumetric content of dry flue gas. Enter an assumed value for excess air.  
 Compare resulting calculated oxygen content to the measure oxygen content. Change assumed value of excess air until the difference between the calculated oxygen content value and the measured value oxygen content value is less than 1 percent of the assumed value.  
 Use the calculated carbon dioxide value in subsequent calculations.

**5.2 Air Heater Outlet**

5.2.1	ASSUMED EXCESS AIR at AIR HEATER OUTLET	27.984	percent	
5.2.2	Corrected Stoichiometric O2, lb/lb fuel	2.3786	lb/lb AF fuel	O2stoich = (31.9988/12.01115) * Cb + (15.9994/2.01594) * Hf + (31.9998/32.064) * Sf - Of + (((Sf * 31.9988/32.064) * (XSO2) * 31.9988 * 0.5/64.0128)
5.2.3	Corrected Stoichiometric N2, lb/lb fuel	7.9007	lb/lb AF fuel	
5.2.4	<u>Flue Gas Composition, Weight Basis, lb/lb AF Fuel</u>			
5.2.4.1	Carbon Dioxide, weight fraction	2.8459	lb/lb AF fuel	
5.2.4.2	Sulfur Dioxide, weight fraction	0.0031	lb/lb AF fuel	
5.2.4.3	Oxygen from air less oxygen to sulfur capture, weight fraction	0.6398	lb/lb AF fuel	
5.2.4.4	Nitrogen from air, weight fraction	10.1116	lb/lb AF fuel	
5.2.4.5	Nitrogen from fuel, weight fraction	0.0147	lb/lb AF fuel	
5.2.4.6	Moisture from fuel, weight fraction	0.0734	lb/lb AF fuel	
5.2.4.7	Moisture from hydrogen in fuel, weight fraction	0.3931	lb/lb AF fuel	
5.2.4.8	Moisture from limestone, weight fraction	0.0019	lb/lb AF fuel	
5.2.4.9	Moisture from combustion air, weight fraction	0.1143	lb/lb AF fuel	
5.2.5	Weight of DRY Products of Combustion - Air Heater OUTLET	13.6151	lb/lb AF fuel	
5.2.6	Molecular Weight, lb/lb mole DRY FG - Air Heater OUTLET	30.6442	lb/lb mole	MWahoutdry = Wgcalc/((CO2calc/44.0095) + (SO2calc/64.0629) + (O2calc/31.9988) + (N2acalc/28.161) + (Nf/28.0134))
5.2.7	Weight of WET Products of Combustion - Air Heater OUTLET	14.1977	lb/lb AF fuel	
5.2.8	Molecular Weight, lb/lb mole WET FG - Air Heater OUTLET	29.7873	lb/lb AF fuel	MWahoutwet = Wgcalc/((CO2calc/44.0095) + (SO2calc/64.0629) + (O2calc/31.9988) + (N2acalc/28.161) + (Nf/28.0134) + ((H2Of + H2Oh2 + H2OI/f + H2Oair)/18.01534)) Note: Molecular weight of nitrogen in air (N2a) is 28.161 lb/lb mole per PTC 4 Sub-Section 5.11.1 to account for trace gases in air.
5.2.9	<u>Dry Flue Gas Composition, Volume Basis, % Dry Flue Gas</u>			
5.2.9.1	Carbon Dioxide, volume percent	14.5543	percent volume	
5.2.9.2	Sulfur Dioxide, volume percent	0.0111	percent volume	
5.2.9.3	Oxygen from air, volume percent	4.5000	percent volume	
5.2.9.4	Nitrogen from air, volume percent	80.8166	percent volume	
5.2.9.5	Nitrogen from fuel, volume percent	0.1180	percent volume	
		100.0000	percent volume	
5.2.10	Oxygen - MEASURED AT AIR HEATER OUTLET, % vol - dry FG	4.5	percent	
5.2.11	Difference Calculated versus Measured Oxygen At Air Heater Outlet	0.00085028	percent	
5.2.12	Carbon Dioxide, DRY vol. fraction	0.1455		
5.2.13	Nitrogen (by difference), DRY vol. fraction	0.8095		
5.2.14	Weight Dry FG At Air Heater OUTLET	13.5672	lb/lb AF fuel	
5.2.15	Molecular Weight Of Dry Flue Gas At Air Heater OUTLET	30.6385	lb/lb mole	
5.2.16	<u>Wet Flue Gas Composition, Volume Basis, % Wet Flue Gas</u>			
5.2.16.1	Carbon Dioxide, volume percent	13.5668	percent volume	
5.2.16.2	Sulfur Dioxide, volume percent	0.01032	percent volume	
5.2.16.3	Oxygen from air, volume percent	4.1946	percent volume	
5.2.16.4	Nitrogen from air, volume percent	75.3330	percent volume	
5.2.16.5	Nitrogen from fuel, volume percent	0.1100	percent volume	
5.2.16.6	Moisture from fuel, fuel hydrogen, limestone, and air	6.7853	percent volume	H2O%out = (((H2Of + H2Oh2 + H2OI/f + H2Oair)/18.01534) * (100)/(Wgcalcahoutwet/MWahoutwet)
		100.0000		
5.2.17	Weight Wet FG At Air Heater OUTLET	14.1498	lb/lb AF fuel	
5.2.18	Molecular Weight Of Wet Flue Gas At Air Heater OUTLET	29.7794	lb/lb mole	

Unit Tested: **Northside Unit 2 - Test #2 (50/50 Blend)**  
 Test Date: **January 27, 2004**  
 Test Start Time: **11:30 AM**  
 Test End Time: **3:30 PM**  
 Test Duration, hours: **4**

<b>Boiler Efficiency:</b>	<b>91.64</b>
---------------------------	--------------

5.2.19	<u>Weight Fraction of DRY Flue Gas Components</u>		
5.2.19.1	Oxygen, fraction weight	0.0470	fraction
5.2.19.2	Nitrogen, fraction weight	0.7440	fraction
5.2.19.3	Carbon Dioxide, fraction weight	0.2090	fraction
5.2.19.4	Carbon Monoxide, fraction weight	0.0000	fraction
5.2.19.5	Sulfur Dioxide, fraction weight	0.0000	fraction

5.2.20	<u>Weight Fraction of WET Flue Gas Components -NOT USED IN CALCULATION</u>		
5.2.20.1	Oxygen, fraction weight		fraction
5.2.20.2	Nitrogen, fraction weight		fraction
5.2.20.3	Carbon Dioxide, fraction weight		fraction
5.2.20.4	Carbon Monoxide, fraction weight		fraction
5.2.20.5	Sulfur Dioxide, fraction weight		fraction
5.2.20.6	Moisture, fraction weight		fraction

**5.3 Air Heater Inlet**

5.3.1	<b>ASSUMED EXCESS AIR at AIR HEATER INLET</b>	<b>21.489</b>	percent
-------	---	---------------	---------

5.3.2	<u>Flue Gas Composition, Weight Basis, lb/lb AF Fuel</u>		
5.3.2.1	Carbon Dioxide, weight fraction	2.8459	lb/lb AF fuel
5.3.2.2	Sulfur Dioxide, weight fraction	0.0031	lb/lb AF fuel
5.3.2.3	Oxygen from air less oxygen to sulfur capture, weight fraction	0.4853	lb/lb AF fuel
5.3.2.4	Nitrogen from air, weight fraction	9.5984	lb/lb AF fuel
5.3.2.5	Nitrogen from fuel, weight fraction	0.0147	lb/lb AF fuel
5.3.2.6	Moisture from fuel, weight fraction	0.0734	lb/lb AF fuel
5.3.2.7	Moisture from hydrogen in fuel, weight fraction	0.3931	lb/lb AF fuel
5.3.2.8	Moisture from limestone, weight fraction	0.0019	lb/lb AF fuel
5.3.2.9	Moisture from combustion air, weight fraction	<u>0.1085</u>	lb/lb AF fuel

5.3.3	Weight of DRY Products of Combustion - Air Heater INLET	12.9474	lb/lb AF fuel
5.3.4	Molecular Weight, lb/lb mole DRY FG - Air Heater INLET	30.7361	lb/lb mole
5.3.5	Weight of WET Products of Combustion - Air Heater INLET	13.5242	lb/lb AF fuel
5.3.6	Molecular Weight, lb/lb mole WET FG - Air Heater INLET	29.8375	lb/lb AF fuel

		Volume Basis	
5.3.7	<u>Flue Gas Composition, Volume Basis, % DRY Flue Gas</u>	<u>% Dry Flue Gas</u>	
5.3.7.1	Carbon Dioxide, volume percent	15.3508	percent volume
5.3.7.2	Sulfur Dioxide, volume percent	0.0117	percent volume
5.3.7.3	Oxygen from air, volume percent	3.6000	percent volume
5.3.7.4	Nitrogen from air, volume percent	80.9131	percent volume
5.3.7.5	Nitrogen from fuel, volume percent	<u>0.1245</u>	percent volume
		100.0000	percent volume

5.3.8	Oxygen - MEASURED AT AIR HEATER INLET, % vol - dry FG	3.6	percent
-------	---	-----	---------

5.3.9	<b>Difference Calculated versus Measured Oxygen At Air Heater Inlet</b>	<b>0.000304142</b>	percent
-------	---	--------------------	---------

5.3.10	Carbon Dioxide, DRY vol. fraction	0.1535	
5.3.11	Nitrogen (by difference), DRY vol. fraction	0.8078	

5.3.12	Weight Dry FG At Air Heater INLET	12.9405	lb/lb AF fuel
--------	-----------------------------------	---------	---------------

5.3.13	Molecular Weight Of Dry Flue Gas At Air Heater INLET	30.8291	lb/lb mole
--------	--	---------	------------

## Jacksonville Electric Authority

Unit Tested: **Northside Unit 2 - Test #2 (50/50 Blend)**  
 Test Date: **January 27, 2004**  
 Test Start Time: **11:30 AM**  
 Test End Time: **3:30 PM**  
 Test Duration, hours: **4**

<b>Boiler Efficiency:</b>	<b>91.64</b>
---------------------------	--------------

		Volume Basis	
	<u>Flue Gas Composition, Volume Basis, % Wet Flue Gas</u>	<u>% Wet Flue Gas</u>	
5.3.14			
5.3.14.1	Carbon Dioxide, volume percent	14.2664	percent volume
5.3.14.2	Sulfur Dioxide, volume percent	0.01085	percent volume
5.3.14.3	Oxygen from air, volume percent	3.3457	percent volume
5.3.14.4	Nitrogen from air, volume percent	75.1972	percent volume
5.3.14.5	Nitrogen from fuel, volume percent	0.1157	percent volume
5.3.14.6	Moisture from fuel, fuel hydrogen, limestone, and air	<u>7.0641</u>	percent volume
		100.0000	
5.3.15	Weight Wet FG At Air Heater INLET	13.5173	lb/lb AF fuel
5.3.16	Molecular Weight Of Wet Flue Gas At Air Heater INLET	29.9210	lb/lb mole
5.3.17	<u>Weight Fraction of DRY Flue Gas Components</u>		
5.3.17.1	Oxygen, fraction weight	0.0374	fraction
5.3.17.2	Nitrogen, fraction weight	0.7379	fraction
5.3.17.3	Carbon Dioxide, fraction weight	0.2191	fraction
5.3.17.4	Carbon Monoxide, fraction weight	0.0000	fraction
5.3.17.5	Sulfur Dioxide, fraction weight	0.0056	fraction
5.3.18	<u>Weight Fraction of WET Flue Gas Components</u>		
5.3.18.1	Oxygen, fraction weight	0.0358	fraction
5.3.18.2	Nitrogen, fraction weight	0.7064	fraction
5.3.18.3	Carbon Dioxide, fraction weight	0.2098	fraction
5.3.18.4	Carbon Monoxide, fraction weight	0.0000	fraction
5.3.18.5	Sulfur Dioxide, fraction weight	0.0054	fraction
5.3.18.6	Moisture, fraction weight	0.0425	fraction

**5.4 CEM Sampling Location**

5.4.1	<b>ASSUMED EXCESS AIR at CEM SAMPLING LOCATION</b>	<b>23.367</b>	percent
5.4.2	<u>Flue Gas Composition, Weight Basis, lb/lb AF Fuel</u>		
5.4.2.1	Carbon Dioxide, weight fraction	2.8459	lb/lb AF fuel
5.4.2.2	Sulfur Dioxide, weight fraction	0.0031	lb/lb AF fuel
5.4.2.3	Oxygen from air less oxygen to sulfur capture, weight fraction	0.5299	lb/lb AF fuel
5.4.2.4	Nitrogen from air, weight fraction	9.7468	lb/lb AF fuel
5.4.2.5	Nitrogen from fuel, weight fraction	0.0147	lb/lb AF fuel
5.4.2.6	Moisture from fuel, weight fraction	0.0734	lb/lb AF fuel
5.4.2.7	Moisture from hydrogen in fuel, weight fraction	0.3931	lb/lb AF fuel
5.4.2.8	Moisture from limestone, weight fraction	0.0019	lb/lb AF fuel
5.4.2.9	Moisture from combustion air, weight fraction	<u>0.1102</u>	lb/lb AF fuel
5.4.3	Weight of DRY Products of Combustion - CEM Sampling Location	13.1404	lb/lb AF fuel
5.4.4	Molecular Weight, lb/lb mole DRY FG - CEM Sampling Location	30.7085	lb/lb mole
5.4.5	Weight of WET Products of Combustion - CEM Sampling Location	13.7189	lb/lb AF fuel
5.4.6	Molecular Weight, lb/lb mole WET FG - CEM Sampling Location	29.8225	lb/lb mole

		Volume Basis	
	<u>Flue Gas Composition, Volume Basis, % WET or DRY Flue Gas</u>	<u>% Wet Flue Gas</u>	
5.4.7			
5.4.7.1 a	Carbon Dioxide, volume percent	14.0568	percent volume
5.4.7.2 a	Sulfur Dioxide, volume percent	0.0107	percent volume
5.4.7.3 a	Oxygen from air, volume percent	3.6000	percent volume
5.4.7.4 a	Nitrogen from air, volume percent	75.2379	percent volume
5.4.7.5 a	Nitrogen from fuel, volume percent	0.1140	percent volume
5.4.7.6 a	Moisture in flue gas, volume percent	<u>6.9806</u>	percent volume
		100.0000	percent volume

Jacksonville Electric Authority

Unit Tested: **Northside Unit 2 - Test #2 (50/50 Blend)**

Test Date: **January 27, 2004**

Test Start Time: **11:30 AM**

Test End Time: **3:30 PM**

Test Duration, hours: **4**

**Boiler Efficiency: 91.64**

		Volume Basis	
		% Dry Flue Gas	
5.4.7.1 b	Carbon Dioxide, volume percent	15.1117	percent volume
5.4.7.2 b	Sulfur Dioxide, volume percent	0.0115	percent volume
5.4.7.3 b	Oxygen from air, volume percent	3.8702	percent volume
5.4.7.4 b	Nitrogen from air, volume percent	80.8841	percent volume
5.4.7.5 b	Nitrogen from fuel, volume percent	0.1225	percent volume
5.4.7.6 b	Moisture in flue gas, volume percent	0.0000	percent volume
		100.0000	percent volume
5.4.8	Oxygen - MEASURED AT CEM SAMPLING LOCATION, % vol - wet	3.6	percent volume
5.4.9	Difference Calculated versus Measured Oxygen At CEM Sample Port	-2.24399E-05	percent
5.4.10	Sulfur Dioxide - MEASURE AT CEM SAMPLING LOCATION, ppm - c	114.9	ppm
5.4.11	Difference Calculated versus Measure Sulfur Dioxide At CEM	-2.65237E-09	percent

#### 5.5 Determine Loss Due To Dry Gas

5.5.1 Enthalpy Coefficients For Gaseous Mixtures - From PTC 4 Sub-Section 5.19.11

		Oxygen
C0	-1.1891960E+02	
C1	4.2295190E-01	
C2	-1.6897910E-04	
C3	3.7071740E-07	
C4	-2.7439490E-10	
C5	7.384742E-14	

5.5.2 a	Flue Gas Constituent Enthalpy At tG15	5.070631E+01
5.5.3 a	Flue Gas Constituent Enthalpy At tA8	7.095556E+00

		Nitrogen
C0	-1.3472300E+02	
C1	4.6872240E-01	
C2	-8.8993190E-05	
C3	1.1982390E-07	
C4	-3.7714980E-11	
C5	-3.5026400E-16	

5.5.2 b	Flue Gas Constituent Enthalpy At tG15	5.6222912E+01
5.5.3 b	Flue Gas Constituent Enthalpy At tA8	7.9570436E+00

		Carbon Dioxide
C0	-8.5316190E+01	
C1	1.9512780E-01	
C2	3.5498060E-04	
C3	-1.7900110E-07	
C4	4.0682850E-11	
C5	1.0285430E-17	

5.5.2 c	Flue Gas Constituent Enthalpy At tG15	4.9179481E+01
5.5.3 c	Flue Gas Constituent Enthalpy At tA8	6.5873912E+00

		Carbon Monoxide
C0	-1.3574040E+02	
C1	4.7377220E-01	
C2	-1.0337790E-04	
C3	1.5716920E-07	
C4	-6.4869650E-11	
C5	6.1175980E-15	

5.5.2 d	Flue Gas Constituent Enthalpy At tG15	5.6822088E+01
5.5.3 d	Flue Gas Constituent Enthalpy At tA8	8.0274306E+00

Jacksonville Electric Authority

Unit Tested: **Northside Unit 2 - Test #2 (50/50 Blend)**

Test Date: **January 27, 2004**

Test Start Time: **11:30 AM**

Test End Time: **3:30 PM**

Test Duration, hours: **4**

**Boiler Efficiency: 91.64**

Sulfur Dioxide  
C0 -6.7416550E+01  
C1 1.8238440E-01  
C2 1.4862490E-04  
C3 1.2737190E-08  
C4 -7.3715210E-11  
C5 2.8576470E-14

5.5.2 e Flue Gas Constituent Enthalpy At tG15 3.5811376E+01  
5.5.3 e Flue Gas Constituent Enthalpy At tA8 4.8434473E+00

General equation for constituent enthalpy:

$h = C0 + C1 * T + C2 * T^2 + C3 * T^3 + C4 * T * T^3 + C5 * T^2 * T^3$

T = degrees Kelvin = ("F + 459.7)/1.8

5.5.4 Flue Gas Enthalpy  
5.5.5 At Measured AH Outlet Temp - tG15 54.49 Btu/lb  $hFGtG15 = O2wt * hO2 + N2wt * hN2 + CO2wt * hCO2 + COwt * h$   
5.5.6 At Measured AH Air Inlet Temp - tA8 7.63 Btu/lb  $hFGtA8 = O2wt * hO2 + N2wt * hN2 + CO2wt * hCO2 + COwt * h$   
5.5.7 Dry Flue Gas Loss, as tested 635.78 Btu/lb AF fuel  
**5.6 HHV Percent Loss, as tested** 4.73 percent

#### 6. HEAT LOSS DUE TO MOISTURE CONTENT IN FUEL

6.1 Water Vapor Enthalpy at tG15 & 1 psia 1197.78 Btu/lb  $hwtG15 = 0.4329 * tG15 + 3.958E-05 * (tG15)^2 + 1062.2 - PTC$   
6.2 Saturated Water Enthalpy at tA8 77.29 Btu/lb  
6.3 Fuel Moisture Heat Loss, as tested 82.20 Btu/lb AF fuel  
**6.4 HHV Percent Loss, as tested** 0.61 percent

#### 7. HEAT LOSS DUE TO H2O FROM COMBUSTION OF H2 IN FUEL

7.1 H2O From H2 Heat Loss, as tested 440.48 Btu/lb AF fuel  
**7.2 HHV Percent Loss, as tested** 3.28 percent

#### 8. HEAT LOSS DUE TO COMBUSTIBLES (UNBURNED CARBON) IN ASH

8.1 Unburned Carbon In Ash Heat Loss 41.96 Btu/lb AF fuel  
**8.2 HHV Percent Loss, as tested** 0.31 percent

#### 9. HEAT LOSS DUE TO SENSIBLE HEAT IN TOTAL DRY REFUSE

##### 9.1 Determine Dry Refuse Heat Loss Per Pound Of AF Fuel

9.1.1 Bottom Ash Heat Loss, as tested -6.37 Btu/lb AF fuel  
9.1.2 Fly Ash Heat Loss, as tested 6.53 Btu/lb AF fuel  
**9.2 Total Dry Refuse Heat Loss, as tested** 0.16 Btu/lb AF fuel  
**9.3 HHV Percent Loss, as tested** 0.00 percent

Jacksonville Electric Authority

Unit Tested: **Northside Unit 2 - Test #2 (50/50 Blend)**

Test Date: **January 27, 2004**

Test Start Time: **11:30 AM**

Test End Time: **3:30 PM**

Test Duration, hours: **4**

**Boiler Efficiency: 91.64**

#### 10. HEAT LOSS DUE TO MOISTURE IN ENTERING AIR

##### 10.1 Determine Air Flow

10.1.1 Dry Air Per Pound Of AF Fuel 13.48 lb/lb AF fuel

##### 10.2 Heat Loss Due To Moisture In Entering Air

10.2.1 Enthalpy Of Leaving Water Vapor 151.08 Btu/lb AF fuel

10.2.2 Enthalpy Of Entering Water Vapor 53.62 Btu/lb AF fuel

10.2.3 Air Moisture Heat Loss, as tested 11.41 Btu/lb

**10.3 HHV Percent Loss, as tested 0.08 percent**

#### 11. HEAT LOSS DUE TO LIMESTONE CALCINATION/SULFATION REACTIONS

##### 11.1 Loss To Calcination

11.1.1 Limestone Calcination Heat Loss 221.58 Btu/lb AF Fuel

##### 11.2 Loss To Moisture In Limestone

11.2.1 Limestone Moisture Heat Loss 2.08 Btu/lb AF Fuel

##### 11.3 Loss From Sulfation

11.3.1 Sulfation Heat Loss -349.25 Btu/lb AF Fuel

##### 11.4 Net Loss To Calcination/Sulfation

11.4.1 Net Limestone Reaction Heat Loss -125.59 Btu/lb AF Fuel

**11.5 HHV Percent Loss -0.94 percent**

#### 12. HEAT LOSS DUE TO SURFACE RADIATION & CONVECTION

**12.1 HHV Percent Loss 0.27 percent**

12.1.1 Radiation & Convection Heat Loss 36.78 Btu/lb AF fuel

#### 13. SUMMARY OF LOSSES - AS TESTED/GUARANTEE BASIS

	As Tested Btu/lb AF Fuel
13.1.1	635.78
13.1.2	82.20
13.1.3	440.48
13.1.4	41.96
13.1.5	0.16
13.1.6	11.41
13.1.7	-125.59
13.1.8	<u>36.78</u>
	1,123.18

Jacksonville Electric Authority

Unit Tested: **Northside Unit 2 - Test #2 (50/50 Blend)**

Test Date: **January 27, 2004**

Test Start Time: **11:30 AM**

Test End Time: **3:30 PM**

Test Duration, hours: **4**

**Boiler Efficiency: 91.64**

		As Tested Percent Loss
13.1.9	Dry Flue Gas	4.73
13.1.10	Moisture In Fuel	0.61
13.1.11	H2O From H2 In Fuel	3.28
13.1.12	Unburned Combustibles In Refuse	0.31
13.1.13	Dry Refuse	0.00
13.1.14	Moisture In Combustion Air	0.08
13.1.15	Calcination/Sulfation	-0.94
13.1.16	Radiation & Convection	<u>0.27</u>
		8.36

**13.2 Boiler Efficiency (100 - Total Losses), percent 91.64**

#### 14. HEAT INPUT TO WATER & STEAM

##### 14.1 Enthalpies

14.1.1	Feedwater, Btu/lb	469.42	Btu/lb
14.1.2	Blow Down, Btu/lb	738.40	Btu/lb
14.1.3	Sootblowing, Btu/lb	0.00	Btu/lb
14.1.4	Desuperheating Spray Water - Main Steam, Btu/lb	277.56	Btu/lb
14.1.5	Main Steam, Btu/lb	1463.44	Btu/lb
14.1.6	Desuperheating Spray Water - Reheat Steam, Btu/lb	271.71	Btu/lb
14.1.7	Reheat Steam - Reheater Inlet, Btu/lb	1293.94	Btu/lb
14.1.8	Reheat Steam - Reheater Outlet, Btu/lb	1521.20	Btu/lb

**14.2 Heat Output** 2,245,760,604 Btu/h  
2,247,546,274

#### 15. HIGHER HEATING VALUE FUEL HEAT INPUT

##### 15.1 Determine Fuel Heat Input Based on Calculated Efficiency

15.1.1	Fuel Heat Input	2,450,735,926	Btu/h
15.1.2	Fuel Burned - CALCULATED	182,496	lb/h
15.1.3	Difference Assumed versus Calculated Fuel Burned	-0.000699774	percent



**DATA INPUT SECTION - INPUT ALL DATA REQUESTED IN SECTION 1 EXCEPT AS NOTED****1. DATA REQUIRED FOR BOILER EFFICIENCY DETERMINATION**

		AS - TESTED		
		<u>Average Value</u>	<u>Units</u>	<u>Symbol</u>
<b>1.1 Fuel</b>				
1.1.1	Feed Rate, lb/h	195,177	lb/h	Wfe - Summation feeder feed rates - FN-34-FT-508, 528, 548, 568, 588, 608, 628, 668
	Composition ("as fired")			
1.1.2	Carbon, fraction	0.7368	lb/lb AF fuel	Cf - Laboratory analysis of coal samples obtained by grab sampling.
1.1.3	Hydrogen, fraction	0.0460	lb/lb AF fuel	Hf - Laboratory analysis of coal samples obtained by grab sampling.
1.1.4	Oxygen, fraction	0.0126	lb/lb AF fuel	Of - Laboratory analysis of coal samples obtained by grab sampling.
1.1.5	Nitrogen, fraction	0.0163	lb/lb AF fuel	Nf - Laboratory analysis of coal samples obtained by grab sampling.
1.1.6	Sulfur, fraction	0.0586	lb/lb AF fuel	Sf - Laboratory analysis of coal samples obtained by grab sampling.
1.1.7	Ash, fraction	0.0591	lb/lb AF fuel	Af - Laboratory analysis of coal samples obtained by grab sampling.
1.1.8	Moisture, fraction	0.0705	lb/lb AF fuel	H2Of - Laboratory analysis of coal samples obtained by grab sampling.
1.1.9	Calcium, fraction	0.0000	lb/lb AF fuel	Caf - Laboratory analysis of coal samples obtained by grab sampling - assume a value of zero if not reported.
1.1.10	HHV	13,251	Btu/lb	HHV - Laboratory analysis of coal samples obtained by grab sampling.
<b>1.2 Limestone</b>				
1.2.1	Feed Rate, lb/h	73,001	lb/h	Wle - Summation feeder feed rates - 2RN-53-010-Rate, 011, 012
	Composition ("as fired")			
1.2.2	CaCO3, fraction	0.8639	lb/lb limestone	CaCO3l - Laboratory analysis of limestone samples obtained by grab sampling.
1.2.3	MgCO3, fraction	0.0282	lb/lb limestone	MgCO3l - Laboratory analysis of limestone samples obtained by grab sampling.
1.2.4	Inerts, fraction	0.1043	lb/lb limestone	Il - Laboratory analysis of limestone samples obtained by grab sampling.
1.2.5	Moisture, fraction	0.0036	lb/lb limestone	H2Ol - Laboratory analysis of limestone samples obtained by grab sampling.
1.2.6	Carbonate Conversion, fraction	0.7909		XCO2 - Laboratory analysis of limestone samples obtained by grab sampling - assume value of 1 if not reported
<b>1.3 Bottom Ash</b>				
1.3.1	Temperature, °F at envelope boundary	0	°F	tba - Plant instrument.
	Composition			
1.3.2	Organic Carbon, wt fraction	0.0001	lb/lb BA	Cbao - Laboratory analysis of bottom ash samples obtained by grab sampling.
1.3.3	Inorganic Carbon, wt fraction	0.0000	lb/lb BA	Cbaio - Laboratory analysis of bottom ash samples obtained by grab sampling.
1.3.4	Total Carbon, wt fraction - CALCULATED VALUE DO NOT ENTER	0.0001	lb/lb BA	Cba = Cbao + Cbaio
1.3.5	Calcium, wt fraction	0.2119	lb/lb BA	Caba - Laboratory analysis of bottom ash samples obtained by grab sampling.
1.3.6	Carbonate as CO2, wt fraction	0.0000	lb/lb BA	CO2ba - Laboratory analysis of bottom ash samples obtained by grab sampling.
1.3.7	Bottom Ash Flow By Iterative Calculation - ENTER ASSUMED VALUE TO BEGIN CALCULATION	54,570	lb/h	Wbae
<b>1.4 Fly Ash</b>				
	Composition			
1.4.1	Organic Carbon, wt fraction	0.0167	lb/lb FA	Cfao - Laboratory analysis of fly ash samples obtained by grab sampling.
1.4.2	Inorganic Carbon, wt fraction	0.0000	lb/lb FA	Cfaio - Laboratory analysis of fly ash samples obtained by grab sampling.
1.4.3	Carbon, wt fraction - CALCULATED VALUE DO NOT ENTER	0.0167	lb/lb FA	Cfa = Cfao + Cfaio
1.4.4	Calcium, wt fraction	0.2107	lb/lb FA	Cafa - Laboratory analysis of fly ash samples obtained by grab sampling.
1.4.5	Carbonate as CO2, wt fraction	0.0000	lb/lb FA	CO2fa - Laboratory analysis of fly ash samples obtained by grab sampling.
1.4.6	Fly Ash Flow	27,159	LB/HR	Wfam - Weight of fly ash from isokenetic sample collection.
<b>1.5 Combustion Air</b>				
	Primary Air			
	Hot			
1.5.1	Flow Rate, lb/h	1,761,691	lb/h	Wpae - Plant instrument.
1.5.2	Air Heater Inlet Temperature, °F	96	°F	tpa
	Cold			
1.5.3	Flow Rate, lb/h	54	LB/HR	
1.5.4	Fan Outlet Temperature, °F	96	°F	
	Secondary Air			
1.5.5	Flow Rate, lb/h	755,011	lb/h	Wsae - Plant instrument.
1.5.6	Air Heater Inlet Temperature, °F	95	°F	tsa
	Intrex Blower			
1.5.7	Flow Rate, lb/h	35,984	lb/h	Wib - Plant instrument
1.5.8	Blower Outlet Temperature, °F	150	°F	tib
	Seal Pot Blowers			
1.5.9	Flow Rate, lb/h	45158	lb/h	Wspb - Plant instrument
1.5.10	Blower Outlet Temperature, °F	162	°F	tspb

Unit Tested: **Northside Unit 2 - Test #2 (50/50 Blend)**  
 Test Date: **January 28, 2004**  
 Test Start Time: **10:00 AM**  
 Test End Time: **4:00 PM**  
 Test Duration, hours: **4**

<b>Boiler Efficiency:</b>	<b>91.74</b>
---------------------------	--------------

**1.6 Ambient Conditions**

1.6.1	Ambient dry bulb temperature, °F	39.96 °F	ta
1.6.2	Ambient wet bulb temperature, °F	43.19 °F	tawb
1.6.3	Barometric pressure, inches Hg	30.34 inches Hg	Patm
1.6.4	Moisture in air, lbH <sub>2</sub> O/lb dry air	0.0065 lbH <sub>2</sub> O/lb dry air	Calculated: H <sub>2</sub> O - From psychometric chart at temperatures ta and tawb adjusted to test Patm.

**1.7 Flue Gas**

At Air Heater Outlet			
1.7.1	Temperature (measured), °F	293.84 °F	Tg15 - Weighted average from AH outlet plant instruments (based on PA and SA flow rates)
1.7.2	Temperature (unmeasured), °F		Calculated
Composition (wet)			
1.7.3	O <sub>2</sub>	0.0450 percent volume	O <sub>2</sub> - Weighted average from test instrument
1.7.4	CO <sub>2</sub>	Not Measured percent volume	CO <sub>2</sub>
1.7.5	CO	Not Measured percent volume	CO
1.7.6	SO <sub>2</sub>	Not Measured percent volume	SO <sub>2</sub>
At Air Heater Inlet			
1.7.7	Temperature, °F	570.21 °F	tG14 - Plant Instrument
Composition (wet)			
1.7.8	O <sub>2</sub>	0.0360 percent volume	
1.7.9	CO <sub>2</sub>	Not Measured percent volume	
1.7.10	CO	Not Measured percent volume	
1.7.11	SO <sub>2</sub>	0.0052 percent volume	measurement is in ppm
CEM Sample Extraction At Outlet Of Economizer			
Composition			
1.7.12	O <sub>2</sub> , percent - WET basis	3.600 percent volume	O <sub>2</sub> stk
1.7.13	SO <sub>2</sub> , ppm - dry basis	114.9 ppm	SO <sub>2</sub> stk
1.7.14	NO <sub>x</sub> , ppm - dry basis	Not Measured ppm	Noxstk
1.7.15	CO, ppm - dry basis	Not Measured ppm	Costk
1.7.16	Particulate, mg/Nm <sup>3</sup>	Not Measured mg/Nm <sup>3</sup> - 25° C	PARTstk

**1.8 Feedwater**

1.8.1	Pressure, PSIG	1501.9 PSIG	pfw - Plant instrument.
1.8.2	Temperature, °F	483.5 °F	tfw - Plant instrument.
1.8.3	Flow Rate, lb/h	1,823,519 lb/h	FW - Plant instrument.

**1.9 Continuous Blow Down**

1.9.1	Pressure, PSIG (drum pressure)	2,562.0 PSIG	pbd - Plant instrument
1.9.2	Temperature, °F (sat. temp. @ drum pressure)	673.7 °F	tba - Saturated water temperature from steam table at drum pressure.
1.9.3	Flow Rate, lb/h	0.00 lb/h	BD - Estimated using flow characteristic of valve and number of turns open.

**1.10 Sootblowing**

1.10.1	Flow Rate, LB/HR	0.00 LB/HR	SB - Plant instrument
1.10.2	Pressure, PSIG	0.00 PSIG	psb - Plant instrument
1.10.3	Temperature, F	0.00 F	tsb - plant instrument

**1.11 Main Steam Desuperheating Water**

1.11.1	Pressure, PSIG	2,699.7 PSIG	pdswh - Plant instrument.
1.11.2	Temperature, °F	295.1 °F	tdsw - Plant instrument.
1.11.3	Flow Rate, lb/h	22,822 lb/h	DSW - Plant instrument.

**1.12 Main Steam**

1.12.1	Pressure, PSIG (superheater outlet)	2,400.9 PSIG	pms - Plant instrument.
1.12.2	Temperature, °F	1,002.7 °F	tms - Plant instrument.
1.12.3	Flow Rate, lb/h	1,846,341 lb/h	MS - Plant instrument - Not required to determine boiler efficiency - For information only.

**1.13 Reheat Steam Desuperheating Water**

1.13.1	Pressure, PSIG	708.45 PSIG	pdswhr - Plant instrument.
1.13.2	Temperature, °F	316.17 °F	tdswrh - Plant instrument.
1.13.3	Flow Rate, lb/h	2,164 lb/h	DSWhr - Plant instrument.

**1.14 Reheat Steam**

1.14.1	Inlet Pressure, PSIG	564.91 PSIG	prhin - Plant instrument.
1.14.2	Inlet Temperature, °F	599.83 °F	trhin - Plant instrument.
1.14.3	Outlet Pressure, PSIG	565.43 PSIG	prhout - Plant instrument.
1.14.4	Outlet Temperature, °F	1,008.17 °F	trhout - Plant instrument.
1.14.5	Inlet Flow, LB/HR	1,774,004 LB/HR	RHin - From turbine heat.

Unit Tested: **Northside Unit 2 - Test #2 (50/50 Blend)**  
 Test Date: **January 28, 2004**  
 Test Start Time: **10:00 AM**  
 Test End Time: **4:00 PM**  
 Test Duration, hours: **4**

**Boiler Efficiency: 91.74**

**CALCULATION SECTION - ALL VALUES BELOW CALCULATED BY EMBEDDED FORMULAS - DO NOT ENTER DATA BELOW THIS LINE - EXCEPT ASSUMED VALUES FOR ITERATIVE CALCULATIONS**

**2. REFERENCE TEMPERATURES**

2.1 Average Air Heater Inlet Temperature 96.32

**3. SULFUR CAPTURE**

The calculation of efficiency for a circulating fluid bed steam generator that includes injection of a reactive sorbent material, such as limestone, to reduce sulfur dioxide emissions is an iterative calculation to minimize the number of parameters that have to be measured and the number of laboratory material analyses that must be performed. This both reduces the cost of the test and increases the accuracy by minimizing the impact of field and laboratory instrument inaccuracies.

To begin the process, assume a fuel flow rate. The fuel flow rate is required to complete the material balances necessary to determine the amount of limestone used and the effect of the limestone reaction on the boiler efficiency. The resulting boiler efficiency is used to calculate a value for the fuel flow rate. If the calculated flow rate is more than 1 percent different than the assumed flow rate, a new value for fuel flow rate is selected and the efficiency calculation is repeated. This process is repeated until the assumed value for fuel flow and the calculated value for fuel flow differ by less than 1 percent of the value of the calculated fuel flow rate.

3.1 ASSUMED FUEL FLOW RATE, lb/h 185,198 lb/h

3.2 ASSUMED SULFUR EMISSIONS, fraction 0.0269 fraction Can get reading from CEMS system

3.3 Sulfur Capture, fraction 0.9731

**4. ASH PRODUCTION AND LIMESTONE CONSUMPTION**

4.1 Accumulation of Bed Inventory 0 lb/h

**4.2 Corrected Ash Carbon Content**

4.2.1 Bottom Ash, fraction 0.0001 lb/lb BA

4.2.2 Fly Ash, fraction 0.0167 lb/lb FA

**4.3 Bottom Ash Flow Rate**

4.3.1 Total bottom ash including bed change 54,570.4521370 lb/h

**4.4 Limestone Flow Rate**

Iterate to determine calcium to sulfur ratio and limestone flow rate. Enter an assumed value for the calcium to sulfur ratio. Compare resulting calculated calcium to sulfur ratio to assumed value. Change assumed value until the difference between the assumed value and the calculated value is less than 1 percent of the assumed value.

4.4.1 ASSUMED CALCIUM to SULFUR RATIO 1.8606 mole Ca/mole S

4.4.2 Solids From Limestone - estimated 0.96324464 lb/lb limestone

4.4.3 Limestone Flow Rate - estimated 73001 lb/h

4.4.4 Calculated Calcium to Sulfur Ratio 1.860570872 mole Ca/mole S

Limestone Flow Rate from PI Data, lb/h 73,001

4.4.5 Difference Estimated vs Assumed - Ca:S 9.12915E-06 percent

4.4.6 Calculated Fly Ash Flow Rate 27,159 lb/h

4.4.7 Difference Calculated vs Measured 0.0000000026 percent

**4.5 Total Dry Refuse**

4.5.1 Total Dry Refuse Hourly Flow Rate 81,729 lb/h

4.5.2 Total Dry Refuse Per Pound Fuel 0.4413 lb/lb AF fuel

**4.6 Heating Value Of Total Dry Refuse**

4.6.1 Average Carbon Content Of Ash 0.0056 fraction

4.6.2 Heating Value Of Dry Refuse 81.44 Btu/lb

**5. HEAT LOSS DUE TO DRY GAS**

**5.1 Carbon Burned Adjusted For Limestone**

5.1.1 Carbon Burned 0.7343 lb/lb AF fuel

5.1.2 Carbon Adjusted For Limestone 0.7679 lb/lb AF fuel

Unit Tested: **Northside Unit 2 - Test #2 (50/50 Blend)**  
 Test Date: **January 28, 2004**  
 Test Start Time: **10:00 AM**  
 Test End Time: **4:00 PM**  
 Test Duration, hours: **4**

**Boiler Efficiency: 91.74**

## Determine Amount Of Flue Gas

Iterate to determine carbon dioxide volumetric content of dry flue gas. Enter an assumed value for excess air.  
 Compare resulting calculated oxygen content to the measure oxygen content. Change assumed value of excess air until the difference between the calculated oxygen content value and the measured value oxygen content value is less than 1 percent of the assumed value.  
 Use the calculated carbon dioxide value in subsequent calculations.

### 5.2 Air Heater Outlet

5.2.1	ASSUMED EXCESS AIR at AIR HEATER OUTLET	28.056	percent	
5.2.2	Corrected Stoichiometric O2, lb/lb fuel	2.3817	lb/lb AF fuel	O2stoich = (31.9988/12.01115) * Cb + (15.9994/2.01594) * Hf + (31.9998/32.064) * Sf - Of + (((Sf * 31.9988/32.064) * (XSO2) * 31.9988 * 0.5/64.0128)
5.2.3	Corrected Stoichiometric N2, lb/lb fuel	7.9110	lb/lb AF fuel	
5.2.4	<u>Flue Gas Composition, Weight Basis, lb/lb AF Fuel</u>			
5.2.4.1	Carbon Dioxide, weight fraction	2.8135	lb/lb AF fuel	
5.2.4.2	Sulfur Dioxide, weight fraction	0.0031	lb/lb AF fuel	
5.2.4.3	Oxygen from air less oxygen to sulfur capture, weight fraction	0.6397	lb/lb AF fuel	
5.2.4.4	Nitrogen from air, weight fraction	10.1305	lb/lb AF fuel	
5.2.4.5	Nitrogen from fuel, weight fraction	0.0163	lb/lb AF fuel	
5.2.4.6	Moisture from fuel, weight fraction	0.0705	lb/lb AF fuel	
5.2.4.7	Moisture from hydrogen in fuel, weight fraction	0.4114	lb/lb AF fuel	
5.2.4.8	Moisture from limestone, weight fraction	0.0014	lb/lb AF fuel	
5.2.4.9	Moisture from combustion air, weight fraction	0.0851	lb/lb AF fuel	
5.2.5	Weight of DRY Products of Combustion - Air Heater OUTLET	13.6032	lb/lb AF fuel	
5.2.6	Molecular Weight, lb/lb mole DRY FG - Air Heater OUTLET	30.6180	lb/lb mole	MWahoutdry = Wgcalc/((CO2calc/44.0095) + (SO2calc/64.0629) + (O2calc/31.9988) + (N2acalc/28.161) + (Nf/28.0134))
5.2.7	Weight of WET Products of Combustion - Air Heater OUTLET	14.1717	lb/lb AF fuel	
5.2.8	Molecular Weight, lb/lb mole WET FG - Air Heater OUTLET	29.7822	lb/lb AF fuel	MWahoutwet = Wgcalc/((CO2calc/44.0095) + (SO2calc/64.0629) + (O2calc/31.9988) + (N2acalc/28.161) + (Nf/28.0134) + ((H2Of + H2Oh2 + H2Olf + H2Oair)/18.01534)) Note: Molecular weight of nitrogen in air (N2a) is 28.16 lb/lb mole per PTC 4 Sub-Section 5.11.1 to account for trace gases in air.
5.2.9	<u>Dry Flue Gas Composition, Volume Basis, % Dry Flue Gas</u>			
5.2.9.1	Carbon Dioxide, volume percent	14.3889	percent volume	
5.2.9.2	Sulfur Dioxide, volume percent	0.0111	percent volume	
5.2.9.3	Oxygen from air, volume percent	4.5000	percent volume	
5.2.9.4	Nitrogen from air, volume percent	80.9689	percent volume	
5.2.9.5	Nitrogen from fuel, volume percent	0.1311	percent volume	
		100.0000	percent volume	
5.2.10	Oxygen - MEASURED AT AIR HEATER OUTLET, % vol - dry FG	4.5	percent	
5.2.11	Difference Calculated versus Measured Oxygen At Air Heater Outlet	0.000647346	percent	
5.2.12	Carbon Dioxide, DRY vol. fraction	0.1439		
5.2.13	Nitrogen (by difference), DRY vol. fraction	0.8111		
5.2.14	Weight Dry FG At Air Heater OUTLET	13.5512	lb/lb AF fuel	
5.2.15	Molecular Weight Of Dry Flue Gas At Air Heater OUTLET	30.6147	lb/lb mole	
5.2.16	<u>Wet Flue Gas Composition, Volume Basis, % Wet Flue Gas</u>			
5.2.16.1	Carbon Dioxide, volume percent	13.4347	percent volume	H2O%out = (((H2Of + H2Oh2 + H2Olf + H2Oair)/18.01534) * (100)/(Wgcalcahoutwet/MWahoutwet)
5.2.16.2	Sulfur Dioxide, volume percent	0.01033	percent volume	
5.2.16.3	Oxygen from air, volume percent	4.2015	percent volume	
5.2.16.4	Nitrogen from air, volume percent	75.5993	percent volume	
5.2.16.5	Nitrogen from fuel, volume percent	0.1224	percent volume	
5.2.16.6	Moisture from fuel, fuel hydrogen, limestone, and air	6.6317	percent volume	
		100.0000		
5.2.17	Weight Wet FG At Air Heater OUTLET	14.1197	lb/lb AF fuel	
5.2.18	Molecular Weight Of Wet Flue Gas At Air Heater OUTLET	29.7763	lb/lb mole	

Jacksonville Electric Authority

Unit Tested: **Northside Unit 2 - Test #2 (50/50 Blend)**  
 Test Date: **January 28, 2004**  
 Test Start Time: **10:00 AM**  
 Test End Time: **4:00 PM**  
 Test Duration, hours: **4**

**Boiler Efficiency: 91.74**

5.2.19	<u>Weight Fraction of DRY Flue Gas Components</u>		
5.2.19.1	Oxygen, fraction weight	0.0470	fraction
5.2.19.2	Nitrogen, fraction weight	0.7461	fraction
5.2.19.3	Carbon Dioxide, fraction weight	0.2069	fraction
5.2.19.4	Carbon Monoxide, fraction weight	0.0000	fraction
5.2.19.5	Sulfur Dioxide, fraction weight	0.0000	fraction

5.2.20	<u>Weight Fraction of WET Flue Gas Components -NOT USED IN CALCULATION</u>		
5.2.20.1	Oxygen, fraction weight		fraction
5.2.20.2	Nitrogen, fraction weight		fraction
5.2.20.3	Carbon Dioxide, fraction weight		fraction
5.2.20.4	Carbon Monoxide, fraction weight		fraction
5.2.20.5	Sulfur Dioxide, fraction weight		fraction
5.2.20.6	Moisture, fraction weight		fraction

### 5.3 Air Heater Inlet

5.3.1	<b>ASSUMED EXCESS AIR at AIR HEATER INLET</b>	<b>21.569</b>	percent
-------	---	---------------	---------

5.3.2	<u>Flue Gas Composition, Weight Basis, lb/lb AF Fuel</u>		
5.3.2.1	Carbon Dioxide, weight fraction	2.8135	lb/lb AF fuel
5.3.2.2	Sulfur Dioxide, weight fraction	0.0031	lb/lb AF fuel
5.3.2.3	Oxygen from air less oxygen to sulfur capture, weight fraction	0.4852	lb/lb AF fuel
5.3.2.4	Nitrogen from air, weight fraction	9.6173	lb/lb AF fuel
5.3.2.5	Nitrogen from fuel, weight fraction	0.0163	lb/lb AF fuel
5.3.2.6	Moisture from fuel, weight fraction	0.0705	lb/lb AF fuel
5.3.2.7	Moisture from hydrogen in fuel, weight fraction	0.4114	lb/lb AF fuel
5.3.2.8	Moisture from limestone, weight fraction	0.0014	lb/lb AF fuel
5.3.2.9	Moisture from combustion air, weight fraction	<u>0.0808</u>	lb/lb AF fuel

5.3.3	Weight of DRY Products of Combustion - Air Heater INLET	12.9355	lb/lb AF fuel
5.3.4	Molecular Weight, lb/lb mole DRY FG - Air Heater INLET	30.7084	lb/lb mole
5.3.5	Weight of WET Products of Combustion - Air Heater INLET	13.4997	lb/lb AF fuel
5.3.6	Molecular Weight, lb/lb mole WET FG - Air Heater INLET	29.8301	lb/lb AF fuel

		Volume Basis	
		% Dry Flue Gas	
5.3.7	<u>Flue Gas Composition, Volume Basis, % DRY Flue Gas</u>		
5.3.7.1	Carbon Dioxide, volume percent	15.1763	percent volume
5.3.7.2	Sulfur Dioxide, volume percent	0.0117	percent volume
5.3.7.3	Oxygen from air, volume percent	3.6000	percent volume
5.3.7.4	Nitrogen from air, volume percent	81.0737	percent volume
5.3.7.5	Nitrogen from fuel, volume percent	<u>0.1383</u>	percent volume
		100.0000	percent volume

5.3.8	Oxygen - MEASURED AT AIR HEATER INLET, % vol - dry FG	3.6	percent
-------	---	-----	---------

5.3.9	<b>Difference Calculated versus Measured Oxygen At Air Heater Inlet</b>	<b>0.000655001</b>	percent
-------	---	--------------------	---------

5.3.10	Carbon Dioxide, DRY vol. fraction	0.1518	
5.3.11	Nitrogen (by difference), DRY vol. fraction	0.8071	
5.3.12	Weight Dry FG At Air Heater INLET	12.9631	lb/lb AF fuel
5.3.13	Molecular Weight Of Dry Flue Gas At Air Heater INLET	30.8923	lb/lb mole

Jacksonville Electric Authority

Unit Tested: **Northside Unit 2 - Test #2 (50/50 Blend)**  
 Test Date: **January 28, 2004**  
 Test Start Time: **10:00 AM**  
 Test End Time: **4:00 PM**  
 Test Duration, hours: **4**

**Boiler Efficiency: 91.74**

		Volume Basis	
	<u>Flue Gas Composition, Volume Basis, % Wet Flue Gas</u>	<u>% Wet Flue Gas</u>	
5.3.14			
5.3.14.1	Carbon Dioxide, volume percent	14.1261	percent volume
5.3.14.2	Sulfur Dioxide, volume percent	0.01086	percent volume
5.3.14.3	Oxygen from air, volume percent	3.3509	percent volume
5.3.14.4	Nitrogen from air, volume percent	75.4633	percent volume
5.3.14.5	Nitrogen from fuel, volume percent	0.1287	percent volume
5.3.14.6	Moisture from fuel, fuel hydrogen, limestone, and air	<u>6.9201</u>	percent volume
		100.0000	
5.3.15	Weight Wet FG At Air Heater INLET	13.5273	lb/lb AF fuel
5.3.16	Molecular Weight Of Wet Flue Gas At Air Heater INLET	29.9981	lb/lb mole
5.3.17	<u>Weight Fraction of DRY Flue Gas Components</u>		
5.3.17.1	Oxygen, fraction weight	0.0373	fraction
5.3.17.2	Nitrogen, fraction weight	0.7357	fraction
5.3.17.3	Carbon Dioxide, fraction weight	0.2163	fraction
5.3.17.4	Carbon Monoxide, fraction weight	0.0000	fraction
5.3.17.5	Sulfur Dioxide, fraction weight	0.0108	fraction
5.3.18	<u>Weight Fraction of WET Flue Gas Components</u>		
5.3.18.1	Oxygen, fraction weight	0.0357	fraction
5.3.18.2	Nitrogen, fraction weight	0.7050	fraction
5.3.18.3	Carbon Dioxide, fraction weight	0.2072	fraction
5.3.18.4	Carbon Monoxide, fraction weight	0.0000	fraction
5.3.18.5	Sulfur Dioxide, fraction weight	0.0103	fraction
5.3.18.6	Moisture, fraction weight	0.0416	fraction

#### 5.4 CEM Sampling Location

5.4.1	<b>ASSUMED EXCESS AIR at CEM SAMPLING LOCATION</b>	<b>23.402</b>	percent
5.4.2	<u>Flue Gas Composition, Weight Basis, lb/lb AF Fuel</u>		
5.4.2.1	Carbon Dioxide, weight fraction	2.8135	lb/lb AF fuel
5.4.2.2	Sulfur Dioxide, weight fraction	0.0031	lb/lb AF fuel
5.4.2.3	Oxygen from air less oxygen to sulfur capture, weight fraction	0.5289	lb/lb AF fuel
5.4.2.4	Nitrogen from air, weight fraction	9.7623	lb/lb AF fuel
5.4.2.5	Nitrogen from fuel, weight fraction	0.0163	lb/lb AF fuel
5.4.2.6	Moisture from fuel, weight fraction	0.0705	lb/lb AF fuel
5.4.2.7	Moisture from hydrogen in fuel, weight fraction	0.4114	lb/lb AF fuel
5.4.2.8	Moisture from limestone, weight fraction	0.0014	lb/lb AF fuel
5.4.2.9	Moisture from combustion air, weight fraction	<u>0.0820</u>	lb/lb AF fuel
5.4.3	Weight of DRY Products of Combustion - CEM Sampling Location	13.1242	lb/lb AF fuel
5.4.4	Molecular Weight, lb/lb mole DRY FG - CEM Sampling Location	30.6819	lb/lb mole
5.4.5	Weight of WET Products of Combustion - CEM Sampling Location	13.6896	lb/lb AF fuel
5.4.6	Molecular Weight, lb/lb mole WET FG - CEM Sampling Location	29.8160	lb/lb mole

		Volume Basis	
	<u>Flue Gas Composition, Volume Basis, % WET or DRY Flue Gas</u>	<u>% Wet Flue Gas</u>	
5.4.7			
5.4.7.1 a	Carbon Dioxide, volume percent	13.9236	percent volume
5.4.7.2 a	Sulfur Dioxide, volume percent	0.0107	percent volume
5.4.7.3 a	Oxygen from air, volume percent	3.6000	percent volume
5.4.7.4 a	Nitrogen from air, volume percent	75.5031	percent volume
5.4.7.5 a	Nitrogen from fuel, volume percent	0.1269	percent volume
5.4.7.6 a	Moisture in flue gas, volume percent	<u>6.8357</u>	percent volume
		100.0000	percent volume

Jacksonville Electric Authority

Unit Tested: **Northside Unit 2 - Test #2 (50/50 Blend)**

Test Date: **January 28, 2004**

Test Start Time: **10:00 AM**

Test End Time: **4:00 PM**

Test Duration, hours: **4**

**Boiler Efficiency: 91.74**

		Volume Basis	
		% Dry Flue Gas	
5.4.7.1 b	Carbon Dioxide, volume percent	14.9452	percent volume
5.4.7.2 b	Sulfur Dioxide, volume percent	0.0115	percent volume
5.4.7.3 b	Oxygen from air, volume percent	3.8641	percent volume
5.4.7.4 b	Nitrogen from air, volume percent	81.0430	percent volume
5.4.7.5 b	Nitrogen from fuel, volume percent	0.1362	percent volume
5.4.7.6 b	Moisture in flue gas, volume percent	0.0000	percent volume
		100.0000	percent volume
5.4.8	Oxygen - MEASURED AT CEM SAMPLING LOCATION, % vol - wet	3.6	percent volume
5.4.9	Difference Calculated versus Measured Oxygen At CEM Sample Port	-4.148E-06	percent
5.4.10	Sulfur Dioxide - MEASURE AT CEM SAMPLING LOCATION, ppm - c	114.9	ppm
5.4.11	Difference Calculated versus Measure Sulfur Dioxide At CEM	0.000940575	percent

#### 5.5 Determine Loss Due To Dry Gas

5.5.1 Enthalpy Coefficients For Gaseous Mixtures - From PTC 4 Sub-Section 5.19.11

		Oxygen
C0	-1.1891960E+02	
C1	4.2295190E-01	
C2	-1.6897910E-04	
C3	3.7071740E-07	
C4	-2.7439490E-10	
C5	7.384742E-14	

5.5.2 a	Flue Gas Constituent Enthalpy At tG15	4.824907E+01
5.5.3 a	Flue Gas Constituent Enthalpy At tA8	4.242769E+00

		Nitrogen
C0	-1.3472300E+02	
C1	4.6872240E-01	
C2	-8.8993190E-05	
C3	1.1982390E-07	
C4	-3.7714980E-11	
C5	-3.5026400E-16	

5.5.2 b	Flue Gas Constituent Enthalpy At tG15	5.3532667E+01
5.5.3 b	Flue Gas Constituent Enthalpy At tA8	4.7612480E+00

		Carbon Dioxide
C0	-8.5316190E+01	
C1	1.9512780E-01	
C2	3.5498060E-04	
C3	-1.7900110E-07	
C4	4.0682850E-11	
C5	1.0285430E-17	

5.5.2 c	Flue Gas Constituent Enthalpy At tG15	4.6700315E+01
5.5.3 c	Flue Gas Constituent Enthalpy At tA8	3.9252409E+00

		Carbon Monoxide
C0	-1.3574040E+02	
C1	4.7377220E-01	
C2	-1.0337790E-04	
C3	1.5716920E-07	
C4	-6.4869650E-11	
C5	6.1175980E-15	

5.5.2 d	Flue Gas Constituent Enthalpy At tG15	5.4097371E+01
5.5.3 d	Flue Gas Constituent Enthalpy At tA8	4.8028593E+00

Jacksonville Electric Authority

Unit Tested: **Northside Unit 2 - Test #2 (50/50 Blend)**

Test Date: **January 28, 2004**

Test Start Time: **10:00 AM**

Test End Time: **4:00 PM**

Test Duration, hours: **4**

**Boiler Efficiency: 91.74**

Sulfur Dioxide  
C0 -6.7416550E+01  
C1 1.8238440E-01  
C2 1.4862490E-04  
C3 1.2737190E-08  
C4 -7.3715210E-11  
C5 2.8576470E-14

5.5.2 e Flue Gas Constituent Enthalpy At tG15 3.4021227E+01  
5.5.3 e Flue Gas Constituent Enthalpy At tA8 2.8883721E+00

General equation for constituent enthalpy:

$h = C0 + C1 * T + C2 * T^2 + C3 * T^3 + C4 * T^4 + C5 * T^5$

T = degrees Kelvin = ("F + 459.7)/1.8

5.5.4 Flue Gas Enthalpy  
5.5.5 At Measured AH Outlet Temp - tG15 51.87 Btu/lb  $hFGtG15 = O2wt * hO2 + N2wt * hN2 + CO2wt * hCO2 + COwt * h$   
5.5.6 At Measured AH Air Inlet Temp - tA8 4.56 Btu/lb  $hFGtA8 = O2wt * hO2 + N2wt * hN2 + CO2wt * hCO2 + COwt * h$   
5.5.7 Dry Flue Gas Loss, as tested 641.07 Btu/lb AF fuel  
**5.6 HHV Percent Loss, as tested 4.84 percent**

#### 6. HEAT LOSS DUE TO MOISTURE CONTENT IN FUEL

6.1 Water Vapor Enthalpy at tG15 & 1 psia 1192.82 Btu/lb  $hwtG15 = 0.4329 * tG15 + 3.958E-05 * (tG15)^2 + 1062.2 - PTC$   
6.2 Saturated Water Enthalpy at tA8 64.32 Btu/lb  
6.3 Fuel Moisture Heat Loss, as tested 79.59 Btu/lb AF fuel  
**6.4 HHV Percent Loss, as tested 0.60 percent**

#### 7. HEAT LOSS DUE TO H2O FROM COMBUSTION OF H2 IN FUEL

7.1 H2O From H2 Heat Loss, as tested 464.30 Btu/lb AF fuel  
**7.2 HHV Percent Loss, as tested 3.50 percent**

#### 8. HEAT LOSS DUE TO COMBUSTIBLES (UNBURNED CARBON) IN ASH

8.1 Unburned Carbon In Ash Heat Loss 35.94 Btu/lb AF fuel  
**8.2 HHV Percent Loss, as tested 0.27 percent**

#### 9. HEAT LOSS DUE TO SENSIBLE HEAT IN TOTAL DRY REFUSE

##### 9.1 Determine Dry Refuse Heat Loss Per Pound Of AF Fuel

9.1.1 Bottom Ash Heat Loss, as tested -7.10 Btu/lb AF fuel  
9.1.2 Fly Ash Heat Loss, as tested 5.79 Btu/lb AF fuel  
**9.2 Total Dry Refuse Heat Loss, as tested -1.30 Btu/lb AF fuel**  
**9.3 HHV Percent Loss, as tested -0.01 percent**



Jacksonville Electric Authority

Unit Tested: **Northside Unit 2 - Test #2 (50/50 Blend)**

Test Date: **January 28, 2004**

Test Start Time: **10:00 AM**

Test End Time: **4:00 PM**

Test Duration, hours: **4**

**Boiler Efficiency: 91.74**

#### 10. HEAT LOSS DUE TO MOISTURE IN ENTERING AIR

##### 10.1 Determine Air Flow

10.1.1 Dry Air Per Pound Of AF Fuel 13.50 lb/lb AF fuel

##### 10.2 Heat Loss Due To Moisture In Entering Air

10.2.1 Enthalpy Of Leaving Water Vapor 145.61 Btu/lb AF fuel

10.2.2 Enthalpy Of Entering Water Vapor 47.22 Btu/lb AF fuel

10.2.3 Air Moisture Heat Loss, as tested 8.58 Btu/lb

**10.3 HHV Percent Loss, as tested** 0.06 percent

#### 11. HEAT LOSS DUE TO LIMESTONE CALCINATION/SULFATION REACTIONS

##### 11.1 Loss To Calcination

11.1.1 Limestone Calcination Heat Loss 212.04 Btu/lb AF Fuel

##### 11.2 Loss To Moisture In Limestone

11.2.1 Limestone Moisture Heat Loss 1.60 Btu/lb AF Fuel

##### 11.3 Loss From Sulfation

11.3.1 Sulfation Heat Loss -384.13 Btu/lb AF Fuel

##### 11.4 Net Loss To Calcination/Sulfation

11.4.1 Net Limestone Reaction Heat Loss -170.49 Btu/lb AF Fuel

**11.5 HHV Percent Loss** -1.29 percent

#### 12. HEAT LOSS DUE TO SURFACE RADIATION & CONVECTION

**12.1 HHV Percent Loss** 0.27 percent

12.1.1 Radiation & Convection Heat Loss 36.22 Btu/lb AF fuel

#### 13. SUMMARY OF LOSSES - AS TESTED/GUARANTEED BASIS

	As Tested Btu/lb AF Fuel
13.1.1	641.07
13.1.2	79.59
13.1.3	464.30
13.1.4	35.94
13.1.5	-1.30
13.1.6	8.58
13.1.7	-170.49
13.1.8	<u>36.22</u>
	1,093.91

Jacksonville Electric Authority

Unit Tested: [Northside Unit 2 - Test #2 \(50/50 Blend\)](#)

Test Date: [January 28, 2004](#)

Test Start Time: [10:00 AM](#)

Test End Time: [4:00 PM](#)

Test Duration, hours: [4](#)

Boiler Efficiency:	91.74
--------------------	-------

		As Tested
		<u>Percent Loss</u>
13.1.9	Dry Flue Gas	4.84
13.1.10	Moisture In Fuel	0.60
13.1.11	H2O From H2 In Fuel	3.50
13.1.12	Unburned Combustibles In Refuse	0.27
13.1.13	Dry Refuse	-0.01
13.1.14	Moisture In Combustion Air	0.06
13.1.15	Calcination/Sulfation	-1.29
13.1.16	Radiation & Convection	<u>0.27</u>
		8.26

**13.2**      **Boiler Efficiency (100 - Total Losses), percent**      **91.74**

#### 14. HEAT INPUT TO WATER & STEAM

##### 14.1 Enthalpies

14.1.1	Feedwater, Btu/lb	468.53	Btu/lb
14.1.2	Blow Down, Btu/lb	738.47	Btu/lb
14.1.3	Sootblowing, Btu/lb	0.00	Btu/lb
14.1.4	Desuperheating Spray Water - Main Steam, Btu/lb	269.63	Btu/lb
14.1.5	Main Steam, Btu/lb	1462.92	Btu/lb
14.1.6	Desuperheating Spray Water - Reheat Steam, Btu/lb	287.42	Btu/lb
14.1.7	Reheat Steam - Reheater Inlet, Btu/lb	1291.55	Btu/lb
14.1.8	Reheat Steam - Reheater Outlet, Btu/lb	1521.67	Btu/lb

<b>14.2 Heat Output</b>	2,251,429,948	Btu/h
	2,253,136,163	

#### 15. HIGHER HEATING VALUE FUEL HEAT INPUT

##### 15.1 Determine Fuel Heat Input Based on Calculated Efficiency

15.1.1	Fuel Heat Input	2,454,020,283	Btu/h
15.1.2	Fuel Burned - CALCULATED	185,199	lb/h
15.1.3	<a href="#">Difference Assumed versus Calculated Fuel Burned</a>	<a href="#">-0.000322748</a>	percent



JEA Large-Scale CFB Combustion Demonstration Project

**Fuel Capability Demonstration Test Report #2 - ATTACHMENTS**  
50 / 50 Blend Petroleum Coke and Pittsburgh 8 Coal Fuel

# ATTACHMENT C

## CAE Test Report

Black & Veatch Corporation  
10751 Deerwood Park Boulevard, Suite 130  
Jacksonville, FL 32256

---

**REPORT ON  
LARGE SCALE CFB COMBUSTION DEMONSTRATION PROJECT  
50% PITTSBURGH NO. 8 COAL  
50% PETROLEUM COKE**

Performed for:  
**BLACK & VEATCH CORPORATION  
UNIT 2, SDA INLET AND STACK  
JEA - NORTHSIDE GENERATING STATION**

Client Reference No: 137064.96.1400  
CleanAir Project No: 9475-2  
Revision 0: March 9, 2004

---

To the best of our knowledge, the data presented in this report are accurate and complete and error free, legible and representative of the actual emissions during the test program.

Submitted by,

Reviewed by,

---

Robert A. Preksta  
Project Manager  
(412) 787-9130  
bpreksta@cleanair.com

---

Timothy D. Rodak  
Manager, Pittsburgh Regional Office

## CONTENTS

ii

<b>1</b>	<b>PROJECT OVERVIEW .....</b>	<b>1-1</b>
	Table 1-1: Summary of Air Emission Field Test Program .....	1-2
	Table 1-2: Summary of Test Results.....	1-3
	PROJECT MANAGER'S COMMENTS .....	1-4
<b>2</b>	<b>RESULTS .....</b>	<b>2-1</b>
	Table 2-1: Unit 2 – SDA Inlet – Sulfur Dioxide, Run 1 through 3 .....	2-1
	Table 2-2: Unit 2 – SDA Inlet – Sulfur Dioxide, Run 4 through 6 .....	2-2
	Table 2-3: Unit 2 – SDA Inlet – Particulate Matter, Runs 1 through 3.....	2-3
	Table 2-4: Unit 2 – SDA Inlet – Particulate Matter, Runs 4 through 6.....	2-4
	Table 2-5: Unit 2 – SDA Inlet – Mercury (Ontario Hydro).....	2-5
	Table 2-6: Unit 2 – Stack – Particulate Matter .....	2-6
	Table 2-7: Unit 2 – Stack - Fluoride .....	2-7
	Table 2-8: Unit 2 – Stack – Lead.....	2-8
	Table 2-9: Unit 2 – Stack – Mercury (Ontario Hydro).....	2-9
	Table 2-10: Unit 2 – Stack - Ammonia .....	2-10
<b>3</b>	<b>DESCRIPTION OF INSTALLATION.....</b>	<b>3-1</b>
	PROCESS DESCRIPTION.....	3-1
	Figure 3-1: Process Schematic .....	3-1
	DESCRIPTION OF SAMPLING LOCATION(S) .....	3-2
	Table 3-1: Sampling Points .....	3-2
	Figure 3-2: SDA Inlet Sampling Point Determination (EPA Method 1).....	3-3
	Figure 3-3: Stack Sampling Point Determination (EPA Method 1).....	3-4
<b>4</b>	<b>METHODOLOGY .....</b>	<b>4-1</b>
	Table 4-1: Summary of Sampling Procedures .....	4-1
<b>5</b>	<b>APPENDIX.....</b>	<b>5-1</b>
	TEST METHOD SPECIFICATIONS .....	A
	SAMPLE CALCULATIONS.....	B
	PARAMETERS .....	C
	QA/QC DATA.....	D
	FIELD DATA.....	E
	FIELD DATA PRINTOUTS .....	F
	LABORATORY DATA.....	G
	FACILITY OPERATING DATA.....	H

## PROJECT OVERVIEW

1-1

The Northside Generating Station Repowering project provided JEA (formerly the Jacksonville Electric Authority) with the two largest circulating fluidized bed (CFB) boilers in the world. The agreement between the US Department of Energy (DOE) and JEA covering DOE participation in the Northside Unit 2 project required JEA to demonstrate the ability of the unit to utilize a variety of different fuels. Black and Veatch Corporation (B&V) contracted Clean Air Engineering, Inc. (CleanAir) to perform the air emission measurements required as part of the demonstration test program. This report covers air emission measurements obtained during the firing of a blend of 50% Pittsburgh No. 8 coal and 50% Petroleum Coke to the unit.

The test program included the measurement of the following parameters:

- particulate matter (PM), [SDA Inlet and Stack];
- sulfur dioxide (SO<sub>2</sub>), [SDA Inlet];
- fluoride (F), [Stack];
- lead (Pb), [Stack];
- speciation of mercury (Hg<sup>0</sup>, Hg<sup>2+</sup>, Hg<sup>tp</sup>), [SDA Inlet and Stack];
- ammonia (NH<sub>3</sub>).

The field portion of the test program took place at the Unit 2 SDA Inlet and Stack locations on January 27 and 28, 2004. Coordinating the field portion of the testing were:

T. Compaan – Black and Veatch  
R. Huggins – Black and Veatch  
W. Goodrich - JEA  
K. Davis - JEA  
J. Martin - RMB  
J. Stroud - Clean Air Engineering

Table 1-1 contains a summary of the specific test locations, various reference methods and sampling periods for each of the sources sampled during the program.

The results of the test program are summarized in Table 1-2. A more detailed presentation of the test data is contained in Tables 2-1 through 2-10. Process data collected during the test program is contained in Appendix H.

**PROJECT OVERVIEW**

1-2

**Table 1-1:  
Summary of Air Emission Field Test Program**

Run Number	Location	Method	Analyte	Date	Start Time	End Time	Notes
1	Unit 2 - SDA Inlet	USEPA Method 17	Particulate	1/27/04	11:35	12:44	
2	Unit 2 - SDA Inlet	USEPA Method 17	Particulate	1/27/04	13:11	14:18	
3	Unit 2 - SDA Inlet	USEPA Method 17	Particulate	1/27/04	14:57	16:04	
1	Unit 2 - SDA Inlet	Method 6C	SO2	1/27/04	11:35	12:35	
2	Unit 2 - SDA Inlet	Method 6C	SO2	1/27/04	13:11	14:11	
3	Unit 2 - SDA Inlet	Method 6C	SO2	1/27/04	14:57	15:57	
1	Unit 2 - SDA Inlet	Ontario Hydro	Mercury	1/27/04	11:30	13:36	
2	Unit 2 - SDA Inlet	Ontario Hydro	Mercury	1/27/04	14:58	17:57	
3	Unit 2 - SDA Inlet	Ontario Hydro	Mercury	1/27/04	18:14	20:26	
1	Unit 2 Stack	USEPA Method 5/29	Particulate/Metals	1/27/04	08:00	10:07	
2	Unit 2 Stack	USEPA Method 5/29	Particulate/Metals	1/27/04	10:35	12:43	
3	Unit 2 Stack	USEPA Method 5/29	Particulate/Metals	1/27/04	13:08	15:20	
1	Unit 2 Stack	Ontario Hydro	Mercury	1/27/04	11:30	13:39	
2	Unit 2 Stack	Ontario Hydro	Mercury	1/27/04	14:58	17:54	
3	Unit 2 Stack	Ontario Hydro	Mercury	1/27/04	18:14	20:23	
4	Unit 2 - SDA Inlet	USEPA Method 17	Particulate	1/28/04	10:00	11:03	
5	Unit 2 - SDA Inlet	USEPA Method 17	Particulate	1/28/04	11:10	12:16	
6	Unit 2 - SDA Inlet	USEPA Method 17	Particulate	1/28/04			(1)
7	Unit 2 - SDA Inlet	USEPA Method 17	Particulate	1/28/04	15:00	16:03	
4	Unit 2 - SDA Inlet	Method 6C	SO2	1/28/04	10:01	11:01	
5	Unit 2 - SDA Inlet	Method 6C	SO2	1/28/04	11:10	12:10	
6	Unit 2 - SDA Inlet	Method 6C	SO2	1/28/04	12:19	12:54	(1)
7	Unit 2 - SDA Inlet	Method 6C	SO2	1/28/04	15:00	16:00	
1	Unit 2 Stack	USEPA Method 13B	Total Fluorides	1/28/04			(2)
2	Unit 2 Stack	USEPA Method 13B	Total Fluorides	1/28/04	10:02	11:11	
3	Unit 2 Stack	USEPA Method 13B	Total Fluorides	1/28/04	11:24	12:30	
3	Unit 2 Stack	USEPA Method 13B	Total Fluorides	1/28/04			(1)
5	Unit 2 Stack	USEPA Method 13B	Total Fluorides	1/28/04	15:00	16:04	
1	Unit 2 Stack	CTM-027	Ammonia	1/28/04	08:00	09:08	
2	Unit 2 Stack	CTM-027	Ammonia	1/28/04	10:02	11:11	
3	Unit 2 Stack	CTM-027	Ammonia	1/28/04	11:34	12:39	

Notes:

<sup>1</sup> EPA Method 6C - Run 6, EPA Method 13B - Run 4, EPA Method 17 - Run 6 voided to due plant problems.

<sup>2</sup> EPA Method 13B, Run 1 voided. Post-test leak check rate exceeded.

030404 135411

## PROJECT OVERVIEW

1-3

**Table 1-2:  
Summary of Test Results**

<b>Source Constituent</b>	<b>Sampling Method</b>	<b>Average Emission</b>
<b>Unit 2 SDA Inlet</b>		
Sulfur Dioxide (ppmdv), Runs 1-3	EPA M6C	99.8
Sulfur Dioxide F <sub>d</sub> -based, (lb/MMBtu), Runs 1-3	EPA M6C/19	0.2026
Sulfur Dioxide F <sub>c</sub> -based, (lb/MMBtu), Runs 1-3	EPA M6C/19	0.1965
Sulfur Dioxide (ppmdv), Runs 4-6	EPA M6C	135.6
Sulfur Dioxide F <sub>d</sub> -based, (lb/MMBtu), Runs 4-6	EPA M6C/19	0.2771
Sulfur Dioxide F <sub>c</sub> -based, (lb/MMBtu), Runs 4-6	EPA M6C/19	0.2718
Particulate (gr/dscf), Runs 1-3	EPA M17	6.025
Particulate F <sub>d</sub> -based, (lb/MMBtu), Runs 1-3	EPA M17/19	10.478
Particulate F <sub>c</sub> -based, (lb/MMBtu), Runs 1-3	EPA M17/19	10.088
Particulate (gr/dscf), Runs 4-6	EPA M17	5.379
Particulate F <sub>d</sub> -based, (lb/MMBtu), Runs 4-6	EPA M17/19	9.563
Particulate F <sub>c</sub> -based, (lb/MMBtu), Runs 4-6	EPA M17/19	9.307
Mercury (lb/hr)	Ontario Hydro	6.615E-02
Mercury F <sub>d</sub> -based, (lb/MMBtu)	Ontario Hydro/19	2.274E-05
Mercury F <sub>c</sub> -based, (lb/MMBtu)	Ontario Hydro/19	2.171E-05
<b>Unit 2 Stack</b>		
Particulate (gr/dscf)	EPA M5	0.0022
Particulate (lb/hr)	EPA M5	11.52
Particulate F <sub>d</sub> -based, (lb/MMBtu)	EPA M5/19	0.0041
Particulate F <sub>c</sub> -based, (lb/MMBtu)	EPA M5/19	0.0040
Fluoride (lb/hr)	EPA M13B/19	<0.0478
Fluoride F <sub>d</sub> -based, (lb/MMBtu)	EPA M13B/19	<1.69E-05
Fluoride F <sub>c</sub> -based, (lb/MMBtu)	EPA M13B/19	<1.69E-05
Lead (lb/hr)	EPA M29	2.311E-03
Lead F <sub>d</sub> -based, (lb/MMBtu)	EPA M29/19	8.224E-07
Lead F <sub>c</sub> -based, (lb/MMBtu)	EPA M29/19	8.087E-07
Mercury (lb/hr)	Ontario Hydro	<2.360E-02
Mercury F <sub>d</sub> -based, (lb/MMBtu)	Ontario Hydro/19	<8.532E-06
Mercury F <sub>c</sub> -based, (lb/MMBtu)	Ontario Hydro/19	<8.251E-06
Mercury (% Removal)	Ontario Hydro/19	53.5
Ammonia (ppmdv)	CTM-027	0.325
Ammonia (lb/hr)	CTM-027	0.564
Ammonia F <sub>d</sub> -based, (lb/MMBtu)	CTM-027/19	0.0002
Ammonia F <sub>c</sub> -based, (lb/MMBtu)	CTM-027/19	0.0002

**Notes:**

1. The mass emission rate (lb/MMBtu) presented in the above table for all test parameters was calculated using a dry fuel factor (F<sub>d</sub>) of 9,851 dscf/MMBtu and a carbon-based fuel factor (F<sub>c</sub>) of 1,837 scf/MMBtu.
2. Total mercury emission results are shown on above table. A speciated breakdown of the mercury emissions is contained in Section 2 of the report.
3. Percent removal efficiency was calculated based on the units of F<sub>d</sub>-based lb/MMBtu.



## PROJECT OVERVIEW

1-4

### PROJECT MANAGER'S COMMENTS

#### Ontario Hydro Test Results

Each Ontario Hydro sampling train consists of five (5) sample fractions. These fractions, starting from the sampling nozzle, consist of:

1. 0.1N HNO<sub>3</sub> (Front-half Rinse)
2. Filter
3. KCl (Impingers 1 through 3)
4. HNO<sub>3</sub>-H<sub>2</sub>O<sub>2</sub> (Impinger 4)
5. KMnO<sub>4</sub> (Impingers 5 through 7)

An aliquot of each reagent and an unused filter are placed in pre-cleaned sample containers and labeled as Reagent Blanks. In addition, a sampling train is prepared, taken to the respective sampling location, leak-checked and allowed to remain at the sampling location a duration comparable to the length of a sampling run. The train is then recovered and each of the five fractions listed above are labeled as a Field Train Blanks.

Laboratory results indicated elevated mercury levels in the Fraction 4 (HNO<sub>3</sub>-H<sub>2</sub>O<sub>2</sub>, Elemental Mercury Fraction) of the Reagent Blank and the Field Train Blanks (SDA Inlet and Stack) [Appendix G].

The mercury concentration in the remaining four sample fractions of the Reagent and Field Blanks were at acceptable levels or below the method detection limit.

The Ontario Hydro Method maximum allowable blank adjustment, outlined in Section 13.41, is based on the following criteria:

1. 10% of the measured reagent blank value (6.20 ug) or,
2. Ten (10) times the method detection limit of 0.005 ug (0.05 ug), whichever is less.

The numbers indicated in the parentheses are applicable to fraction 4 (HNO<sub>3</sub>-H<sub>2</sub>O<sub>2</sub>).

In accordance with the above criteria a maximum blank correction of 0.05 ug was applied to the fraction 4 (HNO<sub>3</sub>-H<sub>2</sub>O<sub>2</sub>) data and these results are shown in this report. Review of the laboratory, sampling and recovery procedures indicates that the elevated mercury present in fraction 4 of the samples was most likely attributed to the HNO<sub>3</sub>-H<sub>2</sub>O<sub>2</sub> reagent and present prior to testing. Therefore, in allowing a maximum blank value of 0.05 ug the results may show an emission rate biased higher than those present in the flue gas stream.

## PROJECT OVERVIEW

1-5

Based on the above information, applying a correction to the fraction 4 portion of the sample train equivalent to the fraction 4 value of the respective Field Blank Trains is recommended (i.e., SDA Inlet = 35.8 ug and Stack = 22.6 ug).

Following this modified blank correction procedure the average total mercury emissions ( $F_d$ -based lb/MMBtu) at the SDA Inlet and Stack would be 1.426E-05 and 5.434E-07, respectively. This calculates to an average removal efficiency of 97.0%.

## RESULTS

2-1

**Table 2-1:**  
**Unit 2 – SDA Inlet – Sulfur Dioxide, Run 1 through 3**

Run No.	1	2	3	Average
Date (2004)	January 27	January 27	January 27	
Start Time	11:35	13:11	14:57	
End Time	12:35	14:11	15:57	
Elapsed Time	1:00	1:00	1:00	
<b>Operating Conditions</b>				
Oxygen-based F-factor (dscf/MMBtu)	9,851	9,851	9,851	<b>9,851</b>
Carbon dioxide-based F-factor (dscf/MMBtu)	1,837	1,837	1,837	<b>1,837</b>
Capacity factor (hours/year)	8,760	8,760	8,760	<b>8,760</b>
<b>Gas Parameters</b>				
Oxygen (dry volume %)	4.1	4.0	4.0	<b>4.0</b>
Carbon dioxide (dry volume %)	15.6	15.5	15.4	<b>15.5</b>
Actual water vapor in gas (% by volume)	7.88	6.81	6.50	<b>7.06</b>
Volumetric flow rate, actual (acfm)	985,459	983,592	983,917	<b>984,323</b>
Volumetric flow rate, standard (scfm)	639,139	632,012	634,453	<b>635,201</b>
Volumetric flow rate, dry standard (dscfm)	588,774	588,994	593,203	<b>590,324</b>
<b>Sulfur Dioxide (SO<sub>2</sub>) Results</b>				
Concentration (ppmdv)	101.9	75.3	122.2	<b>99.8</b>
Mass Emission Rate (lb/hr)	598.5	442.7	723.2	<b>588.1</b>
Mass Emission Rate (ton/year)	2,622	1,939	3,168	<b>2,576</b>
Mass Emission Rate - F <sub>d</sub> -based (lb/MMBtu)	0.2077	0.1527	0.2475	<b>0.2026</b>
Mass Emission Rate - F <sub>c</sub> -based (lb/MMBtu)	0.1999	0.1481	0.2417	<b>0.1965</b>

## RESULTS

2-2

**Table 2-2:**  
**Unit 2 – SDA Inlet – Sulfur Dioxide, Run 4 through 6**

Run No.	4	5	7	Average
Date (2004)	January 28	January 28	January 28	
Start Time	10:01	11:10	15:00	
End Time	11:01	12:10	16:00	
Elapsed Time	1:00	1:00	1:00	
<b>Operating Conditions</b>				
Oxygen-based F-factor (dscf/MMBtu)	9,851	9,851	9,851	<b>9,851</b>
Carbon dioxide-based F-factor (dscf/MMBtu)	1,837	1,837	1,837	<b>1,837</b>
Capacity factor (hours/year)	8,760	8,760	8,760	<b>8,760</b>
<b>Gas Parameters</b>				
Oxygen (dry volume %)	4.2	4.1	4.2	<b>4.1</b>
Carbon dioxide (dry volume %)	15.1	15.2	15.4	<b>15.2</b>
Actual water vapor in gas (% by volume)	7.05	6.89	6.56	<b>6.84</b>
Volumetric flow rate, actual (acfm)	966,174	956,170	968,672	<b>963,672</b>
Volumetric flow rate, standard (scfm)	632,018	632,876	632,315	<b>632,403</b>
Volumetric flow rate, dry standard (dscfm)	587,468	589,246	590,807	<b>589,174</b>
<b>Sulfur Dioxide (SO<sub>2</sub>) Results</b>				
Concentration (ppmdv)	144.8	124.4	137.6	<b>135.6</b>
Mass Emission Rate (lb/hr)	848.7	731.1	811.3	<b>797.0</b>
Mass Emission Rate (ton/year)	3,717	3,202	3,553	<b>3,491</b>
Mass Emission Rate - F <sub>d</sub> -based (lb/MMBtu)	0.2969	0.2527	0.2817	<b>0.2771</b>
Mass Emission Rate - F <sub>c</sub> -based (lb/MMBtu)	0.2931	0.2498	0.2725	<b>0.2718</b>

## RESULTS

2-3

**Table 2-3:**  
**Unit 2 – SDA Inlet – Particulate Matter, Runs 1 through 3**

Run No.	1	2	3	Average
Date (2004)	Jan 27	Jan 27	Jan 27	
Start Time (approx.)	11:35	13:11	14:57	
Stop Time (approx.)	12:44	14:18	16:04	
<b>Process Conditions</b>				
F <sub>d</sub> Oxygen-based F-factor (dscf/MMBtu)	9,851	9,851	9,851	
F <sub>c</sub> Carbon dioxide-based F-factor (dscf/MMBtu)	1,837	1,837	1,837	
Cap Capacity factor (hours/year)	8,760	8,760	8,760	
<b>Gas Conditions</b>				
O <sub>2</sub> Oxygen (dry volume %)	4.2	3.8	4.0	<b>4.0</b>
CO <sub>2</sub> Carbon dioxide (dry volume %)	15.6	15.8	15.6	<b>15.7</b>
T <sub>s</sub> Sample temperature (°F)	315	322	319	<b>318</b>
B <sub>w</sub> Actual water vapor in gas (% by volume)	7.88	6.81	6.50	<b>7.06</b>
<b>Gas Flow Rate</b>				
Q <sub>a</sub> Volumetric flow rate, actual (acfm)	985,459	983,592	983,917	<b>984,323</b>
Q <sub>s</sub> Volumetric flow rate, standard (scfm)	639,139	632,012	634,453	<b>635,201</b>
Q <sub>std</sub> Volumetric flow rate, dry standard (dscfm)	588,774	588,994	593,203	<b>590,324</b>
<b>Particulate Results</b>				
C <sub>sd</sub> Particulate Concentration (gr/dscf)	5.3389	7.1792	5.5577	<b>6.0253</b>
E <sub>lb/hr</sub> Particulate Rate (lb/hr)	26,952	36,256	28,268	<b>30,492</b>
E <sub>T/yr</sub> Particulate Rate (Ton/yr)	118,051	158,802	123,813	<b>133,555</b>
E <sub>Fd</sub> Particulate Rate - F <sub>d</sub> -based (lb/MMBtu)	9.4060	12.3524	9.6756	<b>10.4780</b>
E <sub>Fc</sub> Particulate Rate - F <sub>c</sub> -based (lb/MMBtu)	8.9842	11.9281	9.3524	<b>10.0882</b>

030404 135422

## RESULTS

2-4

**Table 2-4:**  
**Unit 2 – SDA Inlet – Particulate Matter, Runs 4 through 6**

Run No.	4	5	7	Average
Date (2004)	Jan 28	Jan 28	Jan 28	
Start Time (approx.)	10:00	11:10	15:00	
Stop Time (approx.)	11:03	12:16	16:03	
<b>Process Conditions</b>				
F <sub>d</sub> Oxygen-based F-factor (dscf/MMBtu)	9,851	9,851	9,851	
F <sub>c</sub> Carbon dioxide-based F-factor (dscf/MMBtu)	1,837	1,837	1,837	
Cap Capacity factor (hours/year)	8,760	8,760	8,760	
<b>Gas Conditions</b>				
O <sub>2</sub> Oxygen (dry volume %)	4.3	4.5	4.2	<b>4.3</b>
CO <sub>2</sub> Carbon dioxide (dry volume %)	15.2	15.0	15.4	<b>15.2</b>
T <sub>s</sub> Sample temperature (°F)	308	300	310	<b>306</b>
B <sub>w</sub> Actual water vapor in gas (% by volume)	7.05	6.89	6.56	<b>6.84</b>
<b>Gas Flow Rate</b>				
Q <sub>a</sub> Volumetric flow rate, actual (acfm)	966,174	956,170	968,672	<b>963,672</b>
Q <sub>s</sub> Volumetric flow rate, standard (scfm)	632,018	632,876	632,315	<b>632,403</b>
Q <sub>std</sub> Volumetric flow rate, dry standard (dscfm)	587,468	589,246	590,807	<b>589,174</b>
<b>Particulate Results</b>				
C <sub>sd</sub> Particulate Concentration (gr/dscf)	6.2515	6.0481	3.8358	<b>5.3785</b>
E <sub>lb/hr</sub> Particulate Rate (lb/hr)	31,489	30,557	19,431	<b>27,159</b>
E <sub>T/yr</sub> Particulate Rate (Ton/yr)	137,922	133,840	85,108	<b>118,957</b>
E <sub>Fd</sub> Particulate Rate - F <sub>d</sub> -based (lb/MMBtu)	11.0801	10.8505	6.7579	<b>9.5628</b>
E <sub>Fc</sub> Particulate Rate - F <sub>c</sub> -based (lb/MMBtu)	10.7967	10.5848	6.5387	<b>9.3067</b>

030404 135424

## RESULTS

2-5

**Table 2-5:**  
**Unit 2 – SDA Inlet – Mercury (Ontario Hydro)**

Run No.	1	2	3	Average
Date (2004)	Jan 27	Jan 27	Jan 27	
Start Time (approx.)	11:30	14:58	18:14	
Stop Time (approx.)	13:36	17:57	20:26	
<b>Process Conditions</b>				
F <sub>d</sub> Oxygen-based F-factor (dscf/MMBtu)	9,851	9,851	9,851	
F <sub>c</sub> Carbon dioxide-based F-factor (dscf/MMBtu)	1,837	1,837	1,837	
Cap Capacity factor (hours/year)	8,760	8,760	8,760	
<b>Gas Conditions</b>				
O <sub>2</sub> Oxygen (dry volume %)	4.0	4.2	4.3	4.2
CO <sub>2</sub> Carbon dioxide (dry volume %)	15.7	15.6	15.6	15.6
T <sub>s</sub> Sample temperature (°F)	311	315	310	312
B <sub>w</sub> Actual water vapor in gas (% by volume)	7.18	7.47	6.91	7.19
<b>Gas Flow Rate</b>				
Q <sub>a</sub> Volumetric flow rate, actual (acfm)	993,457	986,276	989,118	989,617
Q <sub>s</sub> Volumetric flow rate, standard (scfm)	647,181	639,188	645,156	643,841
Q <sub>std</sub> Volumetric flow rate, dry standard (dscfm)	600,693	591,450	600,596	597,580
<b>Total Mercury Results</b>				
E <sub>lb/hr</sub> Rate (lb/hr)	5.427E-02	7.865E-02	6.553E-02	6.615E-02
E <sub>T/yr</sub> Rate (Ton/yr)	2.377E-01	3.445E-01	2.870E-01	2.897E-01
E <sub>Fd</sub> Rate - Fd-based (lb/MMBtu)	1.834E-05	2.733E-05	2.255E-05	2.274E-05
E <sub>Fc</sub> Rate - Fc-based (lb/MMBtu)	1.762E-05	2.610E-05	2.141E-05	2.171E-05
<b>Particulate Bound Mercury Results</b>				
E <sub>lb/hr</sub> Rate (lb/hr)	3.458E-02	4.405E-02	4.110E-02	3.991E-02
E <sub>T/yr</sub> Rate (Ton/yr)	1.514E-01	1.929E-01	1.800E-01	1.748E-01
E <sub>Fd</sub> Rate - Fd-based (lb/MMBtu)	1.169E-05	1.530E-05	1.414E-05	1.371E-05
E <sub>Fc</sub> Rate - Fc-based (lb/MMBtu)	1.122E-05	1.462E-05	1.343E-05	1.309E-05
<b>Oxidized Mercury Results</b>				
E <sub>lb/hr</sub> Rate (lb/hr)	1.751E-04	4.127E-04	4.040E-04	3.306E-04
E <sub>T/yr</sub> Rate (Ton/yr)	7.671E-04	1.808E-03	1.770E-03	1.448E-03
E <sub>Fd</sub> Rate - Fd-based (lb/MMBtu)	5.920E-08	1.434E-07	1.391E-07	1.139E-07
E <sub>Fc</sub> Rate - Fc-based (lb/MMBtu)	5.686E-08	1.370E-07	1.320E-07	1.086E-07
<b>Elemental Mercury Results</b>				
E <sub>lb/hr</sub> Rate (lb/hr)	1.951E-02	3.419E-02	2.403E-02	2.591E-02
E <sub>T/yr</sub> Rate (Ton/yr)	8.547E-02	1.498E-01	1.052E-01	1.135E-01
E <sub>Fd</sub> Rate - Fd-based (lb/MMBtu)	6.596E-06	1.188E-05	8.269E-06	8.914E-06
E <sub>Fc</sub> Rate - Fc-based (lb/MMBtu)	6.335E-06	1.135E-05	7.851E-06	8.511E-06

<sup>†</sup> The elemental mercury (HNO<sub>3</sub>-H<sub>2</sub>O<sub>2</sub> fraction) was calculated using the maximum allowable blank value of (0.05 ug) which is ten (10) times the laboratory detection limit of 0.005 ug.

## RESULTS

2-6

**Table 2-6:  
Unit 2 – Stack – Particulate Matter**

Run No.	1	2	3	Average
Date (2004)	Jan 27	Jan 27	Jan 27	
Start Time (approx.)	08:00	10:35	13:08	
Stop Time (approx.)	10:07	12:43	15:20	
<b>Process Conditions</b>				
F <sub>d</sub> Oxygen-based F-factor (dscf/MMBtu)	9,851	9,851	9,851	
F <sub>c</sub> Carbon dioxide-based F-factor (dscf/MMBtu)	1,837	1,837	1,837	
Cap Capacity factor (hours/year)	8,760	8,760	8,760	
<b>Gas Conditions</b>				
O <sub>2</sub> Oxygen (dry volume %)	5.4	5.0	4.6	<b>5.0</b>
CO <sub>2</sub> Carbon dioxide (dry volume %)	14.0	14.7	14.9	<b>14.5</b>
T <sub>s</sub> Sample temperature (°F)	226	228	235	<b>229</b>
B <sub>w</sub> Actual water vapor in gas (% by volume)	10.76	10.68	10.52	<b>10.65</b>
<b>Gas Flow Rate</b>				
Q <sub>a</sub> Volumetric flow rate, actual (acfm)	900,538	897,667	896,953	<b>898,386</b>
Q <sub>s</sub> Volumetric flow rate, standard (scfm)	689,974	685,607	677,997	<b>684,526</b>
Q <sub>std</sub> Volumetric flow rate, dry standard (dscfm)	615,732	612,366	606,699	<b>611,599</b>
<b>Particulate Results</b>				
C <sub>sd</sub> Particulate Concentration (gr/dscf)	0.0018	0.0024	0.0024	<b>0.0022</b>
E <sub>lb/hr</sub> Particulate Rate (lb/hr)	9.32	12.57	12.68	<b>11.52</b>
E <sub>T/yr</sub> Particulate Rate (Ton/yr)	40.82	55.07	55.54	<b>50.47</b>
E <sub>Fd</sub> Particulate Rate - F <sub>d</sub> -based (lb/MMBtu)	0.0034	0.0044	0.0044	<b>0.0041</b>
E <sub>Fc</sub> Particulate Rate - F <sub>c</sub> -based (lb/MMBtu)	0.0033	0.0043	0.0043	<b>0.0040</b>

L P P @ \_ K



## RESULTS

2-7

**Table 2-7:  
Unit 2 – Stack - Fluoride**

Run No.	2	3	5	Average
Date (2004)	Jan 28	Jan 28	Jan 28	
Start Time (approx.)	10:02	11:24	15:00	
Stop Time (approx.)	11:11	12:30	16:04	
<b>Process Conditions</b>				
F <sub>d</sub> Oxygen-based F-factor (dscf/MMBtu)	9,851	9,851	9,851	
F <sub>c</sub> Carbon dioxide-based F-factor (dscf/MMBtu)	1,837	1,837	1,837	
Cap Capacity factor (hours/year)	8,760	8,760	8,760	
<b>Gas Conditions</b>				
O <sub>2</sub> Oxygen (dry volume %)	5.2	4.9	4.8	<b>5.0</b>
CO <sub>2</sub> Carbon dioxide (dry volume %)	14.3	14.7	14.8	<b>14.6</b>
T <sub>s</sub> Sample temperature (°F)	235	226	222	<b>227</b>
B <sub>w</sub> Actual water vapor in gas (% by volume)	8.51	8.92	9.18	<b>8.87</b>
<b>Gas Flow Rate</b>				
Q <sub>a</sub> Volumetric flow rate, actual (acfm)	870,686	867,477	867,526	<b>868,563</b>
Q <sub>s</sub> Volumetric flow rate, standard (scfm)	661,986	668,606	672,322	<b>667,638</b>
Q <sub>std</sub> Volumetric flow rate, dry standard (dscfm)	605,644	608,958	610,603	<b>608,402</b>
<b>Hydrogen Fluoride (HF) Results <sup>1</sup></b>				
C <sub>sd</sub> HF Concentration (ppmdv)	<0.0258	<0.0201	<0.0298	<b>&lt;0.0253</b>
E <sub>lb/hr</sub> HF Rate (lb/hr)	<0.0487	<0.0381	<0.0567	<b>&lt;0.0478</b>
E <sub>T/yr</sub> HF Rate (Ton/yr)	<0.2134	<0.1668	<0.2485	<b>&lt;0.2096</b>
E <sub>Fd</sub> HF Rate - Fd-based (lb/MMBtu)	<1.76E-05	<1.34E-05	<1.98E-05	<b>&lt;1.69E-05</b>
E <sub>Fc</sub> HF Rate - Fc-based (lb/MMBtu)	<1.72E-05	<1.30E-05	<1.92E-05	<b>&lt;1.65E-05</b>

<sup>1</sup> The "less than" sign indicates that the sample was below the laboratory minimum detection limit of 0.06 mg/liter.  
The minimum detection limit was used in the calculations.

J Q K @ \_ O

## RESULTS

2-8

**Table 2-8:  
Unit 2 – Stack – Lead**

Run No.	1	2	3	Average
Date (2004)	Jan 27	Jan 27	Jan 27	
Start Time (approx.)	08:00	10:35	13:08	
Stop Time (approx.)	10:07	12:43	15:20	
<b>Process Conditions</b>				
F <sub>d</sub> Oxygen-based F-factor (dscf/MMBtu)	9,851	9,851	9,851	
F <sub>c</sub> Carbon dioxide-based F-factor (dscf/MMBtu)	1,837	1,837	1,837	
Cap Capacity factor (hours/year)	8,760	8,760	8,760	
<b>Gas Conditions</b>				
O <sub>2</sub> Oxygen (dry volume %)	5.4	5.0	4.6	<b>5.0</b>
CO <sub>2</sub> Carbon dioxide (dry volume %)	14.0	14.7	14.9	<b>14.5</b>
T <sub>s</sub> Sample temperature (°F)	226	228	235	<b>229</b>
B <sub>w</sub> Actual water vapor in gas (% by volume)	10.76	10.68	10.52	<b>10.65</b>
<b>Gas Flow Rate</b>				
Q <sub>a</sub> Volumetric flow rate, actual (acfm)	900,538	897,667	896,953	<b>898,386</b>
Q <sub>s</sub> Volumetric flow rate, standard (scfm)	689,974	685,607	677,997	<b>684,526</b>
Q <sub>std</sub> Volumetric flow rate, dry standard (dscfm)	615,732	612,366	606,699	<b>611,599</b>
<b>Lead Results - Total</b>				
E <sub>lb/hr</sub> Rate (lb/hr)	4.712E-03	5.092E-04	1.711E-03	<b>2.311E-03</b>
E <sub>T/yr</sub> Rate (Ton/yr)	2.064E-02	2.230E-03	7.495E-03	<b>1.012E-02</b>
E <sub>Fd</sub> Rate - Fd-based (lb/MMBtu)	1.694E-06	1.795E-07	5.938E-07	<b>8.224E-07</b>
E <sub>Fc</sub> Rate - Fc-based (lb/MMBtu)	1.673E-06	1.732E-07	5.796E-07	<b>8.087E-07</b>

## RESULTS

2-9

**Table 2-9:  
Unit 2 – Stack – Mercury (Ontario Hydro)**

Run No.	1	2	3	Average
Date (2004)	Jan 27	Jan 27	Jan 27	
Start Time (approx.)	11:30	14:58	18:14	
Stop Time (approx.)	13:39	17:54	20:23	
<b>Process Conditions</b>				
F <sub>d</sub> Oxygen-based F-factor (dscf/MMBtu)	9,851	9,851	9,851	
F <sub>c</sub> Carbon dioxide-based F-factor (dscf/MMBtu)	1,837	1,837	1,837	
Cap Capacity factor (hours/year)	8,760	8,760	8,760	
<b>Gas Conditions</b>				
O <sub>2</sub> Oxygen (dry volume %)	5.0	4.7	4.8	4.8
CO <sub>2</sub> Carbon dioxide (dry volume %)	14.9	14.8	14.8	14.8
T <sub>s</sub> Sample temperature (°F)	215	222	232	223
B <sub>w</sub> Actual water vapor in gas (% by volume)	10.64	10.23	10.51	10.46
<b>Gas Flow Rate</b>				
Q <sub>a</sub> Volumetric flow rate, actual (acfm)	843,739	846,892	885,409	858,680
Q <sub>s</sub> Volumetric flow rate, standard (scfm)	651,187	653,047	672,266	658,833
Q <sub>std</sub> Volumetric flow rate, dry standard (dscfm)	581,926	586,245	601,600	589,924
<b>Total Mercury Results</b>				
E <sub>lb/hr</sub> Rate (lb/hr)	<2.083E-02	<2.326E-02	<2.672E-02	<2.360E-02
E <sub>T/yr</sub> Rate (Ton/yr)	<9.126E-02	<1.019E-01	<1.170E-01	<1.034E-01
E <sub>Fd</sub> Rate - Fd-based (lb/MMBtu)	<7.727E-06	<8.404E-06	<9.465E-06	<8.532E-06
E <sub>Fc</sub> Rate - Fc-based (lb/MMBtu)	<7.357E-06	<8.208E-06	<9.187E-06	<8.251E-06
RE Removal Efficiency (%) Fd-based (lb/MMBtu)	57.9%	54.2%	48.4%	53.5%
<b>Particulate Bound Mercury Results</b>				
E <sub>lb/hr</sub> Rate (lb/hr)	<2.040E-06	<2.052E-06	<2.112E-06	<2.068E-06
E <sub>T/yr</sub> Rate (Ton/yr)	<8.933E-06	<8.988E-06	<9.250E-06	<9.057E-06
E <sub>Fd</sub> Rate - Fd-based (lb/MMBtu)	<7.564E-10	<7.414E-10	<7.482E-10	<7.487E-10
E <sub>Fc</sub> Rate - Fc-based (lb/MMBtu)	<7.202E-10	<7.241E-10	<7.262E-10	<7.235E-10
<b>Oxidized Mercury Results</b>				
E <sub>lb/hr</sub> Rate (lb/hr)	<4.079E-05	<4.104E-05	8.447E-05	<5.544E-05
E <sub>T/yr</sub> Rate (Ton/yr)	<1.787E-04	<1.798E-04	3.700E-04	<2.428E-04
E <sub>Fd</sub> Rate - Fd-based (lb/MMBtu)	<1.513E-08	<1.483E-08	2.993E-08	<1.996E-08
E <sub>Fc</sub> Rate - Fc-based (lb/MMBtu)	<1.440E-08	<1.448E-08	2.905E-08	<1.931E-08
<b>Elemental Mercury Results</b>				
E <sub>lb/hr</sub> Rate (lb/hr)	2.081E-02	2.324E-02	2.663E-02	2.356E-02
E <sub>T/yr</sub> Rate (Ton/yr)	9.116E-02	1.018E-01	1.166E-01	1.032E-01
E <sub>Fd</sub> Rate - Fd-based (lb/MMBtu)	7.719E-06	8.397E-06	9.435E-06	8.517E-06
E <sub>Fc</sub> Rate - Fc-based (lb/MMBtu)	7.349E-06	8.200E-06	9.157E-06	8.236E-06

<sup>1</sup> Less than symbol indicates that one or more fractions (oxidized mercury) were below the laboratory minimum detection limit. Any fraction below the minimum detection limit was calculated using a value of 0.5 times the non-detect value.

<sup>2</sup> Removal efficiency calculate using F<sub>d</sub>-based (lb/MMBtu)

<sup>3</sup> The elemental mercury (HNO<sub>3</sub>-H<sub>2</sub>O<sub>2</sub> fraction) was calculated using the maximum allowable blank value of (0.05 ug) which is ten (10) times the laboratory detection limit of 0.005 ug.

## RESULTS

2-10

**Table 2-10:**  
**Unit 2 – Stack - Ammonia**

Run No.	1	2	3	Average
Date (2004)	Jan 28	Jan 28	Jan 28	
Start Time (approx.)	08:00	10:02	11:34	
Stop Time (approx.)	09:08	11:11	12:39	
<b>Process Conditions</b>				
F <sub>d</sub> Oxygen-based F-factor (dscf/MMBtu)	9,851	9,851	9,851	
F <sub>c</sub> Carbon dioxide-based F-factor (dscf/MMBtu)	1,837	1,837	1,837	
Cap Capacity factor (hours/year)	8,760	8,760	8,760	
<b>Gas Conditions</b>				
O <sub>2</sub> Oxygen (dry volume %)	5.0	5.1	4.9	<b>5.0</b>
CO <sub>2</sub> Carbon dioxide (dry volume %)	14.4	14.4	14.6	<b>14.5</b>
T <sub>s</sub> Sample temperature (°F)	221	237	227	<b>228</b>
B <sub>w</sub> Actual water vapor in gas (% by volume)	7.20	8.99	8.74	<b>8.31</b>
<b>Gas Flow Rate</b>				
Q <sub>a</sub> Volumetric flow rate, actual (acfm)	952,145	917,860	910,351	<b>926,785</b>
Q <sub>s</sub> Volumetric flow rate, standard (scfm)	739,165	695,434	699,865	<b>711,488</b>
Q <sub>std</sub> Volumetric flow rate, dry standard (dscfm)	685,981	632,929	638,684	<b>652,531</b>
<b>Ammonia (NH<sub>3</sub>) Results</b>				
C <sub>sd</sub> Ammonia Concentration (ppmdv)	0.3656	0.3027	0.3068	<b>0.3250</b>
E <sub>lb/hr</sub> Ammonia Rate (lb/hr)	0.6647	0.5079	0.5194	<b>0.5640</b>
E <sub>T/yr</sub> Ammonia Rate (Ton/yr)	2.9114	2.2245	2.2748	<b>2.4702</b>
E <sub>Fd</sub> Ammonia Rate - Fd-based (lb/MMBtu)	0.0002	0.0002	0.0002	<b>0.0002</b>
E <sub>Fc</sub> Ammonia Rate - Fc-based (lb/MMBtu)	0.0002	0.0002	0.0002	<b>0.0002</b>

030404 135438

## DESCRIPTION OF INSTALLATION

3-1

### PROCESS DESCRIPTION

The Jacksonville Electric Northside Generating Station Unit 2 consists of a 300 MW circulating fluidized bed (CFB) boiler a lime-based spray dryer absorber (SDA) and a pulse jet fabric filter (PJFF).

The SDA has sixteen independent dual-fluid atomizers. The fabric filter has eight isolatable compartments. The control system also uses reagent preparation and byproduct handling subsystems. The SDA byproduct solids/fly ash collected by the PJFF is pneumatically transferred from the PJFF hoppers to either the Unit 2 fly ash silo or the Unit 2 AQCS recycle bin. Fly ash from the recycle bin is slurried and reused as the primary reagent by the SDA spray atomizers. The reagent preparation system converts quicklime (CaO), which is delivered dry to the station, into a hydrated lime  $[\text{Ca}(\text{OH})_2]$  slurry, which is fed to the atomizers as a supplemental reagent.

The testing reported in this document was performed at the Unit 2 SDA Inlet and Stack locations.

A schematic of the process indicating sampling locations is shown in Figure 3-1.




Figure 3-1: Process Schematic

## DESCRIPTION OF INSTALLATION

3-2

### DESCRIPTION OF SAMPLING LOCATION(S)

Sampling point locations were determined according to EPA Method 1.

Table 3-1 outlines the sampling point configurations. Figure 3-3 and 3-3 illustrate the sampling points and orientation of sampling ports for each of the sources tested in the program.

**Table 3-1:  
Sampling Points**

Location	Constituent	Method	Run No.	Ports	Points per Port	Minutes per Point	Total Minutes	Figure
Unit 2 SDA Inlet	SO <sub>2</sub>	6C	1-7	1	1	60 <sup>1</sup>	60	N/A
Unit 2 SDA Inlet	Particulate	17	1-7	4	6	2.5	60	3-1
Unit 2 SDA Inlet	Mercury	OH <sup>2</sup>	1-3	4	6	5	120	3-1
Unit 2 Stack	Particulate	5	1-3	4	3	10	120	3-2
Unit 2 Stack	Fluoride	13B	1-5	4	3	5	60	3-2
Unit 2 Stack	Lead	29	1-3	4	3	10	120	3-2
Unit 2 Stack	Mercury	OH <sup>2</sup>	1-3	4	3	10	120	3-2
Unit 2 Stack	Ammonia	CTM-027	1-3	4	3	5	60	3-2


<sup>1</sup> Sulfur Dioxide was sampled from a single point in the duct. Readings were collected at one-second intervals by the computer based data acquisition system and reported as one-minute averages.

<sup>2</sup> Mercury was determined using the Ontario Hydro method.

## DESCRIPTION OF INSTALLATION

3-3

### DESCRIPTION OF SAMPLING LOCATION (CONTINUED)



#### Sampling Point

1  
2  
3  
4  
5  
6

#### Port to Point Distance (in.)

76.9  
54.0  
38.2  
25.5  
14.5  
4.5

Diameters to upstream disturbance: >2.0  
Diameters to downstream disturbance: >0.5


Limit: 2.0 (minimum)  
Limit: 0.5 (minimum)

**Figure 3-2: SDA Inlet Sampling Point Determination (EPA Method 1)**

**DESCRIPTION OF INSTALLATION**

**3-4**

**DESCRIPTION OF SAMPLING LOCATION (CONTINUED)**



Sampling Point

1  
2  
3

Port to Point Distance (in.)

53.3  
26.3  
7.9

Diameters to upstream disturbance: >8.0  
Diameters to downstream disturbance: >2.0

Limit: 2.0 (minimum)  
Limit: 0.5 (minimum)

**Figure 3-3: Stack Sampling Point Determination (EPA Method 1)**



## METHODOLOGY

4-1

Clean Air Engineering followed procedures as detailed in U.S. Environmental Protection Agency (EPA) Methods 1, 2, 3A, 4, 5, 6C, 13B, 23, 29, Conditional Test Method CTM-027 and the Ontario Hydro Method. The following table summarizes the methods and their respective sources.

**Table 4-1:  
Summary of Sampling Procedures**

Title 40 CFR Part 60 Appendix A

Method 1	"Sample and Velocity Traverses for Stationary Sources"
Method 2	"Determination of Stack Gas Velocity and Volumetric Flow Rate (Type S Pitot Tube)"
Method 3A	"Determination of Oxygen and Carbon Dioxide Concentrations in Emissions from Stationary Sources (Instrumental Analyzer Procedure)"
Method 4	"Determination of Moisture Content in Stack Gases"
Method 5	"Determination of Particulate Emissions from Stationary Sources"
Method 6C	"Determination of Sulfur Dioxide Emissions from Stationary Sources (Instrumental Analyzer Procedure)"
Method 13B	"Determination of Total Fluoride Emissions from Stationary Sources (Specific Ion Electrode Method)"
Method 23	"Determination of Polychlorinated Dibenzo-p-Dioxins and Polychlorinated Dibenzofurans from Stationary Sources"
Method 29	"Determination of Metals Emissions from Stationary Sources"

Conditional Test Method

CTM-027 "Procedure for the Collection and Analysis of Ammonia in Stationary Sources."

Draft Methods

Ontario Hydro "Standard Test Method for Elemental, Oxidized, Particle-Bound and Total Mercury in Flue Gas Generated from Coal-Fired Stationary Sources."

The EPA Methods (1 through 29) appear in detail in Title 40 of the Code of Federal Regulations (CFR). The Conditional Test Method and the Hydro Ontario Method appear in detail on the US EPA Emissions Measurement Center web page. All methods may be found on the World Wide Web at <http://www.cleanair.com>.

Diagrams of the sampling apparatus and major specifications of the sampling, recovery and analytical procedures are summarized for each method in Appendix A.

Clean Air Engineering followed specific quality assurance and quality control (QA/QC) procedures as outlined in the individual methods and in USEPA "Quality Assurance Handbook for Air Pollution Measurement Systems: Volume III Stationary Source-Specific Methods", EPA/600/R-94/038C. Additional QA/QC methods as prescribed in Clean Air's internal Quality Manual were also followed. Results of all QA/QC activities performed by Clean Air Engineering are summarized in Appendix D.

## APPENDIX

TEST METHOD SPECIFICATIONS .....	A
SAMPLE CALCULATIONS .....	B
PARAMETERS .....	C
QA/QC DATA .....	D
FIELD DATA .....	E
FIELD DATA PRINTOUTS .....	F
LABORATORY DATA .....	G
FACILITY OPERATING DATA .....	H



JEA Large-Scale CFB Combustion Demonstration Project

**Fuel Capability Demonstration Test Report #2 - ATTACHMENTS**

50 / 50 Blend Petroleum Coke and Pittsburgh 8 Coal Fuel

# ATTACHMENT D

## PI Data Summary

JEA Northside Unit 2  
Test #2  
50 / 50 Blend - Pittsburgh 8 Coal Pet Coke  
SUMMARY PI DATA

January 27 and 28, 2004

<b>Date:</b>	<b>January 27, 2004</b>	<b>January 28, 2004</b>
<b>Start:</b>	<b>1130 hours</b>	<b>1000 hours</b>
<b>End:</b>	<b>1530 hours</b>	<b>1600 hours</b>

<u>Substance</u>	<u>Characteristic Being Measured</u>	<u>Values Used in Efficiency Calculation</u>	
<b>Primary Air</b>	Avg. Out A and B, Deg F	102.7	87.5
	Average, deg F	108.0	95.7
	Count	480	480
	Standard Deviation	2.8720	7.0768
<b>Secondary Air</b>	Total SA flow, klb/hr	0.7020	0.61
	Average, Total SA Flow, klb/hr	0.7011	0.63
	Count	240	240
	Standard Deviation	0.0084	0.0458
	Avg. Out A and B, Deg F	103.4	88.65
	Average, deg F	109.7	95.30
	Count	480	480
	Standard Deviation	6.8505	7.4273
<b>Fuel</b>	Total Flow, klb/hr	194.5	195.12
	Average, deg F	194.2	195.18
	Count	240	240
	Standard Deviation	0.3008	0.4515
<b>PAHTR Gas Out</b>	Gas Out, deg F, A train	295.7	288.10
	Gas Out, deg F, B train	309.3	303.83
	Average, deg F	311.1	298.65
	Count	480	480
	Standard Deviation	7.7917	8.2852
<b>SAHTR Gas Out</b>	Gas Out, deg F, A train	288.4	286.55
	Gas Out, deg F, B train	288.2	294.79
	Average, deg F	289.8	282.62
	Count	480	480
	Standard Deviation	11.8296	11.2515
<b>PAH Gas In</b>	Gas In, deg F, A & B train	563.7	575.73
	Average, deg F	572.5	568.58
	Count	240	240
	Standard Deviation	4.8307	4.5239
<b>SAH Gas In</b>	Gas In, deg F A & B train	566.6	579.20
	Average, deg F	575.7	571.83
	Count	240	240
	Standard Deviation	5.0519	4.7635
<b>PAH Air Out</b>	Air Out, deg F A & B train	461.6	464.06
	Average, deg F	470.7	461.60
	Count	240	240
	Standard Deviation	4.0990	3.4760
<b>SA Airheater Air Out</b>	Air Out, deg F A & B train	431.3	441.20
	Average, deg F	434.3	435.22
	Count	240	240
	Standard Deviation	3.12231	3.98815

JEA Northside Unit 2  
Test #2  
50 / 50 Blend - Pittsburgh 8 Coal Pet Coke  
SUMMARY PI DATA

January 27 and 28, 2004

<u>Substance</u>	<u>Characteristic Being Measured</u>	<u>Values Used in Efficiency Calculation</u>	
<b>Stripper/ Coolers - A, B, C, D</b>	Ash leaving temperature, deg F, A	0.0	0.00
	Ash leaving temperature, deg F, B	0.0	0.00
	Ash leaving temperature, deg F, C	0.0	0.00
	Ash leaving temperature, deg F, D	0.0	0.00
	Average, deg F	0.0	0.00
	Count	480	480
	Standard Deviation	0.0000	0.000
<b>SDA Hopper</b>	Temperature, deg F		
	Average, deg F	210.3	209.95
	Count	240	240
	Standard Deviation	3.9223	6.2670
<b>Limestone Feed Rate 1</b>	Feedrate, feeders 1, 2, 3, klb/hr	72.3	65.25
	Average, klb/hr	66.4	73.0
	Count	240	240
	Standard Deviation	11.6244	3.9721
<b>SO<sub>2</sub>, in flue Gas</b>	AH inlet, ppm		
	Average, ppm mv	27.1	51.87
	Count	240	240
	Standard Deviation	13.6302	15.4369
<b>Intrex Blower Air Flow</b>	Flow to A, B, C, lb/hr	35896.6	35776.20
	Average, lb/hr	35790.2	35983.87
	Count	1440	1440
	Standard Deviation	98.0315	158.7149
<b>Intrex Seal Pot Blower</b>	PA Flow to Intrex A, B, C, lb/hr	45404.1	45975.88
	Average, lb/hr	44706.3	45157.57
	Count	240	240
	Standard Deviation	1010.0263	972.9776
<b>Intrex Blower Exit Air Temp</b>	Average, deg F	165.8	150.41
	Count	240	240
	Standard Deviation	2.8880	6.2597
<b>Seal Pot Blower Exit Air Temp</b>	Average, deg F	178.3	162.09
	Count	240	240
	Standard Deviation	3.6163	5.4888
<b>Feedwater Temperature to Econ</b>	Average, deg F	484.3	483.53
	Count	240	240
	Standard Deviation	1.1649	0.8814
<b>Feedwater Pressure to Econ</b>	Average, psiG	1533.2	1501.89
	Count	240	240
	Standard Deviation	5.8658	19.6988
<b>(DSH)SH-1 Spray Flow</b>	Average, klb/hr	19.1	22.82
	Count	240	240
	Standard Deviation	2.2703	4.1563

JEA Northside Unit 2  
Test #2  
50 / 50 Blend - Pittsburgh 8 Coal Pet Coke  
SUMMARY PI DATA

January 27 and 28, 2004

<u>Substance</u>	<u>Characteristic Being Measured</u>	<u>Values Used in Efficiency Calculation</u>	
<b>SH-1 Spray Temperature</b>	Average, deg F	303.0	295.14
	Count	240	240
	Standard Deviation	1.8619	4.2962
<b>SH-1 Spray Pressure</b>	Average, psiG	2700.6	2699.71
	Count	240	240
	Standard Deviation	8.1842	5.2985
<b>Drum Pressure</b>	Average of three pressure values	2562.8	2561.88
	Average, psiG	2561.5	2561.98
	Count	720	720
	Standard Deviation	8.2880	5.1986
<b>Main Steam Temperature</b>	Average, deg F	1003.5	1002.70
	Count	240.0	240
	Standard Deviation	1.5012	0.7836
<b>Main Steam Pressure</b>	Average of two pressure values	2403.3	998.74
	Average, psiG	2400.7	999.81
	Count	480.0	480
	Standard Deviation	5.5393	1.0825
<b>Reheater Outlet Temperature</b>	Average of three temp values	1008.4	1007.91
	Average, deg F	1007.5	1008.17
	Count	720.0	720
	Standard Deviation	3.5757	1.5791
<b>Reheater Outlet Pressure</b>	Average of two pressure values	567.6	566.6
	Average, psiG	569.1	565.4
	Count	480	480
	Standard Deviation	25.8969	25.6913
<b>CRH Ent Attemp Temp</b>	Average, deg F	604.0	599.83
	Count	240.0	240
	Standard Deviation	4.8862	7.7452
<b>CRH Ent Attemp Press</b>	Average, psiG	568.4	564.91
	Count	240.0	240
	Standard Deviation	6.9791	5.5262
<b>RH Spray Flow</b>	Average, klb/hr	1.4	2.16
	Count	240	240
	Standard Deviation	2.4150	3.0002
<b>RH Spray Temp</b>	Average, deg F	300.9	316.17
	Count	240	240
	Standard Deviation	28.2255	16.4067
<b>RH Spray Pressure</b>	Average, psiG	713.7	708.45
	Count	240	240
	Standard Deviation	24.1003	28.4373

JEA Northside Unit 2  
Test #2  
50 / 50 Blend - Pittsburgh 8 Coal Pet Coke  
SUMMARY PI DATA

January 27 and 28, 2004

<u>Substance</u>	<u>Characteristic Being Measured</u>	<u>Values Used in Efficiency Calculation</u>	
<b>Htr 1 FW Entering Temp</b>	Data	417.6	417
	Data	483.8	484.2
	Average, deg F	451.1	450.25
	Count	480	480
	Standard Deviation	33.2734	33.3245
<b>Htr 1 FW Entering Pressure</b>	Data	1541.9	1521.5
	Data	1541.9	1521.5
	Average, psiG	1533.2	1501.9
	Count	480	480
	Standard Deviation	5.8597	19.6782
<b>Htr 1 FW Leaving Temp</b>	Average, deg F	484.3	483.53
	Count	240	240
	Standard Deviation	1.1649	0.8814
<b>Htr 1 FW Leaving Pressure</b>	Average, psiG	1533.2	1501.9
	Count	240	240
	Standard Deviation	5.8658	19.6988
<b>Htr 1 Extraction Stm Temp</b>	Average, deg F	632.7	630.3
	Count	240	240
	Standard Deviation	2.3422	1.1165
<b>Htr 1 Extraction Stm Pressure</b>	Average, psiG	572.0	568.2
	Count	240	240
	Standard Deviation	6.7983	5.5608
<b>Htr 1 Drain Temp</b>	Average, deg F	423.1	422.3
	Count	240	240
	Standard Deviation	0.9820	0.8009
<b>Htr 1 Drain Pressure</b>	Average, psiG	572.0	568.2
	Count	240.0	240
	Standard Deviation	6.7983	5.5608
<b>Feedwater to Econ</b>	Pressure, psiG	1556.6	1536.4
	Temperature, deg F	483.8	484.2
	Density, lb / cu. ft.	0.01990	0.0199
<b>Primary Air to SC A</b>	Total of three flow values	47.6	48.2
	Average, k lb/hr	47.0	47.7
	Count	240	240
	Standard Deviation	0.2949	0.3281
<b>Primary Air to SC B</b>	Total of three flow values	10.3	10.3
	Average, k lb/hr	10.3	10.3
	Count	240	240
	Standard Deviation	0.0412	0.0656
<b>Primary Air to SC C</b>	Total of three flow values	14.3	14.5
	Average, k lb/hr	14.1	14.3
	Count	240	240
	Standard Deviation	0.1	0.1073

JEA Northside Unit 2  
Test #2  
50 / 50 Blend - Pittsburgh 8 Coal Pet Coke  
SUMMARY PI DATA

January 27 and 28, 2004

<u>Substance</u>	<u>Characteristic Being Measured</u>	<u>Values Used in Efficiency Calculation</u>	
<b>Primary Air to SC D</b>	Total of three flow values	46.6	46.8
	Average, k lb/hr	46.0	45.9
	Count	240	240
	Standard Deviation	0.4491	1.5559
<b>Combustion Air Flow into PAH (hot), lb/hr</b>	Total of fourteen flow values	13878.8	14104.5
	Average, k lb/hr	13853.4	14054.1
	Count	240	240
	Standard Deviation	55.7703	51.5375
<b>Combustion Air Flow bypassing PAH (cold), lb/hr</b>	Total of four flow values	53.9	54.9
	Average, k lb/hr	53.2	53.9
	Count	240	240
	Standard Deviation	0.2761	0.6130
<b>Total air Flow, klb/hr</b>	Average, k lb/hr	2393.5	2382.7
	Count	240	240
	Standard Deviation	7.8346	11.5825





JEA Large-Scale CFB Combustion Demonstration Project

**Fuel Capability Demonstration Test Report #2 - ATTACHMENTS**  
50 / 50 Blend Petroleum Coke and Pittsburgh 8 Coal Fuel

# ATTACHMENT E

## Abbreviation List - Refer to Section 1.2



JEA Large-Scale CFB Combustion Demonstration Project

**Fuel Capability Demonstration Test Report #2 - ATTACHMENTS**  
50 / 50 Blend Petroleum Coke and Pittsburgh 8 Coal Fuel

# ATTACHMENT F

## Isolation Valve List

Hole #	Description	Approximate Location	Closed (Yes / No)			
			13-Jan-04	14-Jan-04	15-Jan-04	16-Jan-04
37	RHA to CRH	Next to Heat 1	closed	closed	closed	closed
38	MS Bypass to CRH (Upstream)	Next to Heater 1	closed	closed	closed	closed
	Desup Wtr from BFP Disch to MS Bypass		closed	closed	closed	closed
Bare Pipe	Heater 1 Running Vent	On Side of Heater 1	closed	closed	closed	closed
	Heater 1 Relief Vent	Top of Heater 1	closed	closed	closed	closed
49	HRH Bypass to Condenser (Upstream)	Bypass line upstream of valve	closed	closed	closed	closed
50	Desup Wtr from BFP Disch to HRH Byp	Vertical Pipe near HRH Bypass	closed	closed	closed	closed
1 / 25	Htr 1 Dump to Cond	Up/Downstream of Valve	closed	closed	closed	closed
33	Aux Steam Header (GRAY Valve) 337	Platform Overhead	closed	closed	closed	closed
55	CRH Line Drains - common line	Below Turbine	closed	closed	closed	closed
56	CRH Line Drains - common line	Below Turbine	closed	closed	closed	closed
57	CRH Line Drains - North	Below Turbine	closed	closed	closed	closed
58	CRH Line Drains - South	Below Turbine	closed	closed	closed	closed
60	MS Line Drain	Below Turbine	closed	closed	closed	closed
61	MS Line Drain	Below Turbine	closed	closed	closed	closed
#1	Extraction Drain	Below Turbine	closed	closed	closed	closed
	Heat Soak Valve 5A330	Below Turbine	closed	closed	closed	closed

#1 Heater shell drain taking small amount

[illegible]

## Cycle Isolation Checklist

Hole #	Description	Approximate Location	Temp Check
15	CRV Drain Lines	Near HRH Line	
23	CRV Drain Lines	Near HRH Line	
49	HRH Bypass to Condenser (Upstream)	Bypass line upstream of valve	
DCS	HRH Bypass to Condenser (Downstream)	Control Room	
50	Desup Wtr from BFP Disch to HRH Byp	Vertical Pipe near HRH Bypass	
Visual	SDBFP Recirc to DA	Near HRH Bypass Line	
Visual	MDBFP Recirc to DA	Near HRH Bypass Line	
	Condenser Vacuum		

### Ground Floor

24	TDV to Cond (SS Dump)	Into Condenser (use platform)	
7	CRH Drain Hdr 1	Hdr into Cond on Left Side	
8	MS Drain Hdr 2	Hdr into Cond on Left Side	
6	Extraction Drain Hdr 3	Hdr into Cond on Left Side	
10	Drain Hdr 4	Hdr into Cond on Right Side	
9	Drain Hdr 5	Hdr into Cond on Right Side	
11	Steam Lead Drains	Bare Pipe - Side of Condenser	
51	BAC Return to Condenser (CV-4)	U/S of CV-4	
Double Isolate	Hotwell Makeup		
	Polisher Drains	Near Condensate Polishing Sys	
	Bitter Water Pump Off	Near Condensate Polishing Sys	Yes / No
	Unit 2 Fill Pump Off	Near Condensate Polishing Sys	Yes / No
1 / 25	Htr 1 Dump to Cond	Up/Downstream of Valve	/
2	Htr 6 Dump to Cond	Upstream of Valve	
3 / 26	Htr 2 Dump to Cond	Up/Downstream of Valve	/
4 / 27	Htr 4 Dump to Cond	Up/Downstream of Valve	/
5 / 28	Htr 5 Dump to Cond	Up/Downstream of Valve	/
29	Aux Stm to CRH Warm. (U/S of Check Vlv)	Platform Overhead	
30	Aux Stm to CRH Warm. (D/S of Check Vlv)	Platform Overhead	
31	Aux Steam to/from Unit 3 CRH	Platform Overhead	
32	Aux Steam to SSH	Platform Overhead	
33	Aux Steam Header <i>Gate Valve</i>	Platform Overhead	
54	HRH Line Drains	Below Turbine	
59	HRH Line Drains	Below Turbine	
55	CRH Line Drains - common line	Below Turbine	
56	CRH Line Drains - common line	Below Turbine	
57	CRH Line Drains - North	Below Turbine	
58	CRH Line Drains - South	Below Turbine	
60	MS Line Drain	Below Turbine	
61	MS Line Drain	Below Turbine	
	#1 Extr Drain	<i>Below turbine</i>	
	Heat Soak Valve		

## Cycle Isolation Checklist

Hole #	Description	Approximate Location	Temp Check
--------	-------------	----------------------	------------

Hotwell Make-Up Valves

Boiler Blow Down Valve

Valve SA 328 (turbine soak line)

Auxiliary Steam Supply to Seal Steam System

Valve 331 Auxiliary Steam from Cold RH

Reheat Attenuator

Heater #1 Continuous Vent

Heater #2 Continuous Vent

Heater #4 Continuous Vent

Heater #5 Continuous Vent



JEA Large-Scale CFB Combustion Demonstration Project

**Fuel Capability Demonstration Test Report #2 - ATTACHMENTS**  
50 / 50 Blend Petroleum Coke and Pittsburgh 8 Coal Fuel

## ATTACHMENT G

### Fuel Analyses - 50/50 Blend Pet Coke and Pittsburgh 8 Coal

## Test #2

50/50 Blend Pet Coke and Pittsburgh 8 Coal  
SUMMARY FUEL ANALYSES

Fuel	Unit #2				
	Jan. 27, 2004				
	1L & 2L 11:30	1L & 2L 12:30	1L & 2L 13:30	1L & 2L 14:30	1L & 2L 15:30
<b>Proximate Analysis</b>					
Moisture, wt% ( $\pm 0.25$ )	7.24	7.81	7.64	7.04	6.96
Ash, wt% ( $\pm 0.49$ )	5.45	6.25	5.54	5.68	5.83
Volatile, wt% ( $\pm 1.0$ )	36.90	36.65	37.99	30.63	37.84
Fixed Carbon, wt% ( $\pm 1.0$ )	50.41	49.29	48.83	56.66	49.38
<b>Ultimate Analysis</b>					
Carbon, wt% ( $\pm 2.51$ )	75.62	73.42	72.95	73.90	76.37
Hydrogen, wt% ( $\pm 0.30$ )	4.24	4.13	4.49	4.43	4.71
Nitrogen, wt% ( $\pm 0.17$ )	1.50	1.58	1.39	1.44	1.45
Sulfur, wt% ( $\pm 0.009$ )	4.68	5.61	6.73	6.19	3.51
Moisture, wt% ( $\pm 0.25$ )	7.24	7.81	7.64	7.04	6.96
Ash, wt% ( $\pm 0.49$ )	5.45	6.25	5.54	5.68	5.83
Oxygen, wt% ( $\pm 2.51$ )	1.27	1.21	1.26	1.33	1.18
Higher Heating, Btu/lb ( $\pm 107$ Btu/lb)	13,361	13,457	13,371	13,391	13,567
Total Chlorine, wt% ( $\pm 200$ ug/g)	0.06	0.07	0.17	0.09	0.07
Total Fluorine, wt% ( $\pm 15$ ug/g)	0.000	0.000	0.000	0.000	0.000
Total Mercury, ug/g ( $\pm 0.031$ ug/g)	0.003	0.001	0.003	0.002	0.002
Total Lead, ug/g ( $\pm 9$ ug/g)	0.000	0.002	0.002	0.000	0.000
Moisture (oven), wt% ( $\pm 1.0$ )	7.24	7.81	7.64	7.04	6.96
<b>Ash elemental analysis</b>					
SiO <sub>2</sub> , wt% ( $\pm 0.65$ )	0.55	0.51	0.58	0.66	0.71
Al <sub>2</sub> O <sub>3</sub> , wt% ( $\pm 0.98$ )	58.89	63.91	60.76	62.89	67.44
Fe <sub>2</sub> O <sub>3</sub> , wt% ( $\pm 1.44$ )	5.59	6.73	8.08	6.19	5.39
CaO, wt% ( $\pm 4.74$ )	22.56	14.73	17.81	15.96	13.75
MgO, wt% ( $\pm 1.25$ )	3.22	2.72	2.83	3.09	2.77
Na <sub>2</sub> O, wt% ( $\pm 3.70$ )	5.47	6.36	6.04	6.55	6.04
K <sub>2</sub> O, wt% ( $\pm 4.25$ )	3.28	4.54	3.32	4.01	3.35
Ti <sub>2</sub> O, wt% ( $\pm 1.52$ )	0.42	0.51	0.57	0.64	0.55
<b>Particulate size distribution</b>					
Particulate Left Mesh, 1/2", wt%	14.11	8.60	8.32	14.05	8.99
Particulate Left Mesh, 1/4", wt%	19.73	18.26	21.18	16.37	17.71
Particulate Left Mesh, #4, wt%	9.31	7.24	6.88	7.69	6.59
Particulate Left Mesh, #8, wt%	18.58	18.87	19.29	18.76	19.69
Particulate Left Mesh, #14, wt%	11.84	15.35	14.96	13.94	14.98
Particulate Left Mesh, #28, wt%	16.91	20.47	18.37	18.23	21.77
Particulate Left Mesh, #50, wt%	5.96	7.10	6.76	6.80	6.81
Particulate Left Mesh, #100, wt%	1.97	2.50	2.49	2.55	2.08
Bottom, wt%	0.75	0.59	0.76	0.69	0.41

The values obtained are averages of tests performed on two separate composite samples for each day and each hour



## Test #2

50/50 Blend Pet Coke and Pittsburgh 8 Coal  
SUMMARY FUEL ANALYSES

Fuel	Unit #2				
	Jan. 28, 2004				
	1L & 2L 10:00	1L & 2L 11:00	1L & 2L 12:00	1L & 2L 15:00	1L & 2L 16:00
<b>Proximate Analysis</b>					
Moisture, wt% ( $\pm 0.25$ )	6.95	7.18	7.01	6.84	7.29
Ash, wt% ( $\pm 0.49$ )	6.02	6.86	7.28	4.80	4.63
Volatile, wt% ( $\pm 1.0$ )	38.02	36.95	33.35	37.82	37.96
Fixed Carbon, wt% ( $\pm 1.0$ )	49.02	49.01	52.37	50.55	50.13
<b>Ultimate Analysis</b>					
Carbon, wt% ( $\pm 2.51$ )	71.58	75.23	74.65	75.38	71.55
Hydrogen, wt% ( $\pm 0.30$ )	4.73	5.00	4.37	4.26	4.67
Nitrogen, wt% ( $\pm 0.17$ )	1.90	1.49	1.59	1.66	1.53
Sulfur, wt% ( $\pm 0.009$ )	7.63	2.99	3.77	5.66	9.27
Moisture, wt% ( $\pm 0.25$ )	6.95	7.18	7.01	6.84	7.29
Ash, wt% ( $\pm 0.49$ )	6.02	6.86	7.28	4.80	4.63
Oxygen, wt% ( $\pm 2.51$ )	1.21	1.27	1.34	1.40	1.07
Higher Heating, Btu/lb ( $\pm 107$ Btu/lb)	12,971	13,563	13,445	13,340	12,936
Total Chlorine, wt% ( $\pm 200$ ug/g)	0.17	0.15	0.06	0.08	0.11
Total Fluorine, wt% ( $\pm 15$ ug/g)	0.000	0.000	0.000	0.000	0.000
Total Mercury, ug/g ( $\pm 0.031$ ug/g)	0.002	0.003	0.006	0.003	0.003
Total Lead, ug/g ( $\pm 9$ ug/g)	0.006	0.003	0.001	0.000	0.000
Moisture (oven), wt% ( $\pm 1.0$ )	6.95	7.18	7.01	6.84	7.29
<b>Ash elemental analysis</b>					
SiO <sub>2</sub> , wt% ( $\pm 0.65$ )	0.54	0.48	1.08	1.11	0.68
Al <sub>2</sub> O <sub>3</sub> , wt% ( $\pm 0.98$ )	60.13	64.01	67.55	59.31	66.96
Fe <sub>2</sub> O <sub>3</sub> , wt% ( $\pm 1.44$ )	9.82	7.52	6.47	6.30	6.35
CaO, wt% ( $\pm 4.74$ )	15.25	13.67	13.85	20.82	12.21
MgO, wt% ( $\pm 1.25$ )	2.97	2.75	2.54	2.88	2.41
Na <sub>2</sub> O, wt% ( $\pm 3.70$ )	6.05	6.49	4.65	5.39	7.53
K <sub>2</sub> O, wt% ( $\pm 4.25$ )	4.62	4.47	3.44	3.65	3.30
Ti <sub>2</sub> O, wt% ( $\pm 1.52$ )	0.62	0.60	0.43	0.51	0.55
<b>Particulate size distribution</b>					
Particulate Left Mesh, 1/2", wt%	11.11	14.84	15.29	9.15	8.96
Particulate Left Mesh, 1/4", wt%	15.79	18.35	17.06	17.18	15.09
Particulate Left Mesh, #4, wt%	7.47	7.89	7.05	6.09	6.82
Particulate Left Mesh, #8, wt%	19.14	17.13	16.65	18.20	18.65
Particulate Left Mesh, #14, wt%	15.67	12.63	15.04	15.47	18.06
Particulate Left Mesh, #28, wt%	20.37	17.67	17.87	23.57	22.00
Particulate Left Mesh, #50, wt%	6.71	7.53	7.01	5.92	6.65
Particulate Left Mesh, #100, wt%	2.17	2.56	2.56	3.55	2.07
Bottom, wt%	0.39	0.55	0.56	0.31	0.66



JEA Large-Scale CFB Combustion Demonstration Project

**Fuel Capability Demonstration Test Report #2 - ATTACHMENTS**  
50 / 50 Blend Petroleum Coke and Pittsburgh 8 Coal Fuel

# ATTACHMENT H

## Limestone Analyses

## Test #2

50/50 Blend Pet Coke and Pittsburgh 8 Coal

## SUMMARY LIMESTONE ANALYSES

Limestone	Test #2					
	Jan. 27, 2004					
	Lab number	32077-01A	32077-02B	32077-03C	32077-04D	32077-05E
	Date	1/27/2004	1/27/2004	1/27/2004	1/27/2004	1/27/2004
	Time	11:30	12:30	13:30	14:30	15:30
<b>Compound Analysis</b>						
CaCO <sub>3</sub> , wt% (±0.41)		91.26	90.18	91.64	92.51	91.39
MgCO <sub>3</sub> , wt% (±0.41)		3.17	3.03	2.97	2.82	2.74
Moisture (oven), wt% (±1.0)		0.53	0.50	0.52	0.47	0.53
Inerts (subtraction), wt% (±1.0)		5.03	6.29	4.87	4.20	5.33
Total Chlorine, wt% (±200 ug/g)		0.12	0.11	0.05	0.06	0.13
Total Fluorine, wt% (±15 ug/g)		0.000	0.000	0.000	0.000	0.000
Total Mercury, ug/g (±0.031 ug/g)		0.000	0.000	0.000	0.000	0.000
Total Lead, ug/g (±9 ug/g)		0.000	0.000	0.000	0.000	0.000
<b>Elemental analysis, AA</b>						
Na, wt% (±0.5 ug/g)		0.01	0.01	0.01	0.01	0.01
K, wt% (±0.5 ug/g)		0.000	0.01	0.01	0.000	0.000
<b>Particulate size distribution</b>						
Particulate Left Mesh, #8, wt%		28.03	30.08	43.46	31.92	31.52
Particulate Left Mesh, #14, wt%		13.52	17.98	10.34	18.11	14.56
Particulate Left Mesh, #28, wt%		16.38	18.15	10.41	18.86	14.69
Particulate Left Mesh, #50, wt%		9.82	9.30	8.12	9.85	9.00
Particulate Left Mesh, #100, wt%		8.02	5.56	5.93	6.14	6.10
Particulate Left Mesh, #200, wt%		9.45	5.88	8.67	9.82	9.54
Particulate Left Mesh, #270, wt%		7.42	6.38	8.31	2.60	10.80
Bottom, wt%		5.86	4.54	3.58	1.56	2.72
Conversion Fraction		83.46	85.81	85.70	83.27	84.86

## Test #2

50/50 Blend Pet Coke and Pittsburgh 8 Coal  
SUMMARY LIMESTONE ANALYSES

Limestone	Test #2 Jan. 28, 2004					
Lab number Date Time	32078-01A 1/28/2004 10:00	32078-02B 1/28/2004 11:00	32078-03C 1/28/2004 12:00	32078-04D 1/28/2004 15:00	32078-05E 1/28/2004 16:00	Average Values
<b>Compound Analysis</b>						
CaCO <sub>3</sub> , wt% (±0.41)	84.83	87.93	86.04	87.88	85.28	86.39
MgCO <sub>3</sub> , wt% (±0.41)	2.72	3.00	2.78	2.76	2.83	2.82
Moisture (oven), wt% (±1.0)	0.29	0.30	0.29	0.47	0.45	0.36
Inerts (subtraction), wt% (±1.0)	12.16	8.76	10.89	8.89	11.44	10.43
Total Chlorine, wt% (±200 ug/g)	0.03	0.20	0.07	0.05	0.05	0.08
Total Fluorine, wt% (±15 ug/g)	0.000	0.000	0.000	0.000	0.000	0.00
Total Mercury, ug/g (±0.031 ug/g)	0.001	0.002	0.004	0.002	0.004	0.00
Total Lead, ug/g (±9 ug/g)	0.000	0.000	0.000	0.000	0.000	0.00
<b>Elemental analysis, AA</b>						
Na, wt% (±0.5 ug/g)	0.01	0.01	0.01	0.01	0.01	0.01
K, wt% (±0.5 ug/g)	0.000	0.000	0.01	0.000	0.000	0.00
<b>Particulate size distribution</b>						
Particulate Left Mesh, #8, wt%	24.94	28.39	44.25	40.85	39.33	35.55
Particulate Left Mesh, #14, wt%	13.20	11.48	17.67	17.64	15.00	15.00
Particulate Left Mesh, #28, wt%	13.65	12.24	13.38	12.98	13.21	13.09
Particulate Left Mesh, #50, wt%	11.79	12.47	5.92	5.91	14.44	10.11
Particulate Left Mesh, #100, wt%	13.90	15.21	6.54	6.53	6.03	9.64
Particulate Left Mesh, #200, wt%	20.58	12.54	5.33	5.32	6.15	9.98
Particulate Left Mesh, #270, wt%	0.00	4.89	7.83	7.82	2.82	4.67
Bottom, wt%	0.89	1.36	0.79	1.54	1.63	1.24
Conversion Fraction	80.51	79.40	79.03	78.70	77.81	79.09



JEA Large-Scale CFB Combustion Demonstration Project

**Fuel Capability Demonstration Test Report #2 - ATTACHMENTS**  
50 / 50 Blend Petroleum Coke and Pittsburgh 8 Coal Fuel

# ATTACHMENT I

## Bed Ash Analyses

## Test #2

50/50 Blend Pet Coke and Pittsburgh 8 Coal

## SUMMARY - BED ASH ANALYSES

Bed Ash	Test #2						
	Jan. 27, 2004						
	Lab Number	32075-01	32075-02	32075-03	32075-04	32075-05	32075-06
	Date	1/27/2004	1/27/2004	1/27/2004	1/27/2004	1/27/2004	1/27/2004
	Time	11:30	12:30	12:30	13:30	13:30	14:30
Unburned carbon, wt%		0.01	0.02	0.06	0.01	0.08	0.03
<b>Compound analysis</b>							
CaSO <sub>4</sub> , wt% (±0.2)		24.90	15.60	18.90	27.60	20.40	26.40
Sulfur, wt% (±0.09)		0.94	0.62	0.70	1.04	0.77	1.07
<b>Ash compound analysis</b>							
SiO <sub>2</sub> , wt% (±0.65)		2.64	2.12	2.02	1.88	1.83	2.17
SO <sub>3</sub> , wt% (±0.98)		0.00	0.00	0.00	0.00	0.00	0.00
Fe <sub>2</sub> O <sub>3</sub> , wt% (±1.44)		58.97	68.43	70.11	66.97	71.79	68.51
CaO, wt% (±4.74) (Not Part of Normalization)		20.74	21.38	21.34	21.06	20.96	21.12
MgO, wt% (±1.25)		32.45	24.42	23.16	24.31	21.90	24.52
Na <sub>2</sub> O, wt% (±3.70)		3.71	2.83	2.35	3.28	2.27	3.24
K <sub>2</sub> O, wt% (±4.25)		0.87	0.32	0.23	2.30	0.22	0.37
Vanadium, wt% (±1.0)		0.57	0.63	0.81	0.23	0.69	0.02
Nickel, wt% (±1.0)		0.80	1.24	1.32	1.03	1.30	1.18
<b>Elemental analysis, AA</b>							
Na, wt% (±0.5 ug/g)		0.01	0.02	0.02	0.02	0.02	0.02
K, wt% (±0.5 ug/g)		0.000	0.000	0.000	0.02	0.000	0.000
<b>Particulate size distribution</b>							
Particulate Left Mesh, 1/2", wt%		0.00	0.00	0.00	0.00	0.00	0.00
Particulate Left Mesh, #4, wt%		0.00	0.00	0.00	0.00	0.00	0.00
Particulate Left Mesh, #8, wt%		2.37	21.04	4.25	4.48	4.00	8.04
Particulate Left Mesh, #14, wt%		5.11	7.15	6.15	6.46	6.19	6.22
Particulate Left Mesh, #28, wt%		18.24	18.53	18.58	16.70	16.96	18.01
Particulate Left Mesh, #48, wt%		26.34	19.79	23.28	20.91	23.68	22.58
Particulate Left Mesh, #100, wt%		34.15	18.11	26.15	25.22	27.26	25.91
Particulate Left Mesh, #200, wt%		11.99	15.07	19.21	25.64	20.96	17.98
Bottom, wt%		0.33	0.04	0.18	0.09	0.07	0.16

Bed Ash	
Lab Number Date Time	Average Values
Unburned carbon, wt%	0.03
<b>Compound analysis</b>	
CaSO <sub>4</sub> , wt% (±0.2)	21.39
Sulfur, wt% (±0.09)	0.83
<b>Ash compound analysis</b>	
SiO <sub>2</sub> , wt% (±0.65)	2.05
SO <sub>3</sub> , wt% (±0.98)	0.00
Fe <sub>2</sub> O <sub>3</sub> , wt% (±1.44)	68.08
CaO, wt% (±4.74) (Not Part of Normalization)	21.13
MgO, wt% (±1.25)	24.72
Na <sub>2</sub> O, wt% (±3.70)	2.83
K <sub>2</sub> O, wt% (±4.25)	0.64
Vanadium, wt% (±1.0)	0.49
Nickel, wt% (±1.0)	1.18
<b>Elemental analysis, AA</b>	
Na, wt% (±0.5 ug/g)	0.02
K, wt% (±0.5 ug/g)	0.00
<b>Particulate size distribution</b>	
Particulate Left Mesh, 1/2", wt%	0.00
Particulate Left Mesh, #4, wt%	0.00
Particulate Left Mesh, #8, wt%	7.52
Particulate Left Mesh, #14, wt%	6.25
Particulate Left Mesh, #28, wt%	17.82
Particulate Left Mesh, #48, wt%	22.64
Particulate Left Mesh, #100, wt%	25.85
Particulate Left Mesh, #200, wt%	18.72
Bottom, wt%	0.14

## Test #2

50/50 Blend Pet Coke and Pittsburgh 8 Coal

## SUMMARY - BED ASH ANALYSES

Bed Ash	Test #2						
	Jan. 28, 2004						
	Lab Number	32076-01	32076-02	32076-03	32076-04	32076-05	32076-06
	Date	1/28/2004	1/28/2004	1/28/2004	1/28/2004	1/28/2004	1/28/2004
	Time	10:00	11:00	12:00	12:00	15:00	16:00
Unburned carbon, wt%		0.02	0.01	0.01	0.03	0.01	0.01
<b>Compound analysis</b>							
CaSO <sub>4</sub> , wt% (±0.2)		23.10	20.70	24	21.30	20.40	27.60
Sulfur, wt% (±0.09)		0.86	0.81	0.81	0.78	0.83	1.11
<b>Ash compound analysis</b>							
SiO <sub>2</sub> , wt% (±0.65)		1.01	1.97	1.99	1.85	1.78	1.76
SO <sub>3</sub> , wt% (±0.98)		0.00	0.00	0.00	0.00	0.00	0.00
Fe <sub>2</sub> O <sub>3</sub> , wt% (±1.44)		72.10	69.20	69.34	72.60	67.67	70.61
CaO, wt% (±4.74) (Not Part of Normalization)		21.03	21.24	21.23	20.92	21.13	21.39
MgO, wt% (±1.25)		23.22	24.83	23.86	21.34	25.93	23.43
Na <sub>2</sub> O, wt% (±3.70)		2.01	2.26	2.52	2.11	2.54	2.10
K <sub>2</sub> O, wt% (±4.25)		0.20	0.33	0.36	0.25	0.30	0.30
Vanadium, wt% (±1.0)		0.05	0.49	0.88	0.67	0.65	0.60
Nickel, wt% (±1.0)		1.41	0.93	1.04	1.19	1.13	1.20
<b>Elemental analysis, AA</b>							
Na, wt% (±0.5 ug/g)		0.01	0.01	0.02	0.02	0.01	0.01
K, wt% (±0.5 ug/g)		0.000	0.000	0.000	0.000	0.000	0.000
<b>Particulate size distribution</b>							
Particulate Left Mesh, 1/2", wt%		0.00	0.00	0.00	0.00	0.00	0.00
Particulate Left Mesh, #4, wt%		0.13	0.21	0.25	0.31	0.27	0.22
Particulate Left Mesh, #8, wt%		3.07	4.78	3.77	7.20	11.16	9.48
Particulate Left Mesh, #14, wt%		4.51	9.23	5.72	6.37	12.11	6.32
Particulate Left Mesh, #28, wt%		13.55	15.52	17.76	16.71	20.91	16.63
Particulate Left Mesh, #48, wt%		20.07	21.21	23.03	20.19	19.33	23.77
Particulate Left Mesh, #100, wt%		28.39	26.52	26.91	22.75	20.86	26.11
Particulate Left Mesh, #200, wt%		29.85	22.36	22.44	26.32	14.72	17.34
Bottom, wt%		0.09	0.17	0.13	0.15	0.11	0.13



Bed Ash	
Lab Number Date Time	Average Values
Unburned carbon, wt%	0.01
<b>Compound analysis</b>	
CaSO <sub>4</sub> , wt% (±0.2)	23.40
Sulfur, wt% (±0.09)	0.90
<b>Ash compound analysis</b>	
SiO <sub>2</sub> , wt% (±0.65)	1.77
SO <sub>3</sub> , wt% (±0.98)	0.00
Fe <sub>2</sub> O <sub>3</sub> , wt% (±1.44)	70.33
CaO, wt% (±4.74) (Not Part of Normalization)	21.19
MgO, wt% (±1.25)	23.78
Na <sub>2</sub> O, wt% (±3.70)	2.19
K <sub>2</sub> O, wt% (±4.25)	0.28
Vanadium, wt% (±1.0)	0.48
Nickel, wt% (±1.0)	1.16
<b>Elemental analysis, AA</b>	
Na, wt% (±0.5 ug/g)	0.01
K, wt% (±0.5 ug/g)	0.00
<b>Particulate size distribution</b>	
Particulate Left Mesh, 1/2", wt%	0.00
Particulate Left Mesh, #4, wt%	0.24
Particulate Left Mesh, #8, wt%	7.09
Particulate Left Mesh, #14, wt%	7.42
Particulate Left Mesh, #28, wt%	17.19
Particulate Left Mesh, #48, wt%	21.25
Particulate Left Mesh, #100, wt%	25.09
Particulate Left Mesh, #200, wt%	21.44
Bottom, wt%	0.13



JEA Large-Scale CFB Combustion Demonstration Project

**Fuel Capability Demonstration Test Report #2 - ATTACHMENTS**

50 / 50 Blend Petroleum Coke and Pittsburgh 8 Coal Fuel

## ATTACHMENT J

### Fly Ash (Air Heater and PJFF) Analyses

## Test #2

50/50 Blend Pet Coke and Pittsburgh 8 Coal

## SUMMARY FLYASH ANALYSES

Fly Ash	Test #2 Jan. 27, 2004					
Lab Number	32073-05 (Air Heater)	32073-08 (Air Heater)	32073-10 (Air Heater)	32073-12 (Air Heater)	32073-16 (Air Heater)	Average Values
Time	11:30	12:30	13:30	14:30	15:30	
Unburned carbon, wt%	1.07	1.05	1.72	2.10	2.49	1.69
<b>Compound analysis</b>						
CaSO <sub>4</sub> , wt% (±0.2)	26.10	18.90	29.10	29.10	21.60	24.96
Sulfur, wt% (±0.09)	0.91	0.73	1.08	1.17	0.90	0.96
<b>Ash compound analysis</b>						
SiO <sub>2</sub> , wt% (±0.65)	1.03	0.59	0.85	0.81	0.74	0.80
SO <sub>3</sub> , wt% (±0.98)	0.00	0.00	0.00	0.00	0.00	0.00
Fe <sub>2</sub> O <sub>3</sub> , wt% (±1.44)	73.84	74.81	72.33	72.49	72.53	73.20
CaO, wt% (±4.74) (Not Part of Norm)	20.99	21.30	20.76	20.71	21.03	20.96
MgO, wt% (±1.25)	10.14	9.65	10.41	10.60	11.23	10.41
Na <sub>2</sub> O, wt% (±3.70)	7.76	7.84	8.84	8.92	8.27	8.33
K <sub>2</sub> O, wt% (±4.25)	5.36	5.36	5.74	6.06	5.51	5.61
Vanadium, wt% (±1.0)	0.76	0.65	0.76	0.02	0.63	0.57
Nickel, wt% (±1.0)	1.10	1.09	1.06	1.11	1.10	1.09
<b>Elemental analysis, AA</b>						
Na, wt% (±0.5 ug/g)	0.04	0.05	0.05	0.05	0.04	0.05
K, wt% (±0.5 ug/g)	0.02	0.02	0.02	0.02	0.02	0.02
<b>Particulate size distribution</b>						
Particulate Left Mesh, #4, wt%	0.33	0.08	0.08	0.00	0.00	0.10
Particulate Left Mesh, #14, wt%	0.17	0.17	0.06	0.46	0.04	0.18
Particulate Left Mesh, #28, wt%	0.12	0.13	0.10	0.29	0.17	0.16
Particulate Left Mesh, #48, wt%	0.21	0.15	0.07	0.29	0.00	0.14
Particulate Left Mesh, #100, wt%	0.33	0.45	0.35	0.75	0.37	0.45
Particulate Left Mesh, #270, wt%	79.58	76.31	75.81	72.30	70.32	74.86
Particulate Left Mesh, #325, wt%	5.16	6.01	5.92	6.58	6.24	5.98
Bottom, wt%	13.74	16.71	17.60	18.96	22.61	17.92

## Test #2

50/50 Blend Pet Coke and Pittsburgh 8 Coal  
SUMMARY FLYASH ANALYSES

Fly Ash	Test #2 Jan. 27, 2004				
Lab Number	32073-09 (Bag House)	32073-11 (Bag House)	32073-13 (Bag House)	32073-17 (Bag House)	Average Values
Time	12:30	13:30	14:30	15:30	
Unburned carbon, wt%	7.17	6.74	6.97	6.96	5.91
<b>Compound analysis</b>					
CaSO <sub>4</sub> , wt% (±0.2)	39.60	26.10	27.60	18.90	27.43
Sulfur, wt% (±0.09)	1.40	0.90	1.02	0.77	1.01
<b>Ash compound analysis</b>					
SiO <sub>2</sub> , wt% (±0.65)	0.32	0.20	0.25	0.19	0.35
SO <sub>3</sub> , wt% (±0.98)	0.00	0.00	0.00	0.00	0.00
Fe <sub>2</sub> O <sub>3</sub> , wt% (±1.44)	70.32	74.15	76.04	74.40	73.62
CaO, wt% (±4.74) (Not Part of Norm)	21.17	21.22	21.27	20.98	21.16
MgO, wt% (±1.25)	4.98	5.79	5.58	5.92	5.57
Na <sub>2</sub> O, wt% (±3.70)	13.75	10.81	9.24	10.64	11.11
K <sub>2</sub> O, wt% (±4.25)	9.75	7.76	6.29	7.55	7.84
Vanadium, wt% (±1.0)	0.44	0.86	2.48	0.85	1.16
Nickel, wt% (±1.0)	0.43	0.43	0.12	0.44	0.35
<b>Elemental analysis, AA</b>					
Na, wt% (±0.5 ug/g)	0.24	0.19	0.18	0.18	0.20
K, wt% (±0.5 ug/g)	0.18	0.15	0.14	0.14	0.15
<b>Particulate size distribution</b>					
Particulate Left Mesh, #4, wt%	0.00	0.00	0.00	0.00	0.00
Particulate Left Mesh, #14, wt%	0.09	0.00	0.00	0.17	0.07
Particulate Left Mesh, #28, wt%	0.00	0.00	0.00	0.00	0.00
Particulate Left Mesh, #48, wt%	0.00	0.00	0.00	0.00	0.00
Particulate Left Mesh, #100, wt%	0.10	0.00	0.00	0.25	0.09
Particulate Left Mesh, #270, wt%	19.11	19.72	19.33	20.35	19.63
Particulate Left Mesh, #325, wt%	25.25	29.75	26.11	22.34	25.86
Bottom, wt%	55.45	50.16	54.56	55.60	53.94

## Test #2

50/50 Blend Pet Coke and Pittsburgh 8 Coal

## SUMMARY FLYASH ANALYSES

Fly Ash	Test #2 Jan. 28, 2004					
Lab Number	32073-01 (Air Heater)	32073-03 (Air Heater)	32073-06 (Air Heater)	32073-14 (Air Heater)	32073-18 (Air Heater)	Average Values
Time	10:00	11:00	12:00	15:00	16:00	
Unburned carbon, wt%	1.73	1.38	1.79	1.61	1.85	1.67
<b>Compound analysis</b>						
CaSO <sub>4</sub> , wt% (±0.2)	39.60	29.40	33.30	26.70	27.90	31.38
Sulfur, wt% (±0.09)	1.52	1.09	1.26	1.19	1.04	1.22
<b>Ash compound analysis</b>						
SiO <sub>2</sub> , wt% (±0.65)	1.05	0.80	1.03	0.54	0.69	0.82
SO <sub>3</sub> , wt% (±0.98)	0.00	0.00	0.00	0.00	0.00	0.00
Fe <sub>2</sub> O <sub>3</sub> , wt% (±1.44)	72.87	73.89	73.80	74.60	75.47	74.13
CaO, wt% (±4.74) (Not Part of Norm)	21.00	21.10	21.10	21.05	21.07	21.07
MgO, wt% (±1.25)	11.04	10.26	10.19	10.36	10.33	10.44
Na <sub>2</sub> O, wt% (±3.70)	8.32	8.41	7.94	8.03	7.05	7.95
K <sub>2</sub> O, wt% (±4.25)	5.51	5.59	5.04	5.46	4.70	5.26
Vanadium, wt% (±1.0)	0.21	0.06	1.00	0.01	0.71	0.40
Nickel, wt% (±1.0)	1.00	1.00	1.01	1.00	1.04	1.01
<b>Elemental analysis, AA</b>						
Na, wt% (±0.5 ug/g)	0.05	0.05	0.05	0.05	0.04	0.05
K, wt% (±0.5 ug/g)	0.02	0.02	0.02	0.02	0.01	0.02
<b>Particulate size distribution</b>						
Particulate Left Mesh, #4, wt%	0.00	0.00	0.13	0.08	0.00	0.04
Particulate Left Mesh, #14, wt%	0.04	0.07	0.11	0.17	0.00	0.08
Particulate Left Mesh, #28, wt%	0.04	0.11	0.09	0.17	0.08	0.10
Particulate Left Mesh, #48, wt%	0.04	0.08	0.12	0.14	0.04	0.08
Particulate Left Mesh, #100, wt%	0.25	0.28	0.37	0.48	0.46	0.37
Particulate Left Mesh, #270, wt%	75.79	77.21	76.17	74.94	77.55	76.33
Particulate Left Mesh, #325, wt%	6.70	6.02	5.88	5.89	5.59	6.02
Bottom, wt%	16.77	16.23	17.13	18.14	15.87	16.83

## Test #2

50/50 Blend Pet Coke and Pittsburgh 8 Coal

## SUMMARY FLYASH ANALYSES

Fly Ash	Test #2 Jan. 28, 2004					
Lab Number	32073-02 (Bag House)	32073-04 (Bag House)	32073-07 (Bag House)	32073-15 (Bag House)	32073-19 (Bag House)	Average Values
Time	10:00	11:00	12:00	15:00	16:00	
Unburned carbon, wt%	7.27	6.68	6.45	6.06	6.13	1.67
<b>Compound analysis</b>						
CaSO <sub>4</sub> , wt% (±0.2)	30.90	30.60	29.40	29.40	28.10	31.38
Sulfur, wt% (±0.09)	1.21	1.19	1.10	1.18	1.04	1.22
<b>Ash compound analysis</b>						
SiO <sub>2</sub> , wt% (±0.65)	0.37	0.43	0.32	0.33	0.35	0.82
SO <sub>3</sub> , wt% (±0.98)	0.00	0.00	0.00	0.00	0.00	0.00
Fe <sub>2</sub> O <sub>3</sub> , wt% (±1.44)	71.78	73.66	72.59	73.43	76.35	74.13
CaO, wt% (±4.74) (Not Part of Norm)	21.26	20.79	20.89	21.30	20.92	21.07
MgO, wt% (±1.25)	5.88	5.66	6.37	6.78	6.21	10.44
Na <sub>2</sub> O, wt% (±3.70)	12.28	11.14	11.68	10.82	9.71	7.95
K <sub>2</sub> O, wt% (±4.25)	8.48	7.94	7.90	7.37	6.63	5.26
Vanadium, wt% (±1.0)	0.81	0.78	0.73	0.84	0.46	0.40
Nickel, wt% (±1.0)	0.41	0.39	0.41	0.45	0.29	1.01
<b>Elemental analysis, AA</b>						
Na, wt% (±0.5 ug/g)	0.23	0.23	0.20	0.17	0.14	0.05
K, wt% (±0.5 ug/g)	0.17	0.18	0.15	0.12	0.10	0.02
<b>Particulate size distribution</b>						
Particulate Left Mesh, #4, wt%	0.00	0.00	0.00	0.00	0.00	0.04
Particulate Left Mesh, #14, wt%	0.01	0.04	0.00	0.00	0.07	0.08
Particulate Left Mesh, #28, wt%	0.00	0.00	0.00	0.00	0.00	0.10
Particulate Left Mesh, #48, wt%	0.00	0.00	0.00	0.00	0.00	0.08
Particulate Left Mesh, #100, wt%	0.31	0.92	0.00	0.00	0.39	0.37
Particulate Left Mesh, #270, wt%	18.92	19.93	17.12	20.02	19.13	76.33
Particulate Left Mesh, #325, wt%	26.72	20.38	30.02	21.26	24.25	6.02
Bottom, wt%	54.04	58.32	51.96	58.72	56.16	16.83



JEA Large-Scale CFB Combustion Demonstration Project

**Fuel Capability Demonstration Test Report #2 - ATTACHMENTS**  
50 / 50 Blend Petroleum Coke and Pittsburgh 8 Coal Fuel

## ATTACHMENT K

Ambient Data, Jan. 27, 2004 & Jan. 28,  
2004

**JEA Northside Unit 2  
Test #2  
50/50 Blend Pet Coke and Pittsburgh 8 Coal  
SUMMARY MET DATA**

**January 27 and 28, 2004**

<b>Date:</b>	<b>January 27, 2004</b>	<b>January 28, 2004</b>
<b>Start:</b>	<b>1130 hours</b>	<b>1000 hours</b>
<b>End:</b>	<b>1530 hours</b>	<b>1600 hours</b>

**Characteristic Being Measured**

**Values Used in Efficiency Calculation**

Dry Bulb Temperature, North / South, deg F	64.24	39.96
Count	482	482
Standard Deviation	3.7952	5.8027
Wet Bulb Temperature, North / South, deg F	57.96	43.19
Count	482	482
Standard Deviation	0.9488	6.8152
Atmospheric Pressure, in Hg	29.99	30.23
Atmospheric Pressure, psia	14.7	14.8
Count	5	6
Standard Deviation	0.00841	0.01025





JEA Large-Scale CFB Combustion Demonstration Project

**Fuel Capability Demonstration Test Report #2 - ATTACHMENTS**  
50 / 50 Blend Petroleum Coke and Pittsburgh 8 Coal Fuel

## ATTACHMENT L

Ambient Data, Jan. 29, 2004, Jan. 30,  
2004, & Jan. 31, 2004


JEA Northside Unit 2  
Test #2  
50/50 Blend Pet Coke and Pittsburgh 8 Coal  
MET DATA PARTIAL LOADS

January 29, 30, 31, 2004

DATE	TIME	WET BULB, DEG F	DRY BULB, DEG F	PRESSURE, PSIA	RELATIVE HUMIDITY, %
JAN. 31, 2004 40% LOAD ↓	12:00 AM	44	51	14.9	56.25
	1:00 AM	45	52	14.9	59.97
	2:00 AM	46	55	14.9	46.59
	3:00 AM	50	58	14.9	56.38
	4:00 AM	49	56	14.9	57.81
JAN. 29/30, 2004 60% LOAD ↓	10:00 PM	45	48	14.85	79.63
	11:00 PM	44	46	14.85	85.73
	12:00 PM	43	45	14.85	85.43
	1:00 AM	45	49	14.85	73.60
	2:00 AM	46	50	14.85	74.11
JAN. 29, 2004 80% LOAD ↓	3:00 PM	45.0	56	14.85	40.13
	4:00 PM	47.0	62	14.85	30.37
	5:00 PM	47.0	62	14.85	30.37
	6:00 PM	47.5	58	14.85	44.58
	7:00 PM	48.0	56	14.85	57.51


## FIGURES

- FIGURE 1 - GENERAL ARRANGEMENT PLAN, DRAWING NO. 3847-1-100, REV. 3
- FIGURE 2 - GENERAL ARRANGEMENT ELEVATION, DRAWING NO. 3847-1-101, REV. 3
- FIGURE 3 - FABRIC FILTER EAST END ELEVATION, DRAWING NO. 3847-9-268, REV. 2
- FIGURE 4 - GENERAL ARRANGEMENT UNIT 2 ISO VIEW (RIGHT SIDE), DRAWING NO. 43-7587-5-53
- FIGURE 5 - GENERAL ARRANGEMENT UNIT 2 FRONT ELEVATION VIEW A-A, DRAWING NO. 43-7587-5-50, REV. C
- FIGURE 6 - GENERAL ARRANGEMENT UNIT 2 SIDE ELEVATION, DRAWING NO. 43-7587-5-51, REV. C





DWG40998 03-MAR-2004 14:47:11








FIGURE 3



DWG40998 03-MAR-2004 14:21:50





NOTES	
1.	DO NOT SCALE THIS DRAWING. USE FIGURE DIMENSIONS ONLY.
2.	ABERRATIONS USED ON THIS DRAWING ARE IN ACCORDANCE WITH AMERICAN STANDARD "ABERRATIONS FOR USE ON DRAWING".
3.	UNLESS OTHERWISE SPECIFIED, ALL CLEARANCE LINES FOR DUCTS AND FLUES SHALL BE AS FOLLOWS: a) DUCTS & FLUES - 18", UNLESS NOTED; b) AIR HEATERS, FANS & DUST COLLECTORS - 18"; c) EXP. JOINTS & DAMPERS - 30" FOR A LENGTH OF 24" EITHER SIDE OF JOINT OR DAMPER.
4.	[FWC] DENOTES FOSTER WHEELER ENERGY CORPORATION WORK TERMINATES; [VENDOR] DENOTES VENDOR REF. DWG.
5.	ALL DIMENSIONS ARE TO INSIDE OF PLATE UNLESS OTHERWISE NOTED.
6.	ALL ROUND MITERED DUCT ELBOWS RADIUS EQUAL ONE DIAMETER OF DUCT OR FLUE (R=1D) UNLESS OTHERWISE NOTED.
7.	FOR PLATE THICKNESS, PLATE MATERIAL & EXPANSION JOINT INFORMATION REFER TO FLUE & DUCT ASSEMBLY DRAWINGS BEGINNING WITH 43-7587-5-31Q, WHEN ISSUED.
8.	ALL ACCESS DOORS ARE 18"x24"(H)
FWC REFERENCE DRAWINGS	
1. GENERAL ARRANGEMENT CROSS SECTION	43-7587-5-20
2. GENERAL ARRANGEMENT LONGITUDINAL SECTIONS A-A & B-B	43-7587-5-21
3. GENERAL ARRANGEMENT LONGITUDINAL SECTIONS C-C & D-D	43-7587-5-22
4. ARRANGEMENT AUXILIARY EQUIPMENT SECONDARY AIR, PRIMARY AIR DUCTS	43-7587-5-301
5. PLAN VIEW	43-7587-5-302
6. ARRANGEMENT AUXILIARY EQUIPMENT SECONDARY AIR, PRIMARY AIR DUCTS SECTIONS B-B, C-C, D-D AND VIEWS	43-7587-5-302
7. ARRANGEMENT AUXILIARY EQUIPMENT BLUENER BOOSTER BLOWERS (FANS) LAYOUT, PLAN VIEW & SECTIONS	43-7587-5-303
8. ARRANGEMENT AUXILIARY EQUIPMENT BOILER EXT/HT & HT/FW/FWC TERMINAL FLUE PLAN VIEW & HT/FW/FWC R.S. ELEVATION AND VIEWS A-A & B-B	43-7587-5-304
9. ARRANGEMENT AUXILIARY EQUIPMENT BOILER EXT/HT & HT/FW/FWC TERMINAL FLUE PLAN VIEW C-C & C-C SUPPORT LEVEL AND DETAILS	43-7587-5-305
10. INSTRUMENT LOCATION PLANS	43-7587-5-6400 THRU 6404, 6406, 6408, 6411, 6413 THRU 6419



DWG40998 03-MAR-2004 14:30:16




FIGURE 6

C	5-17-00	JHM	UPDATED DRAWING AND ADDED EQUIPMENT DESIGNATIONS
B	5-26-99	JHM	DESIGN UPDATE
A	3-29-99	JHM	FIRST ISSUE
REV.	DATE	BY	DESCRIPTION
REVISIONS			

NORTHSIDE UNITS 1 & 2 REPOWERING PROJECT  
Equipment No.:  
B&W Drawing No.: 42.3401.05-C0010

ISSUED BY	JHM	3-16-99	200758700 UNIT 2 DOE
CHECKED BY			200761000 UNIT 1 JEA

**FW**