



# Advanced Solvent Based Carbon Capture Technology Development

DE-FE0026590

Project Review Meeting

August 9, 2016



# Project Team



Jerrad Thomas

PjM

---



Tim Thomas  
Shintaro Honjo

MHI PjM  
Process Design

---



Katherine Dombrowski  
Karen Farmer

AECOM PjM

---



Steve Mascaro

NETL PjM

# Project Background



- Awarded Phase 1 DOE NETL Carbon Capture Program: Large-Pilot Scale Post-Combustion
  - DE-FOA-0001190
  - 10/1/15 to 10/1/16
  - Techno-Economic Assessment, EH&S Study, Tech Gap Analysis and all other Phase 1 activities complete
- Based on Phase 1 applications, DOE NETL will award Phase 2
  - Begins 10/1/16

# 25-MW KM-CDR at Plant Barry

- Amine-based CO<sub>2</sub> capture/compression process (MHI's KM CDR Process<sup>®</sup>)
- Previously tested improvements such as DOE-funded HES project (with MHIA and AECOM)




# Project Objectives




- Evaluate technical and economic feasibility of full-scale installation of further improvements to the KM CDR Process<sup>®</sup>
- Resolve any operational problems with improvements at 25-MW size through testing

# Built-in Reboiler

- Replace regenerator reboiler and stripper with integrated unit
- Welded-plate heat exchanger, designed for high condensation or evaporation duty, installed in the column
- Reduced capital and operating cost and footprint



Conventional



Integrated

# Built-in Reboiler Testing Details



- Reboiler Performance Test
  - Confirm design performance
- Parametric Testing
  - Assess performance under a range of operating parameters
- Long Term Operation Test
  - Assess long term operability
- Internal Inspection
  - Inspect for potential damage or fouling

# Particulate Matter (PM) Management



- Determine whether solvent purification can be eliminated
- Reduce capital and operating cost for the CCS system
- Turn off Solvent Purification System to mimic removal of the filtering process and allow PM levels in the solvent to build
- Determine maximum allowable particulate matter concentration at which solvent performance degrades

# Particulate Matter Management Testing Details



- Baseline Test
  - Confirm baseline conditions and performance
- Higher PM Loading Test
  - Measure PM concentration and suspended solids (SS), and monitor conditions and performance without Solvent Purification System (SPS)
- Reclaiming Test
  - Operate reclaimer to remove and analyze SS
- Inspection
  - Conduct internal inspection potential damage, accumulation or fouling.

# New Solvent A Testing



- Replace KS-1™ solvent with improved amine-based New Solvent A developed by MHIA

- **Mono-ethanol Amine (MEA)**



- **Sterically Hindered (KS-1, New Solvent A)**



# Advantages of New Solvent A



Comparison of Solvent Characteristics

	MEA	KS-1™	New Solvent A
Steam Consumption	1	0.68	0.63
Solvent Degradation	1	0.1	0.05
Solvent Emission	1	0.1	0.04

- New Solvent A regeneration steam consumption
  - Reduced 5% from KS-1™
  - Reduced 37% from MEA
- Steam consumption savings significantly outweigh cost increases due to higher solvent circulation
- New Solvent A potentially more tolerant to impurities

# New Solvent A Testing Details




- Baseline Test
  - Confirm baseline performance of New Solvent A
- Optimization Test
  - Vary operating parameters to verify performance
- Long Term Operation Test
  - Confirm performance and verify solvent degradation rate
- Reclaiming Test
  - Perform reclaiming operation to confirm operability and stability.
- Inspection
  - Conduct internal inspection for potential corrosion

# Project Structure: Phase 2 Budget



Phase 2 (BP2-BP4) will last 4 years (10/1/16-9/30/20)

BP2-BP4 Costs



# Phase 2 Schedule



All Phase 1 activities complete

Engineering pending Phase 2 award September 2016

# Phase 2 Milestones



<b>Milestone Description</b>	<b>Planned Completion Date</b>
Detailed Engineering Start	10/1/16
Detailed Engineering Complete	3/30/17
Mobilize General Contractor	4/1/17
Mechanical Completion	12/31/17
BIR-PMM Commissioning Complete	1/30/18
NSL Commissioning Complete	4/30/19
BIR-PMM Baseline Evaluation Complete	4/30/18
BIR-PMM Testing Complete	10/31/18
BIR-PMM Data Analysis Complete	12/31/18
NSL Baseline Evaluation Complete	4/30/19
NSL Testing Complete	10/31/19
NSL Data Analysis Complete	12/31/19
Decommissioning Complete	9/30/20
Final TEA and EH&S Complete	9/30/20

# Phase 2 Success Criteria



3/31/17      **Engineering:** Completion of engineering with cost estimate for large-scale pilot program within budget.

---

12/31/17      **Procurement and Construction:** Completed within target budget and adhering to desired design.

---

12/31/18      **Built-In-Reboiler Performance:** Measured initial heat transfer efficiency and steam consumption matches or is less than non-integrated reboiler.

**Particulate Matter Management Evaluation:** Ability to remove solvent filters confirmed and maximum PM level established.

---

# Phase 2 Success Criteria



12/31/19

**New Solvent Performance:** Confirm reduction in regeneration steam consumption (5% over KS-1™ and 37% over MEA).

**New Solvent Long Term Operation:** Long-term stability of new solvent with regard to degradation.

---

9/30/20

**Overall Cost Performance:** Revised final TEA shows implementation of 3 improvements with heat integration achieves \$54.8/tonne CO2 and 12.7% reduction in COE

**Inspection:** No significant corrosion, scaling or impurity build-up due to testing

---

# Phase 1 Technology Gap Analysis



- Analyzed technical gaps and determined that there were no major gaps remaining prior to testing at 25-MW scale

ACC Technology Component	Technology Readiness Level	Evidence
Built-in Reboiler	6	Commercially available; tested at 2.5-MW scale for amine-based CO <sub>2</sub> removal on coal-fired flue gas
Particulate Matter Management	6-7	Long-term testing of effects of PM concentration with CAFS has been completed at 25-MW pilot; PM concentration will be increased gradually without filtering; lab testing is not applicable to this component
New Solvent A	5	Tested at 0.1-MW scale on natural-gas fired flue gas for CO <sub>2</sub> removal

# Phase 1 Techno-Economic Assessment



- Phase 1 updates to the technology economics (2011 dollars)

	Supercritical PC w MEA CCS (Case 12)	Supercritical PC w KM-CDR CCS with HES	Supercritical PC w KM-CDR CCS with HES, BIR, PMM and NSL	Supercritical PC w KM-CDR CCS with HES, BIR, PMM and NSL + Aux. Turbine	DOE Targets
COE (mils/kW)	147.3	133.7	130.6	128.6	103.1 by 2030 (-30% from Case 12)
Cost of CO <sub>2</sub> capture (\$/tonne)	66.4	58.8	56.0	54.8	40.0 by 2025 30.0 by 2030

# Summary



- Completed Phase 1 Techno-Economic Assessment, EH&S Study, Tech Gap Analysis and updated project budget
- Phase 2 Engineering will begin pending Phase 2 award
- Phase 2 complete by end of September 2020

# Questions?

