

Port Arthur Project Update: Demonstration of CO2 Capture and Sequestration for Steam Methane Reforming Process for Large Scale Hydrogen Production



Cooperative Agreement Number:
DE-FE-0002381

August 2011

Acknowledgement: This material is based upon work supported by the Department of Energy Under Award DE-FE0002381.

Disclaimer: "This material was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, products, or process, disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial products, process or services by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof."

Company Background

Who Is Air Products?

- **Global atmospheric, process and specialty gases, performance materials, equipment, and services provider**
- **Serving industrial, energy, technology, and healthcare markets worldwide**
- **Founded in 1940**
- **Fortune 500 company**
- **Operations in over 40 countries**
- **~19,000 employees worldwide**
- **Industry safety leader**
- **\$9.0 billion in 2010 revenue**



Project Overview

Project Overview

- 1 of 12 projects selected for DOE Phase I - \$900k (funding for preliminary design and cost estimate)
- 1 of 3 projects selected for DOE Phase II (funding for design, construction, and operation)
- Funding
 - DOE Funding: \$284 MM
 - DOE Cost Share: 66%*

* Design, Procurement, Construction, and Operating Costs through end of Demonstration Period
- Overall Project Performance Milestones
 - DOE Funding Awarded
 - Denbury Supply Agreement executed
 - Valero Utilities Supply Agreement/Lease executed
 - Finding of No Significant Impact (FONSI) issued
- Project Participants
 - Air Products and Chemicals, Inc.
 - Denbury Onshore LLC (sub-recipient)

Overall Project Objectives

● DOE Objectives


- Compliance with the American Recovery Act Objectives
- Capture at least 75% of the CO₂ from a treated industrial gas stream comprising at least 10% CO₂ by volume that would otherwise be emitted to the atmosphere
- Project size shall be a large-scale industrial CCS project producing in excess of 1 MM metric tons/year
- CO₂ must be sequestered in underground geologic formation including oil-bearing formations
- Monitoring, verification, and accounting (MVA) of sequestered CO₂
- Must be on-stream prior to September 2015

● Additional Air Products' Objectives

- No negative impact to Hydrogen business
- Demonstrate real-world CO₂ capture economics

Technology Fundamentals/Background

Air Products' Gulf Coast Hydrogen Pipeline Network – 2012





	APCI H ₂ Plants	USGC
Capacity		1.2+ BSCFD
Pipeline Length		~ 600 miles

Hydrogen Pipeline


- Air Products
- Offgas H₂ Plant
- SMR / POx Hydrogen

Simplified CO₂ Capture Block Flow Diagram




— Existing Stream


Simplified CO₂ Capture Block Flow Diagram



Simplified CO₂ Capture Block Flow Diagram



VSA CO₂ Process



Major Equipment Items

- Vacuum swing adsorption (VSA) vessels
- Tri-ethylene glycol (TEG) drier system
- CO₂ export compressor
 - 8 stages
 - Export pressure over 2000 psig
- 13 mile CO₂ Pipeline



Progress and Current Status of the Project

Progress and Current Status of Project

- **Site Demo – May 2011**
- **FONSI issued – July 2011**
- **Pilings – August 2011**
- **Foundations – September 2011**
- **Mechanical Construction – January 2012**
- **Projected On-stream:**
 - **PA-II: Late 2012**
 - **PA-I: Early 2013**

Progress and Current Status of Project

- **Technical Challenges**
 - Eliminate risk to Hydrogen Business
 - Technology Scale-up
- **Economic Challenges**
 - 45Q Tax Credits
 - Schedule
 - Capital – retrofit project within active operating facility
 - Operating and Maintenance Costs

Plans for Future Testing/Development/Commercialization

Plan for Future Commercialization

- **Technical and economic results from this project are key to determining the most effective commercialization path**
- **DOE award funding has enabled demonstration**
 - **Existing CO₂ market does not support current CO₂ capture economics without external funding**
- **www.airproducts.com/co2_capture**

Thank you

www.airproducts.com