

# ION Advanced Solvent CO<sub>2</sub> Capture Pilot Project

DE-FE0013303

NETL 2016 CO<sub>2</sub> Capture Technology Conference

August 9, 2016

*Presented by: Erik Meuleman, PhD*

# Outline

- ION Project
- ION Campaign at NCCC (0.6 MWe) in 2015
- ION 2016 Techno-Economic Analysis
- Outlook of ION campaign at TCM (12 MWe) in 2016/17

# ION Advanced Solvent CO<sub>2</sub> Capture Pilot Project

*Project #: DE-FE0013303*



- 45 Month Project (Oct 2013 – June 2017)
- 0.6 MWe Test Campaign at National Carbon Capture Center (NCCC)
- 12 MWe Test Campaign at Technology Centre Mongstad (TCM)
- \$25.2M Total Project Funding
  - \$16.4M DOE
  - \$8.9M ION and Partners (35% cost share)

# Project Participants & Roles



Solvent Lifetime Studies

Funding

Technology



Host Sites



Process Simulation & Design



Nebraska Public Power District  
*Always there when you need us*

Utility Partner

Economic Analysis



# Budget Period 2 – ION campaign at NCCC

January 1, 2015 – March 31, 2016



Task #	Task Description	Key Objectives	Progress
1	<b>Project Management</b>	<ul style="list-style-type: none"><li>• Coordinate and plan project activities</li><li>• Maintain Budget, Schedule, Task Reviews, and Costs</li><li>• On-Boarding of Personnel</li></ul>	<ul style="list-style-type: none"><li>• Regular meetings with project team, NCCC, and DOE</li><li>• ION Personnel needed for PSTU Testing have been on-boarded</li></ul>
5	<b>Host Site Preparation</b>	<ul style="list-style-type: none"><li>• Modifications necessary to PSTU</li><li>• ION Solvent Delivery</li><li>• Installation of mobile lab</li></ul>	<ul style="list-style-type: none"><li>• Complete June 2015</li></ul>
6	<b>Operational Preparation &amp; Shakedown</b>	<ul style="list-style-type: none"><li>• Develop Procedures for Operations</li><li>• Develop Test Plans</li><li>• Pilot System Commissioning &amp; Shakedown Testing</li></ul>	<ul style="list-style-type: none"><li>• Complete June 2015</li></ul>
7	<b>ION Solvent Testing</b>	<ul style="list-style-type: none"><li>• Solvent Testing on PSTU at NCCC</li></ul>	<ul style="list-style-type: none"><li>• PSTU Test Campaign 06/22/15 – 08/05/16</li></ul>
8	<b>Data Acquisition, Storage &amp; Analysis</b>	<ul style="list-style-type: none"><li>• Installation of Data Acquisition Systems</li><li>• Data Acquisition &amp; Analysis</li><li>• Solvent lifetime testing with SINTEF</li></ul>	<ul style="list-style-type: none"><li>• Data analysis of PSTU complete</li><li>• SINTEF Solvent Lifetime Testing On-going</li></ul>
9	<b>Decommissioning</b>	<ul style="list-style-type: none"><li>• Removal of ION related equipment</li></ul>	<ul style="list-style-type: none"><li>• Completed August 2015</li></ul>
10	<b>Final Systems Analysis</b>	<ul style="list-style-type: none"><li>• Final Techno-Economic Analysis</li><li>• Final EH&amp;S Risk Assessment</li></ul>	<ul style="list-style-type: none"><li>• Final NCCC Campaign Report, Final EH&amp;S Risk Assessment Delivered to DOE</li><li>• Final Techno-Economic Analysis to be Delivered Aug 2016</li></ul>

# Milestones for BP-2: ION campaign at NCCC



#	Milestone	Target Completion Date	Completion Date
1	PSTU Modifications Complete	5/15/2015	6/15/2015
2	ION Proprietary Solvent Delivery	5/29/2015	4/29/2015
3	Pre-Startup Safety Review	5/29/2015	6/16/2015
4	Pilot System Shakedown Complete	6/12/2015	6/20/2015
5	ION Solvent Testing Complete	9/30/2015	8/10/2015
6	Final TEA and EH&S Risk Assessment	2/26/2016 (EH&S) 8/6/2016 (TEA)	2/26/2016 (EH&S)
7	Solvent Performance & Stability Assessment	2/26/2016	2/26/2016
8	Decommission & Dismantle	11/27/2015	8/31/2015
9	Final DOE Report & Presentation	3/31/2016	4/1/2016

# BP-3 – Task Overview – Campaign at TCM

October 1, 2015 – June 30, 2017

Task #	Task Description	Key Objectives	Progress
1	<b>Project Management</b>	<ul style="list-style-type: none"><li>• Coordinate and plan project activities</li><li>• Maintain Budget, Schedule, Task Reviews, and Costs</li><li>• On-Boarding of Personnel</li></ul>	<ul style="list-style-type: none"><li>• Regular meetings with project team, TCM, and DOE</li></ul>
11	<b>TCM Host Site Preparation</b>	<ul style="list-style-type: none"><li>• Modifications necessary to TCM</li><li>• ION Solvent Procurement &amp; Delivery</li></ul>	<ul style="list-style-type: none"><li>• Solvent will be delivered at end of September</li></ul>
12	<b>TCM Operations Preparation &amp; Shakedown</b>	<ul style="list-style-type: none"><li>• Develop Procedures for Operations</li><li>• Develop Test Plans</li><li>• Pilot System Commissioning &amp; Shakedown Testing</li></ul>	<ul style="list-style-type: none"><li>• ION has completed first draft of test plan to be reviewed with TCM</li><li>• Analytical methods to be discussed in detail with TCM at visit in August</li></ul>
13	<b>TCM Solvent Testing</b>	<ul style="list-style-type: none"><li>• Solvent testing at TCM</li></ul>	<ul style="list-style-type: none"><li>• Scheduled to begin October 2016</li></ul>
14	<b>TCM Data Acquisition, Storage &amp; Analysis</b>	<ul style="list-style-type: none"><li>• Installation of Data Acquisition Systems</li><li>• Data Acquisition &amp; Analysis</li></ul>	<ul style="list-style-type: none"><li>• Data Acquisition to be discussed in detail with TCM and TCM IT-subcontractor at visit in August</li></ul>
15	<b>TCM Final Systems Analysis</b>	<ul style="list-style-type: none"><li>• 2017 Techno-Economic Analysis</li><li>• 2017 EH&amp;S Risk Assessment</li></ul>	<ul style="list-style-type: none"><li>• N/A</li></ul>

# BP2 & BP3 Project Schedule



ION Engineering CO2 Capture Slipstream Project Schedule		Budget Period 2												Budget Period 3																	
		2015												2016			2016												2016		
		Q1			Q2			Q3			Q4			Q5			Q1			Q2			Q3			Q4			Q5		
		J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
Task	Description																														
1	Project Management																														
	<b>Budget Period 2</b>																														
5	Host Site Preparation																														
6	Operational Preparation & Shakedown																														
7	ION Solvent Testing																														
8	Data Acquisition, Storage & Analysis																														
9	Decommissioning & Dismantle																														
10	NCCC Final Systems Analysis																														
	<b>Budget Period 3</b>																														
11	TCM Host Site Preparation																														
12	TCM Ops Preparation & Shakedown																														
13	TCM Solvent Testing																														
14	TCM Data Acquisition, Storage & Analysis																														
15	TCM Final Systems Analysis																														



# ION CAMPAIGN AT NATIONAL CARBON CAPTURE CENTER

---

# Operational Considerations

- Pilot Slipstream Test Unit (PSTU) at NCCC plant was designed for MEA
- ION's liquid absorption system behaves similar but different
- Operational priorities:
  - 1<sup>st</sup> Priority – Maintain Process & Water Balances
  - 2<sup>nd</sup> Priority – Flue Gas treating to meet DOE goal of 90%+ removal of CO<sub>2</sub>
  - 3<sup>rd</sup> Priority – Operational Stability & Efficiency (to validate ProTreat<sup>®</sup> model)

# Modifications to NCCC PSTU

- Set-up of on-site mobile wet chemistry laboratory
- Installation of a chiller to control flue gas temperature entering the absorber
- Installation of thermal insulation around the lean-rich cross exchanger



- Confirm Mechanisms of Process Control
  - Water Balance / Top Absorber Temperature
    - Solvent Flow Rate
    - Lean Solvent Loading
      - Regeneration Pressure
      - Reboiler Steam Rate
    - Demonstrated Control of Temperature Profile in the Absorber
  - Solvent Performance
    - Regeneration Pressure
    - Thermosiphon – Reboil ratio
    - Packing Height
    - L/G

# NCCC DATA WORKUP & RESULTS

---


Water Balance & System Inventory

Solvent Loss

ProTreat Model Validation

Solvent Performance

# Water Balance





# Integrity Check of Level Balance

## *Measured through Solvent Additions*

- Addition of solvent was used for inventory evaluation
- Solvent addition was visible in level and concentration data
- Solvent mass & component mass computed from Levels and Analytical data
- Compared against mass and concentration of known addition to determine accuracy




# ProTreat<sup>®</sup> Simulations – Model Validation (GHGT-13)






# ProTreat<sup>®</sup> Model Validation




# CO<sub>2</sub> Capture Performance

(>95% CO<sub>2</sub> captured throughout campaign)



# Heat Stable Salt Accumulation



- High sulphate and nitrate due to  $\text{SO}_x$  and  $\text{NO}_x$  (aerosol inlet), resp.
- Low oxidation product concentrations even after 1,100 h
  - Solvent was never drained or reclaimed during test campaign

# Metals and Corrosion

(Poster – Tyler Silverman)

- Process coupons show minimal impact to 304, 304L, or 316L under harsh conditions of regenerator for over 1,100 hours
  - As expected the carbon steel coupon shows corrosion
- Better Stainless Steel compatibility than MEA
- Key Compounds (SS Corrosion)
  - Chromium
  - Nickel
  - Silicon (pending results)
  - Iron (*fly-ash can convolute data*)
- ION solvent accumulates significantly less metal ions than MEA

## Corrosion Coupons from Regenerator



# ION CAMPAIGN AT NCCC - SUMMARY

---

Fundamental Risks Addressed

Performance

# ION Campaign at NCCC Summary

## *Fundamental Risks Addressed*

- Solvent Degradation (& loss)
  - No new compounds identified during NCCC testing
  - ProTreat<sup>®</sup> confirmed to be representative of actual solvent loss
- Corrosivity of Solvent
  - Excellent performance observed, longer evaluation periods needed
- Water Balance
  - Controlled throughout NCCC testing


# ION Campaign at NCCC Summary

## Performance

- >1,100 hours testing in Real Process Environment (TRL-6) within capture plant designed for MEA
- Achieved >98% capture of CO<sub>2</sub> throughout campaign
  - 1,600 BTU/lb CO<sub>2</sub> at Steady State
- Validated ProTreat<sup>®</sup> model of ION Technology
  - 1,090 BTU/lb CO<sub>2</sub> (2.5 MJ/kg CO<sub>2</sub>) in ION Basic Design Case
- Evaluated L/G: 2.0 – 3.5 (higher than ION-optimum)
  - Control of absorber temperature profile
  - Maintained water balance and capture targets
- Solvent loss evaluated for parametric & steady state conditions
- Mass balances within 5%

# ION Technology

- **Solvent Based Technology**
- **Reduced CAPEX**
  - Smaller Columns, HXs and Footprint
- **Reduced OPEX**
  - Lower Energy Requirements
  - Less Maintenance
  - Lower emissions
- **Lower Parasitic Load**
- **Scalability**
  - Established Engineering Process
- **Basis of Performance**
  - $< 1,090 \text{ Btu/lbCO}_2$  captured (2.5 MJ/kg)
  - Fast kinetics (on par or faster than MEA)
  - Working capacity (higher than MEA)
  - Low heat capacity (much lower than MEA)
  - Low tendency for corrosion (much lower than MEA)





# 2016 TECHNO-ECONOMIC ASSESSMENT

---

# 2016 DOE TEA Methodology

- TEA based on Bituminous Baselines Study (BBS) Case 12 (supercritical pulverized coal plant) with Fluor's Econamine FG Plus<sup>SM</sup> carbon capture technology
- TEA was performed to develop a 550MW<sub>net</sub> **greenfield**, super critical, coal power plant coupled with a post-combustion CO<sub>2</sub> capture (PCC) system
- ION CO<sub>2</sub> Capture system:
  - Designed to achieve 90% capture
  - Produces a CO<sub>2</sub> product purity of ≥ 99% at 2,215 psia (15.3MPa)
- DOE NETL requires the report to be published using guidance:  
*"Cost and Performance Baseline for Fossil Energy Plants - Volume 1: Bituminous Coal and Natural Gas to Electricity (Rev 2, November 2010)," aka BBS with economic updates from the report "Updated Costs (June 2011 Basis) for Selected Bituminous Baseline Cases"*

# 2016 TEA Conclusions

- ION 2016 TEA was performed by Sargent & Lundy using ION's ProTreat<sup>®</sup> simulations, which model was validated by NCCC test campaign
- Performance Results:
  - 38% incremental reduction in CAPEX
  - 28% incremental reduction in OPEX
  - 32% decrease in ICOE
  - Cost of Capture: \$39-\$45 / tCO<sub>2</sub>

# Outlook: ION Campaign at TCM



# Acknowledgement and Disclaimer

## Acknowledgement

This material is based upon work supported by the Department of Energy National Energy Technology Laboratory under cooperative award number DE-FE0013303.

## Disclaimer

“This presentation was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.”

### ION Team:

Greg Staab, Tyler Silverman, Grayson Heller, Nathan Brown, Rene Kupfer, Reid Brown, Chuck Pannacione, Jenn Atcheson, Alfred “Buz” Brown

### NCCC Team:

Justin Anthony, Laura Uhrig, John Carroll, Frank Morton, Tony Wu

### Department of Energy:

Steve Mascaro, Lynn Brickett, Elaine Everitt, Bethan Young, Brittley Robbins

### Thanks to our partners:



Nebraska Public Power District  
*Always there when you need us*

